



WMVBE TARGETED BUSINESS PARTICIPATION SUMMARY CONSTRUCTION

			Report Through March 2016																	
				WMBE	Orig Contract	Orignal WMBE	Original WMBE	MBE\$	WBE\$	VBE\$	OTHER\$	Current	Actual MBE\$	Actual WBE\$	Actual VBE\$	Actual Other\$	Actual MBE\$	Actual WBE\$	Actual VBE\$	Actual Other\$
CC	Subcontractor	State	Scope of Work	W,M,V,O	\$ Amount	\$Commitment	Commitment %	Commitment	Commitment	Commitment	Commitment	Contract \$	Participation	Participation	Participation	Participation	Paid	Paid	Paid	Paid
	Master Project: Ryan Construction - Construction		1																	1
	Project: Block 1 Parking Ramp		ĺ																	
	Ryan Concrete	MN	Concrete	0	\$13,232,338.00						\$10,567,795.00	\$13,232,338.00				\$10,576,346.00				\$10,749,684.00
	Simplex Construction Supplies	MN	Lumber/Plywood	w		\$99,412,00			\$99,412,00					\$99,412.00				\$99,412.00		
	OnSite Heat		Temporary Heat	w					,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,					\$95.00				\$95.00		1
	Woody's Rebar		Rebar Supply and Installation	w		\$2,496,580.00			\$2,496,580,00					\$2,496,782.00				\$2,323,444.00		
-	Advanced Shoring		Conrete Form Rental	w		\$50,000.00			\$50,000,00					\$41,152.00				\$41,152.00		
	Millwood Metalworks		Barrier Strand Templates	w		\$14,913,00			\$14,913.00					\$14,913.00				\$14,913.00		+
	Crocus Hill Electrical		Barrier Strand PVC Sleeves	w		\$3,638.00			\$3,638.00					\$3,638.00				\$3,638.00		+
	Gage Brothers Concrete Products, Inc.		Precast Concrete	0	\$2,422,585.00	\$3,038.00	$\overline{}$		\$3,038.00		\$2,127,874.00	\$2,452,793.00		\$3,036.00		\$2,346,827.00		\$3,036.00		\$2,223,258.00
-	Simplex Construction Supply		Caulking Supply	w	\$2,422,585.00	\$7,005.00	$\overline{}$		\$7,005.00		\$2,127,874.00	\$2,452,793.00		\$22.666.00		\$2,340,827.00		\$22,666.00		\$2,223,258.00
						\$269,565,00	$\overline{}$		\$269,565.00					\$82,500.00				\$82,500.00		
	Vics Crane Rental		Mobile Crane Supply	W										1 - /				1 - 7 - 1 - 1		4
	Princess Trucking		Structural Precast Hauling	W		\$18,141.00	$\overline{}$		\$18,141.00					\$800.00				\$800.00		4
	Hilmerson Safety Services		Safety Consultant	W			$\overline{}$							\$929.00				\$929.00		4
	Veit & Company Inc		Earthwork/Site Utilites	0	\$1,948,945.00						\$1,558,945.00	\$2,301,473.00				\$1,931,708.00		 '		\$1,931,707.00
	Shaw Trucking		Trucking	М									\$23,093.00				\$23,093.00			4
	Safety Signs		Traffic Control Signage	w										\$9,857.00				\$9,857.00		
	Dispatch Trucking		Trucking	w		\$78,000.00			\$78,000.00					\$19,406.00				\$19,406.00		
	MBE Trucking	MN	Trucking	М		\$175,000.00		\$175,000.00					\$168,051.00				\$168,051.00			
	Utilities Sales	MN	Utilities Supply Company	w		\$137,000.00			\$137,000.00					\$140,140.00				\$140,141.00		
	Rock on Trucks	MN	Trucking	W										\$9,218.00				\$9,218.00		
	Elliot Contracting Corp	MN	Electrical/ Low Voltage Systems	М	\$1,398,710.00	\$1,136,680.00	81.27%	\$1,136,680.00			\$262,030.00	\$1,378,218.00	\$1,160,218.00			\$218,000.00	\$1,336,596.00			
	Atlas Foundations	MN	Drilled Piers	0	\$1,385,822.00						\$1,236,522.00	\$1,343,072.00				\$1,166,388.00				\$1,166,388.00
	E&J Rebar		Rebar Supply and Installation	w		\$149,300.00			\$149,300,00		. , ,			\$158,038.00		, , ,		\$158,038.00		
-	Engineered Concrete Placer of Minnesota, Inc.		Concrete Placement	М		7 - 10,000 100		\$18,646.00	+=10,000000				\$18,646.00	+			\$18,646.00	7200/000000		
-	Otis Elevator Company		Elevator/Escalators	0	\$1,381,200.00			\$10,040.00			\$1,234,076.00	\$1,350,908.00	\$10,040.00			\$1,244,991.00	\$10,040.00			\$1,244,991.00
	H&B Elevator		Elevator Door & Cab Fabrication	М	\$1,381,200.00	\$147,124.00		\$147,124.00			\$1,234,070.00	\$1,330,308.00	\$105,917.00			\$1,244,331.00	\$105,917.00			\$1,244,351.00
	Innovative Building Concepts		Metal Panels & Green Screen	W	\$1,341,650.00	\$1,335,450,00	99.54%	3147,124.00	\$1,335,450.00			\$1,298,274,00	\$103,517.00	\$1,269,648,00			\$105,517.00	\$1,204,734.00		+
-	GA Design LLC		Revit Modeling	M	\$1,341,030.00	\$6,200.00	33.34%	\$6,200.00	\$1,555,450.00			\$1,250,274.00	\$6,200.00	31,205,046.00			\$6,200.00	\$1,204,734.00		
-				M M		\$6,200.00		\$19,250.00					\$6,200.00				1.7	\vdash		-
-	Green Light Architectural Sheet Metal		Panel Installation					\$19,250.00					\$22,426.00				\$22,426.00			4
-	Brin Contract Glazing		Glass & Glazing	0	\$993,695.00						\$603,948.00	\$1,143,663.00				\$695,487.00				\$690,857.00
	Industrial Louvers	MN	Louver Supply	W		\$30,618.00	$\overline{}$		\$30,618.00					\$41,544.00				\$41,544.00		4
	Dziedzic Caulking		Caulking	W		\$52,553.00			\$52,553.00					\$52,553.00				\$52,553.00		4
	Homeco Insulation		Insulation Supply and Installation	w		\$44,537.00			\$44,537.00					\$44,537.00				\$44,537.00		4
	Johnson Sales		Glass Supply	w		\$118,331.00			\$118,331.00					\$129,833.00				\$129,833.00		
	Casillas Glass		Aluminum Supply & Fabrication	М		\$143,708.00		\$143,708.00					\$179,709.00				\$179,709.00			4
	Horwitz NS/I	MN	HVAC/Plumbing	0	\$730,000.00						\$478,500.00	\$778,121.00				\$440,488.00				\$440,488.00
	Total Insulation	MN	Insulation	w		\$12,000.00			\$12,000.00					\$60,009.00				\$60,009.00		
	Osland Piping	MN	Piping Material Supply and Fabrication	w	1	\$131,000.00	()		\$131,000.00					\$43,532.00				\$43,532.00		
	Mag Mechanical	MN	Plumbing	М		\$102,000.00		\$102,000.00					\$217,086.00				\$217,086.00			
	Gopher P	MN	Material Supply	w		\$6,500.00			\$6,500.00					\$9,401.00				\$9,401.00		
	North Country Supply	MN	Plumbing Supply	w										\$7,605.00				\$7,605.00		
	Skidata (prevoiusly Don Harstad)		Parking Control Equipment	0	\$526,340.00						\$526,340.00	\$559,455.00				\$527,934.00				\$499,961.00
	Elliot Contracting Corp	MN	Low Voltage Wiring	М									\$31,521.00			, , , , , , ,	\$31,521.00			
	Northland Concrete & Masonry		Concrete Unit Masonry	0	\$462.850.00						\$432,850.00	\$544,155.00	, 2,022.30			\$457,413.00	,,			\$457.413.00
	Joans Minority Owned Supply		Material Supply	М	Ç.32,030.30	\$30,000,00		\$30,000,00			Ţ. 52,656.00	+344,233.00	\$86,742.00			y-37,7123.00	\$86,742.00			\$457,413.00
	Carl Bolander & Sons, Co.		Structural Demolition	0	\$358,725.00	Ç30,000.00		930,000.00			\$226,725.00	\$426,320.00	900,742.00			\$351,746.38	\$30,742.00			\$351,746.00
	Shaw Trucking		Trucking	М	\$330,723.00	\$33,300.00	$\overline{}$	\$33,300.00			\$220,725.00	Ş420,320.00	\$9,282.00			\$331,740.38	\$9,282.00			J331,740.UU
	Pete's Water & Sewer		Utility Disconnects	M		\$33,300.00	$\overline{}$	\$33,300.00					\$9,282.00				\$9,282.00			
	OTA Trucking		,	M M		\$32,000.00		\$32,000.00					\$6,852.00				\$6,852.00			_
			Trucking				$\overline{}$													_
	Willis Trucking		Trucking	M				4					\$4,118.00				\$4,118.00			+
	A&A Trucking		Trucking	М		\$33,400.00		\$33,400.00					\$2,407.00				\$2,407.00			
	Metro Gravel		Trucking	W		\$33,300.00			\$33,300.00					\$20,412.62				\$20,413.00		
<u> </u>	Goliath Hydro-Vac, Inc		Hyro-vac	w										\$352.00				\$352.00		4
	Minuti-Ogle Contracts LLC, a KHS&S Venture		Framing, Insulation, Drywall & EIFS	0	\$356,300.00						\$246,855.00	\$382,736.00				\$270,121.00				\$270,401.0
	Wallboard Inc.	MN	Drywall Material Supply	W		\$18,000.00			\$18,000.00					\$27,531.00				\$27,531.00		4
	Minority Insulation and Drywall, Inc.	MN	Spray Foam Insulation Installation	М		\$72,645.00		\$72,645.00					\$55,000.00	,			\$55,000.00			
11	Metzger	MN	Spray Foam Material	W		\$15,000.00			\$15,000.00					\$27,279.00				\$27,279.00		

	Bergh's Fabricating, Inc.	MN	Miscellaneous Metal Supply	0	\$300,573.00						\$291,213.00	\$384,288.00				\$374,552.00				\$374,552.00
	Copeland Trucking	MN	Trucking Services	М		\$9,360.00		\$9,360.00					\$9,736.00				\$9,736.00			
	RAM Construction Services of MN, LLC	MN	Expansion Joint Supply & Install	0	\$162,409.00						\$120,899.00	\$178,051.00				\$134,136.00				\$125,232.20
	Simplex Construction Supply Inc.	MN	Material Supplier	W		\$26,623.00			\$26,230.00					\$21,152.00				\$21,152.40		
	Two Buffalo Construction Supply		Material Supplier	М		\$15,280.00		\$15,280.00					\$22,763.00				\$22,763.40			
	LAC Enterprises	MN	Landscape/Irrigation	М	\$156,596.00	\$131,541,00	84.0%	\$131,541.00				\$193,548.00	\$193,548,00				\$146,813.00			
	Sowles Co.		Miscellaneous Metal Installation	0	\$153,511.00	¥200,0 12100		7101,01110			\$153,511.00	¥ = 0 0 / 0 · 0 · 0 · 0	Ţ 200/0 10100			\$163,106.00	4 - 10/0 - 0100			\$163,106.00
	Envirobate		Hazardous Material Removal	w	\$137,087.00	\$137,087.00	100.0%		\$137,087.00		Ģ133,311.00	\$144,115.00		\$144,115.00		\$103,100.00		\$144,115.00		\$103,100.00
	BL Dalsin Roofing		Roofing	0	\$111.083.00	\$137,087.00	100.070		\$137,007.00		\$115,760.00	\$136,308.00		Ş144,113.00		\$121.417.00		\$144,115.00		\$121.417.00
	Wallboard Inc.			w	\$111,083.00	\$15,153.00			\$15,153,00		\$115,760.00	\$130,308.00		\$14,891.00		\$121,417.00		\$14,891.00		\$121,417.00
-			Roofing Insulation Supply		4	\$15,153.00			\$15,153.00		******			\$14,891.00		\$136,604.00		\$14,891.00		\$136,604.00
	Superior Painting and Decorating, Inc.	-	Painting	0	\$103,292.00						\$66,243.00	\$173,809.00				\$136,604.00				\$136,604.00
	Courtland Construction Supplies		Painting Supplies	W		\$12,840.00			\$12,840.00					\$12,996.00				\$12,996.00		
	Stripe Right		Parking Striping	М		\$24,209.00		\$24,209.00					\$24,209.00				\$24,209.00			
	Skyline Fire Protection		Fire Protection	V	\$98,800.00					\$79,040.00		\$112,580.00			\$74,904.67				\$74,904.67	
	Allied Electrical and Industrial Supply, Inc.	MN	Material Supply	М		\$8,892.00		\$8,892.00					\$16,954.00				\$16,954.00			
	Allied Electrical and Industrial Supply, Inc	MN	Material Supply	W		\$10,868.00			\$10,868.00					\$20,721.33				\$20,721.33		
	Archetype Sign Makers	MN	Signage	0	\$66,954.00						\$51,554.00	\$57,224.00				\$29,224.00				\$29,224.00
	Adobe Design	MN	Vinyl Cutting/ ADA Signs	М		\$15,400.00		\$15,400.00					\$28,000.00				\$28,000.00			
	Glewwe Doors, Inc.	MN	Door/Frame/Hardware	0	\$61,475.00						\$59,975.00	\$68,217.00				\$66,717.00				\$66,717.00
	Princess Trucking	MN	Jobsite Deliveries	W		\$1,500.00			\$1,500.00					\$1,500.00				\$1,500.00		
	Acoustics Associates	MN	ACT Ceilings	0	\$37,055.00						\$26,255.00	\$47,611.00				\$34,647.00				\$36,811.00
	Golden Valley Supply	MN	ACT Vendor	w		\$10,800.00			\$10,800.00					\$12,964.00				\$12,964.00		
	Exterior Building Services	MN	Waterproofing	w	\$26,165.00	\$26,165.00	100.0%		\$26,165.00			\$38,037.00		\$38,037.00				\$38,037.00		
	Able Fence	MN	Temporary Fencing	w	\$13,769.00	\$13,769.00	100.0%		\$16,239.00			\$19,407.00		\$19,407.00				\$18,437.00		
	Acoustics Associates		Resilient Flooring	0	\$10,556.00	, 22,122.30	222.070		, ,,		\$10,556.00	\$10,556.00		, 2,		\$9,056.00		, ,,		\$9,056.00
	Golden Valley Supply	MN	Flooring Vendor	w	\$10,550.00	\$1,500.00			\$1,500.00		Ç10,530.00	Ç10,550.00		\$1,500.00		Ç5,050.00		\$1,500.00		\$5,050.00
-	Safety Signs	MN	Traffic Control Signage	w	\$7,657.00	\$7,657.00	100.0%		\$7,657.00			\$7,657.00		\$7,657.00				\$7,657.00		
	Onsite Sanitation		Portable Toilets	W	\$5,586.00	\$2.071.00	37.07%		\$5,586.00			\$8.853.00		\$8.853.00				\$8,853.00		
-					\$5,586.00	\$2,071.00	37.07%		\$6,785.00			1 - 7		1 - 7				1 - 7		
	Minnesota Street Works Inc.	MN	Street Cleaning	W					\$6,785.00			\$8,855.00		\$8,855.00				\$8,855.00		
-	Twin City Tile & Marble Company	MN	Ceramic Tile	0	\$3,625.00						\$3,175.00	\$4,825.00				\$4,253.00				\$4,253.00
	Simplex Construction Supply	MN	Tile Supply	W		\$450.00			\$450.00					\$572.00				\$572.00		
	Total																			
-		-			\$27,995,353.00	\$7,507,865.00		\$2,154,635.00	\$5,403,503.00	\$79,040.00	\$20,401,601.00	\$28,785,467.00	. , .,	\$5,149,807.95	\$74,904.67	\$21,301,161.38	\$2,553,271.40	\$4,910,307.73	\$74,904.67	\$21,093,866.20
	% By Current Contracts				. , , , , , , , , , , , , , , , , , , ,	26.82%		7.7%	19.3%	0.28%	72.87%		8.66%	18.4%	0.27%	76.09%	9.12%	17.54%	0.27%	75.35%
	% By Current Contracts			WMBE	Orig Contract	26.82% Orignal WMBE		. , . ,	1.,,		72.87% OTHER\$	Current	8.66% Actual MBE\$	18.4% Actual WBE\$	0.27% Actual VBE\$	76.09% Actual Other\$	9.12% Actual MBE\$	17.54% Actual WBE\$	0.27% Actual VBE\$	75.35% Actual Other\$
CC		State	Scope of Work	WMBE W,M,V,O	Orig Contract	26.82%	Original WMBE Commitment %	7.7%	19.3%	0.28%	72.87%		8.66%	18.4%	0.27%	76.09%	9.12%	17.54%	0.27%	75.35%
СС	% By Current Contracts Subcontractor		Scope of Work		Orig Contract	26.82% Orignal WMBE		7.7%	19.3%	0.28%	72.87% OTHER\$	Current	8.66% Actual MBE\$	18.4% Actual WBE\$	0.27% Actual VBE\$	76.09% Actual Other\$	9.12% Actual MBE\$	17.54% Actual WBE\$	0.27% Actual VBE\$	75.35% Actual Other\$
СС	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction		Scope of Work		Orig Contract	26.82% Orignal WMBE		7.7%	19.3%	0.28%	72.87% OTHER\$	Current	8.66% Actual MBE\$	18.4% Actual WBE\$	0.27% Actual VBE\$	76.09% Actual Other\$	9.12% Actual MBE\$	17.54% Actual WBE\$	0.27% Actual VBE\$	75.35% Actual Other\$
CC	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway	State		W,M,V,O	Orig Contract \$ Amount	26.82% Orignal WMBE \$Commitment	Commitment %	7.7% MBE\$ Commitment	19.3%	0.28%	72.87% OTHER\$ Commitment	Current Contract \$	8.66% Actual MBE\$ Participation	18.4% Actual WBE\$	0.27% Actual VBE\$	76.09% Actual Other\$ Participation	9.12% Actual MBE\$ Paid	17.54% Actual WBE\$	0.27% Actual VBE\$	75.35% Actual Other\$
СС	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc	State	Joint-Venture: Skybridges	W,M,V,O	Orig Contract \$ Amount \$4,179,428.00	26.82% Orignal WMBE		7.7%	19.3%	0.28%	72.87% OTHER\$ Commitment \$2,843,472.00	Current Contract \$ \$4,409,599.00	8.66% Actual MBE\$	18.4% Actual WBE\$	0.27% Actual VBE\$	76.09% Actual Other\$ Participation \$2,887,361.00	9.12% Actual MBE\$	17.54% Actual WBE\$	0.27% Actual VBE\$	75.35% Actual Other\$ Paid
СС	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing	State MN MN	Joint-Venture: Skybridges Glass & Glazing	M 0	Orig Contract \$ Amount	26.82% Orignal WMBE \$Commitment \$1,335,956.00	Commitment %	7.7% MBE\$ Commitment	19.3% WBE\$ Commitment	0.28%	72.87% OTHER\$ Commitment	Current Contract \$	8.66% Actual MBE\$ Participation	18.4% Actual WBE\$ Participation	0.27% Actual VBE\$	76.09% Actual Other\$ Participation	9.12% Actual MBE\$ Paid	17.54% Actual WBE\$ Paid	0.27% Actual VBE\$	75.35% Actual Other\$
СС	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc	State MN MN MN	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation	W,M,V,O	Orig Contract \$ Amount \$4,179,428.00	26.82% Orignal WMBE \$Commitment	Commitment %	7.7% MBE\$ Commitment	19.3% WBE\$ Commitment	0.28%	72.87% OTHER\$ Commitment \$2,843,472.00	Current Contract \$ \$4,409,599.00	8.66% Actual MBE\$ Participation	18.4% Actual WBE\$ Participation \$26,217.00	0.27% Actual VBE\$	76.09% Actual Other\$ Participation \$2,887,361.00	9.12% Actual MBE\$ Paid	17.54% Actual WBE\$ Paid	0.27% Actual VBE\$	75.35% Actual Other\$ Paid
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing	State MN MN MN	Joint-Venture: Skybridges Glass & Glazing	M O W	Orig Contract \$ Amount \$4,179,428.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBE\$ Commitment	0.28%	72.87% OTHER\$ Commitment \$2,843,472.00	Current Contract \$ \$4,409,599.00	8.66% Actual MBE\$ Participation \$1,522,238.00	18.4% Actual WBE\$ Participation	0.27% Actual VBE\$	76.09% Actual Other\$ Participation \$2,887,361.00	9.12% Actual MBE\$ Paid \$1,460,812.00	17.54% Actual WBE\$ Paid	0.27% Actual VBE\$	75.35% Actual Other\$ Paid
СС	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeco Insulation	State MN MN MN	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation	M 0 W	Orig Contract \$ Amount \$4,179,428.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00	Commitment %	7.7% MBE\$ Commitment	19.3% WBE\$ Commitment	0.28%	72.87% OTHER\$ Commitment \$2,843,472.00	Current Contract \$ \$4,409,599.00	8.66% Actual MBE\$ Participation	18.4% Actual WBE\$ Participation \$26,217.00	0.27% Actual VBE\$	76.09% Actual Other\$ Participation \$2,887,361.00	9.12% Actual MBE\$ Paid	17.54% Actual WBE\$ Paid	0.27% Actual VBE\$	75.35% Actual Other\$ Paid
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeco Insulation Johnson Sales	State MN MN MN MN MN	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply	M O W	Orig Contract \$ Amount \$4,179,428.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBE\$ Commitment \$56,500.00 \$107,800.00	0.28%	72.87% OTHER\$ Commitment \$2,843,472.00	Current Contract \$ \$4,409,599.00	8.66% Actual MBE\$ Participation \$1,522,238.00	18.4% Actual WBE\$ Participation \$26,217.00 \$91,148.00	0.27% Actual VBE\$	76.09% Actual Other\$ Participation \$2,887,361.00	9.12% Actual MBE\$ Paid \$1,460,812.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeo Insulation Johnson Sales Casillas Glass	State MN MN MN MN MN MN MN WI	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply	M 0 W W M	Orig Contract \$ Amount \$4,179,428.00 \$736,600.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBE\$ Commitment	0.28%	72.87% OTHER\$ Commitment \$2,843,472.00 \$478,000.00	Current Contract \$ \$4,409,599.00 \$739,988.00	8.66% Actual MBE\$ Participation \$1,522,238.00	18.4% Actual WBE\$ Participation \$26,217.00	0.27% Actual VBE\$	76.09% Actual Other\$ Participation \$2,887,361.00 \$532,909.00	9.12% Actual MBE\$ Paid \$1,460,812.00	17.54% Actual WBE\$ Paid	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeco Insulation Johnson Sales Casillas Glass American Structural Metals	MN MN MN MN MN MN	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply	M 0 W W M O O	Orig Contract \$ Amount \$4,179,428.00 \$736,600.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$59,700.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBE\$ Commitment \$56,500.00 \$107,800.00	0.28%	72.87% OTHER\$ Commitment \$2,843,472.00 \$478,000.00	Current Contract \$ \$4,409,599.00 \$739,988.00	8.66% Actual MBE\$ Participation \$1,522,238.00	18.4% Actual WBE\$ Participation \$26,217.00 \$91,148.00	0.27% Actual VBE\$	76.09% Actual Other\$ Participation \$2,887,361.00 \$532,909.00	9.12% Actual MBE\$ Paid \$1,460,812.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeco Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC	MN MN MN WI MN MN	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier	M 0 W W M O W W W W W W W W W W W W W W W W	Orig Contract 5 Amount \$4,179,428.00 \$736,600.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$59,700.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBE\$ Commitment \$56,500.00 \$107,800.00	0.28%	72.87% OTHERS Commitment \$2,843,472.00 \$478,000.00 \$306,856.00	Current Contract \$ \$4,409,599.00 \$739,988.00 \$590,994.00	8.66% Actual MBE\$ Participation \$1,522,238.00	18.4% Actual WBE\$ Participation \$26,217.00 \$91,148.00	0.27% Actual VBE\$	76.09% Actual Other\$ Participation \$2,887,361.00 \$532,909.00 \$359,885.00	9.12% Actual MBE\$ Paid \$1,460,812.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$359,885.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeco Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc.	State MN MN MN MN MN MN MN MN MN M	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Installation	M 0 W W M O W O O	Orig Contract \$ Amount \$4,179,428.00 \$736,600.00 \$578,056.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,590.00 \$107,800.00 \$59,700.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBE\$ Commitment \$\$56,500.00 \$\$107,800.00 \$\$271,200.00	0.28%	72.87% OTHERS Commitment \$2,843,472.00 \$478,000.00 \$306,856.00	Current Contract \$ \$4,409,599.00 \$739,988.00 \$590,994.00	8.66% Actual MBE\$ Participation \$1,522,238.00	18.4% Actual WBE\$ Participation \$26,217.00 \$91,148.00 \$231,109.00	0.27% Actual VBE\$	76.09% Actual Other\$ Participation \$2,887,361.00 \$532,909.00 \$359,885.00	9.12% Actual MBE\$ Paid \$1,460,812.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$359,885.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeon Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vic's Crane Rental	State MN	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Insallation Crane/Operator Rent	W,M,V,O M O W W W O W W W O W	Orig Contract 5 Amount \$4,179,428.00 \$736,600.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,590.00 \$107,800.00 \$59,700.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBE\$ Commitment \$\$56,500.00 \$\$107,800.00 \$\$271,200.00	0.28%	72.87% OTHERS Commitment \$2,843,472.00 \$478,000.00 \$306,856.00 \$452,480.00	Current Contract \$ \$4,409,599.00 \$739,988.00 \$590,994.00 \$580,266.00	8.66% Actual MBE\$ Participation \$1,522,238.00	18.4% Actual WBE\$ Participation \$26,217.00 \$91,148.00 \$231,109.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,909.00 \$359,885.00 \$516,221.00	9.12% Actual MBE\$ Paid \$1,460,812.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$359,885.00 \$416,221.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeco Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerec, Inc. Vic's Crane Rental Horwitz NS/I Total Insulation	MN MN MN MN MN MN MN MN	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Installation Crane/Operator Rent HVAC/Plumbing Insulation	M 0 W W W 0 W 0 W 0 W W 0 W W W W W W W	Orig Contract \$ Amount \$4,179,428.00 \$736,600.00 \$578,056.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$59,700.00 \$271,200.00 \$94,790.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBE\$ Commitment \$56,500.00 \$107,800.00 \$271,200.00 \$94,790.00	0.28%	72.87% OTHERS Commitment \$2,843,472.00 \$478,000.00 \$306,856.00 \$452,480.00	Current Contract \$ \$4,409,599.00 \$739,988.00 \$590,994.00 \$580,266.00	8.66% Actual MBE\$ Participation \$1,522,238.00	18.4% Actual WBES Participation \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,909.00 \$359,885.00 \$516,221.00	9.12% Actual MBE\$ Paid \$1,460,812.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$15,200.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$359,885.00 \$416,221.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeo Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vic's Crane Rental Horwitz NS/I Total Insulation Osland Piping	MN MN MN MN MN MN MN MN MN	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Installation Crane/Operator Rent HVAC/Plumbing Insulation Piping Material Supply and Fabrication	M O W W W O O W W W W W W W W W W W W W	Orig Contract \$ Amount \$4,179,428.00 \$736,600.00 \$578,056.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$59,700.00 \$271,200.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBES Commitment 556,500.00 \$107,800.00 \$271,200.00	0.28%	72.87% OTHERS Commitment \$2,843,472.00 \$478,000.00 \$306,856.00 \$452,480.00	Current Contract \$ \$4,409,599.00 \$739,988.00 \$590,994.00 \$580,266.00	8.66% Actual MBE\$ Participation \$1,522,238.00	18.4% Actual WBES Participation \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$34,592.00 \$2,621.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,909.00 \$359,885.00 \$516,221.00	9.12% Actual MBE\$ Paid \$1,460,812.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$15,200.00 \$2,621.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$359,885.00 \$416,221.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeon Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vic's Crane Rental Horwitz NS/I Total Insulation Osland Piping Sun Mechanical	State MN	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Installation Crane/Operator Rent HVAC/Plumbing Insulation Pliping Material Supply and Fabrication HVAC Labor & Supply	M 0 W W W 0 W W W W W W W W W W W W W W	Orig Contract \$ Amount \$4,179,428.00 \$736,600.00 \$578,056.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$59,700.00 \$271,200.00 \$94,790.00 \$21,753.00 \$18,754.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBE\$ Commitment \$56,500.00 \$107,800.00 \$271,200.00 \$94,790.00	0.28%	72.87% OTHERS Commitment \$2,843,472.00 \$478,000.00 \$306,856.00 \$452,480.00	Current Contract \$ \$4,409,599.00 \$739,988.00 \$590,994.00 \$580,266.00	8.66% Actual MBE\$ Participation \$1,522,238.00 \$89,714.00	18.4% Actual WBES Participation \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,909.00 \$359,885.00 \$516,221.00	9.12% Actual MBE\$ Paid \$1,460,812.00 \$89,714.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$15,200.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$359,885.00 \$416,221.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeco Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vic's Crane Rental Horwitz NS/I Total Insulation Osland Piping Sun Mechanical Mag Mechanical	State MN	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Installation Crane/Operator Rent HVAC/Plumbing Insulation Piping Material Supply and Fabrication HVAC Labor & Supply Wet Mechanical	W,M,V,O M O W W M O W W O W W O W O W O W O W	S4,179,428.00 \$736,600.00 \$578,056.00 \$547,270.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$59,700.00 \$271,200.00 \$94,790.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBE\$ Commitment \$56,500.00 \$107,800.00 \$271,200.00 \$94,790.00	0.28%	72.87% OTHERS Commitment \$2,843,472.00 \$478,000.00 \$306,856.00 \$452,480.00 \$207,743.00	Current Contract \$ \$4,409,599.00 \$739,988.00 \$5590,994.00 \$580,266.00 \$394,167.00	8.66% Actual MBE\$ Participation \$1,522,238.00	18.4% Actual WBES Participation \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$34,592.00 \$2,621.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,909.00 \$359,885.00 \$516,221.00 \$224,027.00	9.12% Actual MBE\$ Paid \$1,460,812.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$15,200.00 \$2,621.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$359,885.00 \$416,221.00 \$236,924.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeco Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vic's Crane Rental Horwitz NS/I Total Insulation Osland Piping Sun Mechanical Progressive Building Systems	MN M	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Installation Crane/Operator Rent HVAC/Plumbing Insulation Piping Material Supply and Fabrication HVAC Labor & Supply Wet Mechanical Metal Panels	W,M,V,O M 0 W W 0 W 0 W 0 W 0 W 0 W 0 0 W 0	Orig Contract \$ Amount \$4,179,428.00 \$736,600.00 \$578,056.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$59,700.00 \$271,200.00 \$94,790.00 \$11,753.00 \$18,754.00 \$120,000.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBE\$ Commitment \$56,500.00 \$107,800.00 \$271,200.00 \$2471,200.00 \$21,753.00 \$18,754.00	0.28%	72.87% OTHERS Commitment \$2,843,472.00 \$478,000.00 \$306,856.00 \$452,480.00	Current Contract \$ \$4,409,599.00 \$739,988.00 \$590,994.00 \$580,266.00	8.66% Actual MBE\$ Participation \$1,522,238.00 \$89,714.00	18.4% Actual WBE\$ Participation \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$34,592.00 \$2,621.00 \$62,990.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,909.00 \$359,885.00 \$516,221.00	9.12% Actual MBE\$ Paid \$1,460,812.00 \$89,714.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$15,200.00 \$2,621.00 \$58,416.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$359,885.00 \$416,221.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeoo Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vic's Crane Rental Horwitz NS/I Total Insulation Osland Piping Sun Mechanical Mag Mechanical Mag Mechanical Progressive Building Systems MaSixty	MN	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Installation Crane/Operator Rent HVAC/Plumbing Insulation Piping Material Supply and Fabrication HVAC Labor & Supply Wet Mechanical Metal Panels Metal Panels Metal Panels	W,M,V,O M 0 W W M 0 W W 0 W W 0 W 0 W W W W W	S4,179,428.00 \$736,600.00 \$578,056.00 \$547,270.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$59,700.00 \$271,200.00 \$94,790.00 \$21,753.00 \$18,754.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBE\$ Commitment \$56,500.00 \$107,800.00 \$271,200.00 \$94,790.00	0.28%	72.87% OTHERS Commitment \$2,843,472.00 \$478,000.00 \$306,856.00 \$452,480.00 \$207,743.00	Current Contract \$ \$4,409,599.00 \$739,988.00 \$5590,994.00 \$580,266.00 \$394,167.00	8.66% Actual MBE\$ Participation \$1,522,238.00 \$89,714.00 \$69,937.00	18.4% Actual WBES Participation \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$34,592.00 \$2,621.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,909.00 \$359,885.00 \$516,221.00 \$224,027.00	9.12% Actual MBE\$ Paid \$1,460,812.00 \$89,714.00 \$61,297.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$15,200.00 \$2,621.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$359,885.00 \$416,221.00 \$236,924.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeon Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vics Crane Rental Horwitz NS/I Total Insulation Josland Piping Sun Mechanical Mag Mechanical Mag Mechanical Progressive Building Systems Mäsisty Americidad	MN M	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Installation Crane/Operator Rent HVAC/Plumbing Insulation Pliping Material Supply and Fabrication HVAC Labor & Supply Wet Mechanical Metal Panels Metal Panels Metal Panels Metal Panels	W,M,V,O M O W W W O O W O W O W O M M M M M M	S4,179,428.00 \$736,600.00 \$578,056.00 \$547,270.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$59,700.00 \$271,200.00 \$94,790.00 \$11,753.00 \$18,754.00 \$120,000.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBE\$ Commitment \$56,500.00 \$107,800.00 \$271,200.00 \$2471,200.00 \$21,753.00 \$18,754.00	0.28%	72.87% OTHERS Commitment \$2,843,472.00 \$478,000.00 \$306,856.00 \$452,480.00 \$207,743.00	Current Contract \$ \$4,409,599.00 \$739,988.00 \$5590,994.00 \$580,266.00 \$394,167.00	8.66% Actual MBES Participation \$1,522,238.00 \$89,714.00 \$69,937.00 \$52,369.00	18.4% Actual WBE\$ Participation \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$34,592.00 \$2,621.00 \$62,990.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,909.00 \$359,885.00 \$516,221.00 \$224,027.00	9.12% Actual MBE\$ Paid \$1,460,812.00 \$89,714.00 \$61,297.00 \$52,369.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$15,200.00 \$2,621.00 \$58,416.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$359,885.00 \$416,221.00 \$236,924.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeco Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vic's Crane Rental Horwitz NS/I Total Insulation Osland Piping Sun Mechanical Progressive Building Systems MäSikty Americiclad Alcoa	MN M	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Installation Crane/Operator Rent HVAC/Plumbing Insulation Piping Material Supply and Fabrication HVAC Labor & Supply Wet Mechanical Metal Panels Metal Panels Metal Panels Metal Panels	W,M,V,O M O W W W O O W O W W M M O M M M M M	S4,179,428.00 \$54,179,428.00 \$736,600.00 \$578,056.00 \$547,270.00 \$368,250.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$59,700.00 \$271,200.00 \$94,790.00 \$11,753.00 \$18,754.00 \$120,000.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBE\$ Commitment \$56,500.00 \$107,800.00 \$271,200.00 \$2471,200.00 \$18,754.00	0.28%	72.87% OTHER\$ Commitment \$2,843,472.00 \$478,000.00 \$478,000.00 \$306,856.00 \$452,480.00 \$207,743.00	Current Contract \$ \$4,409,599.00 \$739,988.00 \$590,994.00 \$580,266.00 \$394,167.00	8.66% Actual MBE\$ Participation \$1,522,238.00 \$89,714.00 \$69,937.00	18.4% Actual WBE\$ Participation \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$34,592.00 \$2,621.00 \$62,990.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,999.00 \$359,885.00 \$516,221.00 \$224,027.00	9.12% Actual MBE\$ Paid \$1,460,812.00 \$89,714.00 \$61,297.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$15,200.00 \$2,621.00 \$58,416.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$476,131.00 \$416,221.00 \$236,924.00 \$99,736.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeo Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vic's Crane Rental Horwitz NS/I Total Insulation Odland Piping Sun Mechanical Mag Mechanical Progressive Building Systems Mäsikty Americiad Alexand Contracts Mäsikty Americiad Veit & Company, Inc.	MN M	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Installation Crane/Operator Rent HVAC/Plumbing Insulation Piping Material Supply and Fabrication HVAC Labor & Supply Wet Mechanical Metal Panels Metal Panels Metal Panels Metal Panels Metal Panels Drilled Piers	W,M,V,O M O W W W O W W O W O W W O O W O O W O	S4,179,428.00 \$736,600.00 \$578,056.00 \$547,270.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$59,700.00 \$271,200.00 \$94,790.00 \$11,753.00 \$18,754.00 \$120,000.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBE\$ Commitment \$56,500.00 \$107,800.00 \$271,200.00 \$2471,200.00 \$18,754.00	0.28%	72.87% OTHERS Commitment \$2,843,472.00 \$478,000.00 \$306,856.00 \$452,480.00 \$207,743.00	Current Contract \$ \$4,409,599.00 \$739,988.00 \$5590,994.00 \$580,266.00 \$394,167.00	8.66% Actual MBE\$ Participation \$1,522,238.00 \$89,714.00 \$69,937.00 \$52,369.00 \$48,886.00	18.4% Actual WBE\$ Participation \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$34,592.00 \$2,621.00 \$62,990.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,909.00 \$359,885.00 \$516,221.00 \$224,027.00	9.12% Actual MBE\$ Paid \$1,460,812.00 \$89,714.00 \$61,297.00 \$48,886.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$15,200.00 \$2,621.00 \$58,416.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$359,885.00 \$416,221.00 \$236,924.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeon Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vic's Crane Rental Horwitz NS/I Total Insulation Osland Piping Sun Mechanical Mag Mechanical Mag Mechanical Progressive Building Systems Mäskty Americidad Alcoa Veit & Company, Inc. MBE, Inc.	MN M	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Insulation Crane/Operator Rent HVAC/Plumbing Insulation HVAC Labor & Supply Wet Mechanical Metal Panels	W,M,V,O M O W W O O W O W O M M O M M M M O M M M M	S4,179,428.00 \$54,179,428.00 \$736,600.00 \$578,056.00 \$547,270.00 \$368,250.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$59,700.00 \$271,200.00 \$94,790.00 \$18,754.00 \$120,000.00 \$43,948.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBES Commitment \$56,500.00 \$107,800.00 \$271,200.00 \$94,790.00 \$21,753.00 \$18,754.00	0.28%	72.87% OTHER\$ Commitment \$2,843,472.00 \$478,000.00 \$478,000.00 \$306,856.00 \$452,480.00 \$207,743.00	Current Contract \$ \$4,409,599.00 \$739,988.00 \$590,994.00 \$580,266.00 \$394,167.00	8.66% Actual MBES Participation \$1,522,238.00 \$89,714.00 \$69,937.00 \$52,369.00	18.4% Actual WBES Participation \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$24,521.00 \$25,621.00 \$262,990.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,999.00 \$359,885.00 \$516,221.00 \$224,027.00	9.12% Actual MBE\$ Paid \$1,460,812.00 \$89,714.00 \$61,297.00 \$52,369.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$54,045.00 \$58,416.00 \$58,416.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$476,131.00 \$416,221.00 \$236,924.00 \$99,736.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeco Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vics Crane Rental Horwitz NS/I Total Insulation Osland Piping Sun Mechanical Mag Mechanical Mag Mechanical Progressive Building Systems Majsixy Americidad Alcoa Veit & Company, Inc. E&J Rebar	MN M	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Installation Crane/Operator Rent HVAC/Plumbing Insulation Piping Material Supply and Fabrication HVAC Labor & Supply Wet Mechanical Metal Panels	W,M,V,O M W W M O W W W W M O W W M O W W W M M O W W W W M M M M M M M M M	S4,179,428.00 \$736,600.00 \$578,056.00 \$5847,270.00 \$319,180.00 \$126,608.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$59,700.00 \$271,200.00 \$34,790.00 \$18,754.00 \$120,000.00 \$43,948.00 \$43,948.00	31.97%	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBES Commitment 556,500.00 \$107,800.00 \$271,200.00 \$24,790.00 \$18,754.00 \$43,948.00 \$21,500.00	0.28%	72.87% OTHER\$ Commitment \$2,843,472.00 \$478,000.00 \$478,000.00 \$306,856.00 \$452,480.00 \$207,743.00	Current Contract \$ \$4,409,599.00 \$739,988.00 \$590,994.00 \$580,266.00 \$394,167.00 \$345,508.00	8.66% Actual MBE\$ Participation \$1,522,238.00 \$89,714.00 \$69,937.00 \$52,369.00 \$48,886.00	18.4% Actual WBES Participation \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$34,592.00 \$52,621.00 \$62,990.00 \$96,718.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,999.00 \$359,885.00 \$516,221.00 \$224,027.00	9.12% Actual MBE\$ Paid \$1,460,812.00 \$89,714.00 \$61,297.00 \$48,886.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$15,200.00 \$2,621.00 \$58,416.00 \$96,781.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$359,885.00 \$416,221.00 \$236,924.00 \$99,736.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeo Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vic's Crane Rental Horwitz NS/I Total Insulation Osland Piping Sun Mag Mechanical Progressive Building Systems M3Sixty Americidad Alcoa Veit & Company, Inc. MBE, Inc. EB, Inc.	MN M	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Installation Crane/Operator Rent HVAC/Plumbing Insulation Piping Material Supply and Fabrication HVAC Labor & Supply Wet Mechanical Metal Panels Metal Panels Metal Panels Metal Panels Drilled Piers Trucking Rebar Supply & Install Roofing	W,M,V,O M 0 W W W 0 W 0 W 0 W 0 W 0 W 0 W W W W	S4,179,428.00 \$736,600.00 \$578,056.00 \$547,270.00 \$319,180.00 \$126,608.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$59,700.00 \$271,200.00 \$94,790.00 \$18,754.00 \$120,000.00 \$43,948.00	Commitment %	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBES Commitment \$56,500.00 \$107,800.00 \$271,200.00 \$94,790.00 \$21,753.00 \$18,754.00	0.28%	72.87% OTHER\$ Commitment \$2,843,472.00 \$478,000.00 \$478,000.00 \$207,743.00 \$207,743.00 \$2105,108.00	Current Contract \$ \$4,409,599.00 \$739,988.00 \$590,994.00 \$580,266.00 \$394,167.00 \$135,549.00	8.66% Actual MBE\$ Participation \$1,522,238.00 \$89,714.00 \$69,937.00 \$52,369.00 \$48,886.00	18.4% Actual WBES Participation \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$24,521.00 \$25,621.00 \$262,990.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,909.00 \$359,885.00 \$516,221.00 \$224,027.00 \$248,790.00	9.12% Actual MBE\$ Paid \$1,460,812.00 \$89,714.00 \$61,297.00 \$48,886.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$54,045.00 \$58,416.00 \$58,416.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$359,885.00 \$416,221.00 \$236,924.00 \$99,736.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeco Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vics Crane Rental Horwitz NS/I Total Insulation Osland Piping Sun Mechanical Mag Mechanical Mag Mechanical Progressive Building Systems Majsixy Americidad Alcoa Veit & Company, Inc. E&J Rebar	MN M	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Installation Crane/Operator Rent HVAC/Plumbing Insulation Piping Material Supply and Fabrication HVAC Labor & Supply Wet Mechanical Metal Panels	W,M,V,O M W W M O W W W W M O W W M O W W W M M O W W W W M M M M M M M M M	S4,179,428.00 \$736,600.00 \$578,056.00 \$5847,270.00 \$319,180.00 \$126,608.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$59,700.00 \$271,200.00 \$34,790.00 \$18,754.00 \$120,000.00 \$43,948.00 \$43,948.00	31.97%	7.7% MBE\$ Commitment \$1,335,956.00 \$559,700.00 \$120,000.00	19.3% WBES Commitment 556,500.00 \$107,800.00 \$271,200.00 \$24,790.00 \$18,754.00 \$43,948.00 \$21,500.00	0.28%	72.87% OTHER\$ Commitment \$2,843,472.00 \$478,000.00 \$478,000.00 \$306,856.00 \$452,480.00 \$207,743.00	\$4,409,599.00 \$739,988.00 \$539,988.00 \$580,266.00 \$394,167.00 \$135,549.00 \$113,300.00 \$166,564.00	8.66% Actual MBE\$ Participation \$1,522,238.00 \$89,714.00 \$69,937.00 \$52,369.00 \$48,886.00	18.4% Actual WBES Participation \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$34,592.00 \$52,621.00 \$62,990.00 \$96,718.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,999.00 \$359,885.00 \$516,221.00 \$224,027.00	9.12% Actual MBE\$ Paid \$1,460,812.00 \$89,714.00 \$61,297.00 \$52,369.00 \$48,886.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$15,200.00 \$2,621.00 \$58,416.00 \$96,781.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$359,885.00 \$416,221.00 \$236,924.00 \$99,736.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeon Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vics Crane Rental Horwitz NS/I Total Insulation Osland Piping Sun Mechanical Mag Mechanical Progressive Building Systems Mäsikty Americiclad Alcoa Veit & Crompany, Inc. MBE, Inc. E&J Rebar Central Roofing Atlas Foundations Bald Eagle Erectors	MN M	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Installation Crane/Operator Rent HVAC/Plumbing Insulation Piping Material Supply and Fabrication HVAC Labor & Supply Wet Mechanical Metal Panels Metal Panels Metal Panels Metal Panels Drilled Piers Trucking Rebar Supply & Install Roofing	W,M,V,O M O W W O O W O W O W W O O W W W W O M M O M M M O M M M M	S4,179,428.00 \$736,600.00 \$578,056.00 \$547,270.00 \$319,180.00 \$126,608.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$59,700.00 \$271,200.00 \$34,790.00 \$18,754.00 \$120,000.00 \$43,948.00 \$43,948.00	31.97%	7.7% MBE\$ Commitment \$1,335,956.00	19.3% WBES Commitment \$56,500.00 \$107,800.00 \$271,200.00 \$94,790.00 \$21,753.00 \$18,754.00 \$43,948.00 \$513,300.00 \$113,300.00	0.28%	72.87% OTHER\$ Commitment \$2,843,472.00 \$478,000.00 \$478,000.00 \$207,743.00 \$207,743.00 \$2105,108.00	Current Contract \$ \$4,409,599.00 \$739,988.00 \$590,994.00 \$580,266.00 \$394,167.00 \$345,508.00 \$113,508.00 \$113,508.00 \$40,890.00	8.66% Actual MBE\$ Participation \$1,522,238.00 \$89,714.00 \$69,937.00 \$52,369.00 \$48,886.00	18.4% Actual WBES Participation \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$24,971.00 \$96,718.00 \$24,971.00 \$113,300.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,909.00 \$359,885.00 \$516,221.00 \$224,027.00 \$248,790.00	9.12% Actual MBE\$ Paid \$1,460,812.00 \$89,714.00 \$61,297.00 \$48,886.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$558,416.00 \$96,781.00 \$96,781.00 \$93,024.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$359,885.00 \$416,221.00 \$236,924.00 \$99,736.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeo Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vic's Crane Rental Horwitz NS/I Total Insulation Osland Piping Sun Mechanical Progressive Building Systems MäSikty Americicidad Alcoa Veit & Company, Inc. MBE, Inc. Esja Rebar Central Roofing Atlas Foundations Balla Eagle Erectors Goliath Hydro-Vac, Inc.	MN M	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Installation Crane/Operator Rent HVAC/Plumbing Insulation Piping Material Supply and Fabrication HVAC Labor & Supply Wet Mechanical Metal Panels Metal Panels Metal Panels Drilled Piers Trucking Rebar Supply & Install Roofing Micropiles Rebar Insulation Rebar Insulation Responsible Respon	W,M,V,O M O W W W W O O W W M O O W W W W W W	S4,179,428.00 \$4,179,428.00 \$736,600.00 \$578,056.00 \$547,270.00 \$368,250.00 \$112,40.00 \$112,240.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$594,790.00 \$271,200.00 \$187,753.00 \$187,754.00 \$187,754.00 \$187,754.00 \$187,754.00 \$187,754.00 \$187,754.00	31.97%	7.7% MBE\$ Commitment \$1,335,956.00 \$559,700.00 \$120,000.00	19.3% WBE\$ Commitment \$56,500.00 \$107,800.00 \$107,800.00 \$271,200.00 \$2471,200.00 \$347,900.00 \$18,754.00 \$18,754.00 \$113,300.00 \$113,300.00 \$77,928.00	0.28%	72.87% OTHER\$ Commitment \$2,843,472.00 \$478,000.00 \$478,000.00 \$207,743.00 \$207,743.00 \$2105,108.00	\$4,409,599.00 \$739,988.00 \$590,994.00 \$580,266.00 \$394,167.00 \$135,549.00 \$113,300.00 \$165,564.00 \$40,890.00 \$7,228.00	8.66% Actual MBE\$ Participation \$1,522,238.00 \$89,714.00 \$69,937.00 \$52,369.00 \$48,886.00	18.4% Actual WBES Participation \$26,217.00 \$91,148.00 \$91,148.00 \$524,045.00 \$52,621.00 \$52,621.00 \$62,990.00 \$596,718.00 \$113,300.00 \$7,928.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,909.00 \$359,885.00 \$516,221.00 \$224,027.00 \$248,790.00	9.12% Actual MBE\$ Paid \$1,460,812.00 \$89,714.00 \$61,297.00 \$52,369.00 \$48,886.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$115,200.00 \$2,621.00 \$58,416.00 \$96,781.00 \$93,024.00 \$93,024.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$476,131.00 \$359,885.00 \$416,221.00 \$236,924.00 \$99,736.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeon Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vics Crane Rental Horwitz NS/I Total Insulation Osland Piping Sun Mechanical Mag Mechanical Progressive Building Systems Mäsikty Americiclad Alcoa Veit & Crompany, Inc. MBE, Inc. E&J Rebar Central Roofing Atlas Foundations Bald Eagle Erectors	MN M	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Insulation Crane/Operator Rent HVAC/Plumbing Insulation Plping Material Supply and Fabrication HVAC Labor & Supply Wet Mechanical Metal Panels Metal Panel	W,M,V,O M O W W W O W O W O W O W W O W W W W	S41,179,428.00 \$4,179,428.00 \$736,600.00 \$578,056.00 \$547,270.00 \$368,250.00 \$319,180.00 \$112,240.00 \$87,650.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$59,700.00 \$271,200.00 \$34,790.00 \$18,754.00 \$120,000.00 \$43,948.00 \$43,948.00	31.97%	7.7% MBE\$ Commitment \$1,335,956.00 \$559,700.00 \$120,000.00	19.3% WBES Commitment \$56,500.00 \$107,800.00 \$271,200.00 \$94,790.00 \$21,753.00 \$18,754.00 \$43,948.00 \$513,300.00 \$113,300.00	0.28%	72.87% OTHER\$ Commitment \$2,843,472.00 \$478.000.00 \$478.000.00 \$306,856.00 \$452,480.00 \$207,743.00 \$227,743.00 \$112,240.00	\$4,409,599,00 \$739,988.00 \$739,988.00 \$590,994.00 \$394,167.00 \$394,167.00 \$135,549.00 \$113,300.00 \$166,564.00 \$40,890.00 \$7,928.00 \$111,116.00	8.66% Actual MBE\$ Participation \$1,522,238.00 \$89,714.00 \$69,937.00 \$52,369.00 \$48,886.00	18.4% Actual WBES Participation \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$24,971.00 \$96,718.00 \$24,971.00 \$113,300.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,909.00 \$359,885.00 \$516,221.00 \$224,027.00 \$110,578.00 \$166,564.00	9.12% Actual MBE\$ Paid \$1,460,812.00 \$89,714.00 \$61,297.00 \$52,369.00 \$48,886.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$558,416.00 \$96,781.00 \$96,781.00 \$93,024.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$476,131.00 \$359,885.00 \$416,221.00 \$236,924.00 \$99,736.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeo Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vic's Crane Rental Horwitz NS/I Total Insulation Osland Piping Sun Mechanical Progressive Building Systems MäSikty Americicidad Alcoa Veit & Company, Inc. MBE, Inc. Esja Rebar Central Roofing Atlas Foundations Balla Eagle Erectors Goliath Hydro-Vac, Inc.	MN M	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Installation Crane/Operator Rent HVAC/Plumbing Insulation Piping Material Supply and Fabrication HVAC Labor & Supply Wet Mechanical Metal Panels Metal Panels Metal Panels Drilled Piers Trucking Rebar Supply & Install Roofing Micropiles Rebar Insulation Rebar Insulation Responsible Respon	W,M,V,O M M O W W O W O W O W W W W W	S4,179,428.00 \$4,179,428.00 \$736,600.00 \$578,056.00 \$547,270.00 \$368,250.00 \$112,40.00 \$112,240.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$13,35,956.00 \$107,800.00 \$107,800.00 \$271,200.00 \$24,790.00 \$18,754.00 \$120,000.00 \$43,948.00 \$13,300.00 \$113,300.00	31.97%	7.7% MBE\$ Commitment \$1,335,956.00 \$59,700.00 \$120,000.00	19.3% WBE\$ Commitment \$56,500.00 \$107,800.00 \$107,800.00 \$271,200.00 \$2471,200.00 \$347,900.00 \$18,754.00 \$18,754.00 \$113,300.00 \$113,300.00 \$77,928.00	0.28%	72.87% OTHER\$ Commitment \$2,843,472.00 \$478,000.00 \$478,000.00 \$207,743.00 \$207,743.00 \$2105,108.00	\$4,409,599.00 \$739,988.00 \$590,994.00 \$580,266.00 \$394,167.00 \$135,549.00 \$113,300.00 \$165,564.00 \$40,890.00 \$7,228.00	8.66% Actual MBE\$ Participation \$1,522,238.00 \$89,714.00 \$69,937.00 \$52,369.00 \$48,886.00	18.4% Actual WBES Participation \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$64,045.00 \$62,990.00 \$96,718.00 \$113,300.00 \$111,300.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,909.00 \$359,885.00 \$516,221.00 \$224,027.00 \$248,790.00	9.12% Actual MBE\$ Paid \$1,460,812.00 \$89,714.00 \$61,297.00 \$52,369.00 \$48,886.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$231,109.00 \$64,045.00 \$54,045.00 \$58,416.00 \$58,416.00 \$596,781.00 \$73,728.00 \$73,710.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$359,885.00 \$416,221.00 \$236,924.00 \$99,736.00
cc	% By Current Contracts Subcontractor Master Project: Ryan Construction - Construction Project: Stadium Skyway Shaw-Lundquist Associates Inc Brin Contract Glazing Homeo Insulation Johnson Sales Casillas Glass American Structural Metals Industrial Rod and Steel Services, LLC Amerect, Inc. Vic's Crane Rental Horwitz NS/I Total Insulation Odland Piping Sun Mechanical Mag Mechanical Progressive Building Systems M3Sixty Americicad Alcoa Veit & Company, Inc. MBE, Inc. EBJ, Inc. EBJ, Inc. EBJ, Inc. EBJ, Inc. EBJ, Inc. EBJ Robert Central Roofing Atlas Foundations Bald Eagle Erectors Gollath Hydrox, Inc. Manor Electric, Inc.	MN M	Joint-Venture: Skybridges Glass & Glazing Spandrel Insulation Glass Supply Aluminum Supply Aluminum Supply Aluminum Supply Structural Steel Supply Material Supplier Structural Steel Installation Crane/Operator Rent HVAC/Plumbing Insulation Piping Material Supply and Fabrication HVAC Labor & Supply Wet Mechanical Metal Panels Metal Panels Metal Panels Metal Panels Drilled Piers Trucking Rebar Supply & Install Roofing Micropiles Rebar Installation Earthwork Electrician	W,M,V,O M O W W W O W O W O W O W W O W W W W	S41,179,428.00 \$4,179,428.00 \$736,600.00 \$578,056.00 \$547,270.00 \$368,250.00 \$319,180.00 \$112,240.00 \$87,650.00	26.82% Orignal WMBE \$Commitment \$1,335,956.00 \$56,500.00 \$107,800.00 \$594,790.00 \$271,200.00 \$187,753.00 \$187,754.00 \$187,754.00 \$187,754.00 \$187,754.00 \$187,754.00 \$187,754.00	31.97%	7.7% MBE\$ Commitment \$1,335,956.00 \$559,700.00 \$120,000.00	19.3% WBE\$ Commitment \$56,500.00 \$107,800.00 \$107,800.00 \$271,200.00 \$2471,200.00 \$347,900.00 \$18,754.00 \$18,754.00 \$113,300.00 \$113,300.00 \$77,928.00	0.28%	72.87% OTHER\$ Commitment \$2,843,472.00 \$478.000.00 \$478.000.00 \$306,856.00 \$452,480.00 \$207,743.00 \$227,743.00 \$112,240.00	\$4,409,599,00 \$739,988.00 \$739,988.00 \$590,994.00 \$394,167.00 \$394,167.00 \$135,549.00 \$113,300.00 \$166,564.00 \$40,890.00 \$7,928.00 \$111,116.00	8.66% Actual MBE\$ Participation \$1,522,238.00 \$89,714.00 \$69,937.00 \$52,369.00 \$48,886.00	18.4% Actual WBES Participation \$26,217.00 \$91,148.00 \$91,148.00 \$524,045.00 \$52,621.00 \$52,621.00 \$62,990.00 \$596,718.00 \$113,300.00 \$7,928.00	0.27% Actual VBE\$	76.09% Actual Others Participation \$2,887,361.00 \$532,909.00 \$359,885.00 \$516,221.00 \$224,027.00 \$110,578.00 \$166,564.00	9.12% Actual MBE\$ Paid \$1,460,812.00 \$89,714.00 \$61,297.00 \$52,369.00 \$48,886.00	17.54% Actual WBE\$ Paid \$26,217.00 \$91,148.00 \$115,200.00 \$2,621.00 \$58,416.00 \$96,781.00 \$93,024.00 \$93,024.00	0.27% Actual VBE\$	75.35% Actual Other\$ Paid \$476,131.00 \$359,885.00 \$416,221.00 \$236,924.00 \$99,736.00

	Tri Construction	MN	Drywall Labor	M		\$6,470.00			\$5,787.00				\$6,470.00				\$6,470.00			
	Ideal Commerical Interiors	MN	Carpet Supply & Installation	M	\$41,070.00	\$36,142.00	88.0%	\$36,142.00				\$44,356.00	\$39,428.00							
	GFA Interiors	MN	Carpet Supplier	W		\$4,928.00			\$4,928.00					\$4,928.00						
	Archetype Sign Makers			0	\$32,198.00						\$10,588.00	\$32,198.00				\$10,588.00				
	Adobe Design		Vinyl Cutting/ ADA Signs	М		\$19,810.00		\$19,810.00					\$19,810.00							
	Two Buffalo		Tape Adhesives Supply	М		\$480.00		\$480.00					\$480.00							
	Golden Valley Supply Co.		Poly Carb Sheet Supply	W		\$1,320.00		7.00.00	\$1,320.00				Ţ	\$1,320.00						
	Skyline			V	\$32,100.00	Ģ1,320.00			\$1,320.00	\$25,680.00		\$32,100.00		\$1,520.00	\$25,680.00				\$22,035.00	
	Coastwise Fireguard	MN	Fire Protection	w	\$32,100.00	\$3,531,00			\$3,531,00	\$23,000.00		\$32,100.00		\$3,531,00	\$25,000.00			\$2.816.00	\$22,033.00	
	Go Fetsch Mechanical	MN		M		\$3,531.00		\$2,889.00	\$3,531.00				\$2,889.00	\$3,531.00			\$2,889.00	\$2,816.00		
-			Piping Supply & Fabrication ACT Ceilings	W	\$25,370.00	\$2,889.00		\$2,889.00	\$25,370.00			\$37,740.00	\$2,889.00	\$37,740.00			\$2,889.00	\$11,133.00		
	Your Design Company	MN	ACT Ceilings	W	\$25,370.00	\$880.00	3.47%		\$25,370.00			\$37,740.00		\$37,740.00				\$11,133.00		
					4									4		4	4			
	Total				\$7,351,400.00	\$2,435,088.00		\$1,607,384.00	\$878,169.00	\$25,680.00	\$4,831,542.00	\$7,834,343.00		\$920,061.00	\$25,680.00	\$5,096,746.00		\$804,906.00	\$22,035.00	\$1,851,977.00
	% By Current Contracts					33.12%		21.87%	11.95%	0.35%	65.72%		25.76%	12.52%	0.35%	69.33%		10.95%	0.3%	
				WMBE	Orig Contract	Orignal WMBE	Original WMBE	MBE\$	WBE\$	VBE\$	OTHER\$	Current	Actual MBE\$	Actual WBE\$	Actual VBE\$	Actual Other\$	Actual MBE\$	Actual WBE\$	Actual VBE\$	Actual Other\$
CC	Subcontractor	State	Scope of Work	W,M,V,O	\$ Amount	\$Commitment	Commitment %	Commitment	Commitment	Commitment	Commitment	Contract \$	Participation	Participation	Participation	Participation	Paid	Paid	Paid	Paid
	Master Project: Ryan Construction - Construction																			
	Project: Ryan Skyways			ļ																
	Shaw-Lundquist Associates Inc		Joint-Venture: Skybridges	M	\$2,778,676.00	\$876,180.00	31.53%	\$876,180.00			\$1,902,496.00	\$2,932,546.00	\$822,475.00			\$2,110,071.00	\$991,813.00			
	Horwitz NS/I			0	\$630,350.00						\$371,012.00	\$630,350.00				\$405,366.00				\$391,427.00
	Total Insulation	MN		W		\$36,700.00			\$36,700.00					\$51,180.00				\$48,621.00		
	Osland Piping	MN	Piping Material Supply and Fabrication	W		\$32,638.00			\$32,638.00					\$4,941.00				\$4,941.00		
	Mag Mechanical	MN	Wet Mechanical	М		\$190,000.00		\$190,000.00					\$154,628.00				\$139,608.00			
	North Country Supply	MN	Piping Material	W										\$13,002.00				\$13,002.00		
	Gopher Plumbing	MN	Foundry Items	W										\$1,233.00				\$1,233.00		
	Brin Contract Glazing	MN	Glass & Glazing	0	\$601,950.00						\$407,350.00	\$432,046.00				\$308,372.00				\$234,059.00
	Industrial Louvers	MN	Supply	W										\$19,539.00				\$19,539.00		
	Homeco Insulation	MN	Spandrel Insulation	w		\$14,800.00			\$14,800,00					\$10,291.00				\$10,291.00		
	Johnson Sales		Glass Supply	w		\$98,500.00			\$98,500.00					\$44.001.00				\$44,001.00		
	Casillas Glass		Aluminum Supply	М		\$81,300.00		\$81,300.00	\$30,300.00				\$49,843.00	Ç-1,001.00			\$49,843.00	\$44,001.00		
	Olympic Companies, Inc.		Drywall & Insulation	0	\$558,790.00	\$61,300.00		\$61,300.00			\$483,734.00	\$202,810.00	\$45,645.00			\$68,176.00				\$68,176.00
	Dziedzic Caulking		Caulking	w	\$338,790.00						3463,734.00	\$202,610.00		\$10.137.00		300,170.00		\$10.137.00		308,170.00
	Metzger Building Materials		Drywall Materials	W		\$35,076,00			\$35,076,00					\$62,018.00				\$62,018.00		
-			Drywall Labor	M		\$37,700.00		\$37,700.00	\$35,076.00				\$57,790.00	\$62,018.00			\$57,790.00	\$62,018.00		
-	Tri Construction					\$37,700.00		\$37,700.00	\$2,280.00				\$57,790.00	\$4,689.00			\$57,790.00	\$4,689.00		
	Lutz Company		Plaster Materials	W		\$2,280.00			\$2,280.00					\$4,689.00				\$4,689.00		
	American Structural Metals		Structural Steel Supply	0	\$472,188.00						\$279,088.00	\$550,617.00				\$375,144.00				\$336,031.00
	Industrial Rod and Steel Services, LLC			W		\$193,100.00			\$193,100.00					\$175,473.00				\$175,473.00		
	Goliath Hydro-Vac, Inc.	MN		W								\$5,063.00		\$5,063.00				\$5,063.00		
	Olympic Companies, Inc.		Drywall	0	\$400,046.00							\$407,681.00				\$337,359.00				\$316,975.00
	Metzger Building Materials			W		\$35,855.00			\$35,855.00					\$35,855.00				\$35,855.00		
	Tri Construction	MN	Drywall Labor	M		\$34,467.00		\$34,467.00					\$34,467.00				\$34,467.00			
	Amerect, Inc.	MN	Structural Steel Installation	0	\$282,530.00						\$259,530.00	\$363,781.00				\$335,981.00				\$294,482.00
	Vic's Crane Rental	MN	Crane/Operator Rent	W		\$23,000.00			\$23,000.00					\$27,800.00				\$27,800.00		
	Manor Electric, Inc.	MN	Electrician	W	\$242,486.00	\$220,662.00	91.0%		\$220,662.00			\$324,554.00		\$315,893.00				\$299,665.00		
	B&L Supply	MN	Electrical Supply	М		\$21,824.00		\$21,824.00					\$8,661.00				\$8,661.00			
	Brin Contract Glazing	MN	Glass & Glazing	0	\$187,588.00						\$187,588.00					\$198,732.00				\$176,451.00
	Project Restorations, Inc.	MN	Fiber Reinforced Polymers	W	\$149,825.00	\$149,825.00	100.0%		\$149,825.00			\$149,825.00		\$149,825.00				\$149,825.00		
	Ideal Commerical Interiors		Carpeting	М	\$136,724.00	\$136,724.00	100.0%	\$136,724.00				\$136,724.00	\$136,724.00				\$130,472.00			
	Hamernick Decorating Center		Painting	w	\$124,225.00	\$114,400.00	92.09%		\$114,400.00			\$78,245.00		\$75,635.00				\$67,811.00		
	Stripe Right Inc.			М		\$9,825.00		\$9,825.00					\$2,610.00				\$2,610.00			
-	Progressive Building Systems		Metal Panels	0	\$122,548.00	45,525.00		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			\$118,117.00	\$115,314.00	, _,			\$97,052.00				\$82,171.00
 	M3Sixty	MN		w	Ç	\$4.431.00			\$4,431,00		, 120,117.00	+223,324.00		\$18.262.00		957,052.00		\$18,262.00		ÇOZ,17 1.00
-	Arcoa	MN		М		Ţ 1, 122.00			Ţ.,				\$14,881.00	Ţ,			\$14,881.00	+==,===.00		
-	Archetype Sign Makers	MN		0	\$115,144.00						\$71,892.00	\$115,144.00	Ç14,001.UU			\$71,892.00				\$7.819.00
-	Adobe Design		Vinyl Cutting/ ADA Signs	M	Ş113,144.UU	\$41,452.00		\$41,452.00			\$71,052.00	J113,144.UU	\$41,452.00			\$71,052.00	\$14,708.00			\$1,013.00
-	Two Buffalo		Tape Adhesives Supply	M		\$41,452.00 \$480.00		\$41,452.00					\$41,452.00				\$14,708.00			
-						\$480.00 \$1,320.00		\$480.00	\$1,320,00				\$480.00	64 222 53						
-	Golden Valley Supply Co.		Poly Carb Sheet Supply	W	\$103,739.00	\$1,320.00 \$91,502.00	00.53	\$91,502.00	\$1,320.00			\$103,739.00	601 500 55	\$1,320.00			A+0 con			
-	Ideal Commerical Interiors		Carpet Supply & Installation	M	\$103,739.00	\$91,502.00 \$12,237.00	88.2%	\$91,502.00				\$103,739.00	\$91,502.00				\$48,635.00			
-	GFA Interiors		Carpet Supplier	W		Ţ-11/10·100			\$12,237.00					\$12,237.00						
<u> </u>	Central Roofing			W	\$91,890.00	\$91,890.00	100.0%		\$91,890.00			\$91,292.00		\$91,890.00				\$85,797.00		
<u> </u>	Hamernick Decorating Center			W	\$70,243.00	\$70,243.00	100.0%		\$70,243.00			\$83,113.00		\$83,113.00				\$78,957.00		
<u> </u>	Elliot Contracting		Electrician	M	\$66,427.00	\$66,427.00	100.0%	\$66,427.00				\$119,289.00	\$119,289.00				\$113,325.00			
	Your Design Company			W	\$60,195.00	\$60,195.00	100.0%		\$60,195.00			\$60,195.00		\$60,195.00				\$57,185.00		
	Atlas Foundations	MN		0	\$52,020.00			\$52,020.00			\$52,020.00	\$52,020.00				\$52,020.00				\$52,020.00
	Right-Way Caulking, Inc.		counting	0	\$48,433.00						\$48,433.00	\$49,206.00				\$49,206.00				\$46,745.00
L	Skyline	MN	Fire Protection	V	\$32,000.00					\$25,600.00		\$32,000.00			\$25,680.00				\$24,000.00	

Coastwise Fireguard	MN	Fire Protection	W		\$3,520.00			\$3,520.00					\$3,520.00				\$3,520.00		
Go Fetsch Mechanical	MN	Piping Supply & Fabrication	М		\$2,880.00		\$2,880.00					\$2,880.00				\$2,880.00			
Starting Line Floor Coatings, Inc.	MN	Traffic Coating	0	\$16,945.00						\$16,945.00	\$19,003.00				\$19,003.00				\$18,053.00
Mavo Systems	MN	Insulation Removal	0	\$14,875.00						\$14,875.00	\$14,875.00				\$14,875.00				\$14,131.00
Central Roofing	MN	Haaf Ramp Flashing	W	\$6,500.00	\$6,500.00	100.0%		\$6,500.00			\$9,360.00		\$9,360.00				\$8,892.00		
Architectural Sales of MN, Inc.	MN	ACT Ceilings	0	\$6,500.00						\$6,500.00	\$9,373.00				\$9,373.00				\$9,373.00
Total				\$7,372,837.00	\$2,797,933.00		\$1,642,781.00	\$1,207,172.00	\$25,600.00	\$4,219,580.00	\$7,088,165.00	\$1,537,682.00	\$1,286,472.00	\$25,680.00	\$4,452,622.00	\$1,609,693.00	\$1,232,577.00	\$24,000.00	\$2,047,913.00
% By Current Contracts					37.95%		22.28%	16.37%	0.35%	57.23%		20.86%	17.45%	0.35%	60.39%	21.83%	16.72%	0.33%	27.78%
Master Project: Ryan Construction - Construction																			
Total				\$42,719,590.00	\$12,740,886.00		\$5,404,800.00	\$7,488,844.00	\$130,320.00	\$29,452,723.00	\$43,707,975.00	\$5,855,354.00	\$7,356,340.95	\$126,264.67	\$30,850,529.38	\$5,920,935.40	\$6,947,790.73	\$120,939.67	\$24,993,756.20
% By Current Contracts					29.82%		12.65%	17.53%	0.31%	68.94%		13.71%	17.22%	0.3%	72.22%	13.86%	16.26%	0.28%	58.51%

