

**U.S. Bank Stadium
WMBE Participation Summary**



This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
General Conditions																				
	MN	Tarraf Roll Off Services	Dumpsters	M	\$ 700,000	\$ 700,000	100%	\$ 700,000				\$ 912,942	\$ 912,942				\$ 912,942			
	MN	Biff's Inc.	Temp Toilets	M	\$ 400,000	\$ 400,000	100%	\$ 400,000				\$ 476,595	\$ 476,595				\$ 476,595			
	MN	Action Fence, Inc.	Temp Fencing	O	\$ 64,500	\$ -	0%				\$ 64,500	\$ 179,806				\$ 179,806				\$ 167,457
	MN	Eagle Visions	Fence Wrap	M	\$ 55,000	\$ 55,000	100%	\$ 55,000				\$ 60,000	\$ 60,000				\$ 60,000			
	MN	Franz Reprographics	Printing	W	\$ 60,000	\$ 60,000	100%		\$ 60,000			\$ 35,621		\$ 35,621				\$ 35,621		
Professional Services Agreement																				
	MN	EVS, Inc	Third Party Layout Control	M	\$ 9,200	\$ 9,200	100%	\$ 9,200				\$ 9,200	\$ 9,200				\$ 8,740			
	MN	EVS, Inc	Survey & Vibration Monitoring	M	\$ 74,450	\$ 74,450	100%	\$ 74,450				\$ 138,584	\$ 138,584				\$ 131,655			
	CO	Revey Associates	Third Party Rev - Roof Cable Demo Plan	O	\$ 13,600	\$ -	0%				\$ 13,600	\$ 13,600			\$ 13,600					\$ 10,442
	MN	Architectural Testing	Lab Mock Up structure	O	\$ 140,400	\$ -	0%				\$ 140,400	\$ 182,924			\$ 182,924					\$ 175,874
	MN	Braun Intertec	Mass Concrete Temp Monitoring	O	\$ 27,193	\$ -	0%				\$ 27,193	\$ 70,210			\$ 70,210					\$ 69,805
	MN	Braun Intertec	SWPPP Inspections	O	\$ 93,000	\$ 10,800	11%				\$ 76,200	\$ 93,000			\$ 84,055					\$ 44,765
	MN	Standard Contracting	Stormwater Inspections	W					\$ 10,800					\$ 4,200				\$ 4,200		
	MN	Sambatek	SWPPP Inspections	M				\$ 6,000					\$ 4,745				\$ 4,745			
	MN	Braun Intertec	3rd Party Inclosure	O	\$ 124,915	\$ -	0%				\$ 124,915	\$ 124,915			\$ 124,915					\$ 65,341
	NY	Geiger Engineers	Tower Crane Foundation Design	O	\$ 39,034	\$ -	0%				\$ 39,034	\$ 413,189			\$ 413,189					\$ 390,037
	NY	Geiger Engineers	Third Party Review of Structural Steel	O	\$ 73,374	\$ -	0%				\$ 73,374	\$ 310,382			\$ 310,382					\$ 310,382
	NY	Geiger Engineers	Third Party Review of Demolition Plan	O	\$ 38,916	\$ -	0%				\$ 38,916	\$ 27,714			\$ 27,714					\$ 27,714
	NY	Geiger Engineers	Third Party Rev - Struct Precast Stadia	O	\$ 69,945	\$ -	0%				\$ 69,945	\$ 80,211			\$ 80,211					\$ 80,211
	NY	Geiger Engineers	Third Party Rev - Struct Precast Stadia	O	\$ 65,000	\$ -	0%				\$ 65,000	\$ 65,979			\$ 65,979					\$ 61,301
	NY	Geiger Engineers	Third Party Retractable Seating	O	\$ 36,580	\$ -	0%				\$ 36,580	\$ 36,580			\$ 36,580					\$ 22,403
	GA	AR Biddle & Associates	Third Party Scheduling	O	\$ 55,000	\$ -	0%				\$ 55,000	\$ 55,000			\$ 55,000					\$ -
	MN	MBJ	Thrd Part Rev - Earth Ret & Mass Concre Formwo	O	\$ 4,000	\$ -	0%				\$ 4,000	\$ 205,000			\$ 205,000					\$ 116,232
	GA	Morrison Hershfield Corp.	Third Part Rev of ETFE Enclosure	O	\$ 105,960	\$ -	0%				\$ 105,960	\$ 248,899			\$ 248,899					\$ 173,790
	MN	Tri-Construction, Inc.	Office Build-Out	M	\$ 195,806	\$ 97,183	50%	\$ 97,183				\$ 204,813	\$ 116,828				\$ 116,829			
	MN	Minnesota Acoustics	Acoustical Ceiling	O							\$ 7,500				\$ 7,635					\$ 7,635
	MN	Master Floors	Flooring	W					\$ 43,052					\$ 44,300				\$ 44,300		
	MN	Advancement in Flooring	Install Flooring	O							\$ 18,236				\$ -					\$ -
	MN	David Hardware, Inc.	Supply Doors & Hardware	O							\$ 12,800				\$ 15,156					\$ 15,156
	MN	Show Me Painting	Painting	O							\$ 14,635				\$ 19,131					\$ 19,131

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
	MN	Atomic Dumpsters	Dumpsters	O							\$ 2,400					\$ 1,763				\$ 1,763
			Total									79%	\$ 116,828	\$ 44,300		\$ 43,685				
0.0	MN	Bolander - Xcel	Xcel Relocation	O	\$ 322,000	\$ 81,750	25%				\$ 220,350	\$ 296,444				\$ 186,455				\$ 186,456
	MN	EVS, Inc	Surveying	M				\$ 3,750					\$ 3,563				\$ 3,563			
	MN	Shaw Trucking, Inc	Trucking	M				\$ 26,000					\$ 25,200				\$ 25,200			
	MN	Standard Contracting	Removal, Restoration	W					\$ 50,000					\$ 56,819				\$ 56,819		
	MN	Safety Signs	Signage	W					\$ 1,500					\$ 1,698				\$ 1,698		
	MN	Air Fresh Portable Toilets	Portable Toilets	W					\$ 500					\$ 290				\$ 290		
	MN	Able Hose & Rubber	Supplier	O							\$ 600					\$ 600				\$ 599
	MN	Engineering Partners	Engineering	O							\$ 6,000					\$ 6,000				\$ 6,000
	MN	Action Fence, Inc.	Fence Rental / Install	O							\$ 13,300					\$ 15,819				\$ 15,819
			Total									30%	\$ 28,763	\$ 58,807		\$ 208,874				
1.1	MN	LeJeune Steel	Long Span Steel	O	\$ 82,533,155	\$ 39,850,000	47%				\$ 38,157,215	\$ 96,643,549				\$ 35,238,563				\$ 34,341,858
	MN	TEK Steel Fabricators	Steel Supply and Fabrication	M				\$ 1,250,000					\$ 1,441,939				\$ 1,441,939			
	MN	Clean-N-Seal	Concrete Rust Removal Vendor	O							\$ 21,580					\$ 21,580				\$ 21,580
	MN	Danny's Construction	Steel Erection	W					\$ 34,000,000					\$ 44,023,717				\$ 42,655,783		
	MN	Bald Eagle Erectors	Steel Erection	M / V				\$ 4,350,000		\$ 4,350,000			\$ 5,240,234		\$ 5,240,234		\$ 5,144,243		\$ 5,144,243	
	MN	Vic's Crane & Heavy Hauling	Set Snow Fence	W					\$ 58,195					\$ 58,195				\$ 58,195		
	MN	Thor Construction	Shoring Tower Foundations	M				\$ 55,825					\$ 55,825				\$ 55,825			
	CA	Sarens USA, Inc	Crane Operation	O							\$ 2,200,000					\$ 3,380,924				\$ 3,303,651
	MN	Truck Crane Service	Crane Operation	O							\$ 586,000					\$ 3,977,297				\$ 3,977,297
	MN	Veit & Company, Inc	Shoring Tower Anchors	O							\$ 364,560					\$ 375,622				\$ 375,622
	MN	Infinity Scaffold	Scaffolding	O							\$ 1,418					\$ 169,199				\$ 171,103
	MN	Infinity Access	Scaffolding Setup	V						\$ 17,000				\$ 80,119				\$ 78,215		
	MN	Rainbow Inc.	Field Painting	O							\$ 1,471,362					\$ 2,580,335				\$ 2,451,318
			Total									53%	\$ 6,737,998	\$ 44,081,912	\$ 5,320,353	\$ 45,743,521				
1.2	NY	Vector Foiltec	ETFE Systems	O	\$ 9,104,750	\$ 514,057	6%				\$ 8,539,774	\$ 9,017,976				\$ 7,768,257				\$ 7,317,358
	MN	Danny's Construction	ETFE System Install	W					\$ 514,057					\$ 638,853				\$ 638,853		
	MN	Advantage Scaffold & Ladders	Scaffold Installer	O							\$ 18,730					\$ 80,517				\$ 80,517
	MN	Infinity Scaffold	Scaffold Supplier	O							\$ 22,189					\$ 70,654				\$ 70,654
	MN	Infinity Access	Scaffold Installer	V										\$ 62,613				\$ 62,613		

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
	MN	MAG Mechanical	ETFE Air Duct Supply & Install	M				\$ 10,000					\$ 397,082				\$ 397,082				
			Total									11%	\$ 397,082	\$ 638,853	\$ 62,613	\$ 7,919,428					
2.1 & 2.2	MN	Harris Mechanical	Mechanical & Plumbing	O	\$ 85,965,140	\$ 25,795,000	30%				\$ 67,416,171	\$ 99,579,879				\$ 63,091,086				\$ 56,509,963	
	MN	MAG Mechanical	Mechanical systems	M				\$ 3,010,000					\$ 9,446,191				\$ 9,442,611				
	MN	Nadeau Companies	Excavation	W					\$ 860,000					\$ 563,189				\$ 563,189			
	MN	Amit Enterprises	Mechanical Supplier & Installer	M				\$ 3,863,816					\$ 5,850,530				\$ 5,850,530				
	MN	Go Fetsch Mechanical	Supplier/Installer of Mechanical Systems	M				\$ 1,341,126					\$ 9,200,703				\$ 9,200,703				
	MN	Omni Pro Inc	Mechanical Insulation	M				\$ 1,322,467					\$ 1,324,823				\$ 1,258,582				
	MN	Total Insulation	Insulation of Mechanical Systems & Grease Duct	W					\$ 869,522					\$ 753,739				\$ 716,052			
	MN	Insulation Midwest, Inc	Insulation of Mechanical Systems	O							\$ 1,028,303					\$ 910,170				\$ 841,339	
	MN	Omni Pro Inc	Mechanical Insulation	M				\$ 1,114,500					\$ 1,408,099				\$ 1,290,418				
	IL	Bevstream Corp	Install Beverage Conduit & Supply	O							\$ 1,113,400					\$ 1,422,261				\$ 1,256,695	
	MN	Johnson Controls Inc	Provide & Install Temperate Controls	O							\$ 822,007					\$ 1,185,350				\$ 983,694	
	MN	MTEC Electric	Rough in for Temp Controls	M				\$ 136,269					\$ 302,529				\$ 268,307				
	MN	Mayer Electric Corp	Rough in for Temp Controls	O							\$ 1,120,005					\$ 940,000				\$ 822,737	
	MN	Life Safety Systems, Inc	Smoke Control System Design	V						\$ 166,347					\$ 189,507			\$ 165,728			
	MN	Infinity Scaffold	Scaffolding	O							\$ 51,625					\$ 326,898				\$ 275,264	
	MN	Infinity Access	Scaffolding Setup	V						\$ 6,080					\$ 581,368			\$ 581,368			
	MN	Ames Construction	Excavation	O							\$ 175,000					\$ 380,000				\$ 291,234	
	MN	Systems Management	System Install	O							\$ 169,000					\$ 169,000				\$ 43,106	
	MN	Maverick Cutting & Breaking	Core Drilling	O							\$ 104,882					\$ 151,190				\$ 144,157	
	MN	Veit & Company, Inc	Drill Holes	O							\$ 56,500					\$ 61,365				\$ 61,108	
	MN	Climate Makers	Supplier and Installer	W					\$ 1,218,120					\$ 1,321,882				\$ 1,277,445			
			Total									30%	\$ 27,532,875	\$ 2,638,810	\$ 770,875	\$ 68,637,320					
2.4	MN	Build23	Electrical	O	\$ 58,382,000	\$ 17,508,000	30%				\$ 48,899,114	\$ 77,444,396				\$ 53,267,709				\$ 46,648,419	
	MN	Evolution Network Systems	Low Voltage	M				\$ 20,715					\$ 29,417				\$ 29,417				
	MN	Tri-Construction, Inc.	Office Build-out	M				\$ 7,500					\$ 5,818				\$ 5,818				
	MN	Nadeau Companies	Excavation	W					\$ 100,000					\$ 345,862				\$ 345,862			
	MN	Life Safety Systems, Inc	Fire Alarm Installation	V						\$ 808,000					\$ 879,149			\$ 793,212			
	MN	Modern Electrical Solutions	Electical Installation	M				\$ 672,923					\$ 2,643,097				\$ 2,541,771				
	MN	Infinity Scaffold	Scaffolding	O							\$ 38,658					\$ 109,075				\$ 129,922	
	MN	Infinity Access	Scaffold Installation	V						\$ 6,073					\$ 155,925			\$ 127,108			

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
	MN	AMP	Electrical Equipment Manufacturer	W					\$ 3,744,772					\$ 4,179,950			\$ 4,089,278			
	MN	Gunnar Electric	Install of Emergency Distribution System	W					\$ 1,304,600					\$ 7,705,679			\$ 7,166,673			
	MN	B&L Supply	Electrical Supplier	M				\$ 1,720					\$ 2,243,102				\$ 2,202,907			
	MN	Dirt Worx	Light Pole Bases	O							\$ 3,350					\$ 3,350				\$ 3,350
	MN	Lachmansingh, Carlo Sales, Inc	Electrical Supplier	M				\$ 703					\$ 17,337				\$ 17,337			
	MN	Elliot Contracting Corp	Electrical Contractor	M				\$ 1,501,540					\$ 4,245,895				\$ 4,245,895			
	MN	MG McGrath	Panels	O							\$ 125,000					\$ 125,000				\$ 125,000
	CO	National Lightning Protection	Supply Lightning Protection Material	O							\$ 84,265					\$ 84,265				\$ 84,265
	MN	Gopher Stage Lighting	Electrical Supplier	W					\$ 179,276					\$ 244,205			\$ 186,695			
	MN	Two Buffalo Construction	Electrical Supplier	M				\$ 41,042					\$ 22,978				\$ 22,978			
	MN	Povolony Specialties	Electrical Manufacturer	W					\$ 40,000					\$ 128,000			\$ 123,969			
	MN	Dirt Worx	Site Excavation	O							\$ 155,750					\$ 281,745				\$ 232,819
	MN	MTEC Electric	Electrical Contractor	M				\$ 647,000					\$ 726,838				\$ 726,838			
			Total									29%	\$ 9,934,482	\$ 12,603,696	\$ 1,035,074	\$ 53,871,144				
3.1-3.3	MN	Ames Construction, Inc.	Earthwork/Utilities/Demo	O	\$ 36,192,658	\$ 10,864,129	30%				\$ 17,145,872	\$ 39,257,200				\$ 18,715,303				\$ 18,802,051
	MN	Utility Sales & Supply	Supplier	W					\$ 17,800					\$ 26,411			\$ 26,411			
	MN	JD Donovan, Inc.	Trucking	W					\$ 4,750,000					\$ 4,750,000			\$ 2,448,074			
	MN	Yaw Construction Group	Earth Retention System - Gen Labor	M				\$ 200,000					\$ 204,301				\$ 204,301			
	MN	Minnesota Street Works	Street Sweeping	W					\$ 225,000					\$ 225,000			\$ 201,130			
	MN	EVS, Inc.	Survey	M				\$ 285,325					\$ 285,325				\$ 223,514			
	MN	Shaw Trucking, Inc	Trucking	M				\$ 4,180,000					\$ 4,211,930				\$ 4,211,930			
	MN	Chippewa Forest Products	Wood Logging - Supplier	W					\$ 61,800					\$ 1,800			\$ -			
	MN	E&J Rebar	Welding	W					\$ 1,660					\$ 1,660			\$ 1,660			
	MN	Ferguson Water Works	Pipe Supplier	O							\$ 69,000					\$ 310,408				\$ 310,408
	MN	Royal Enterprises America	Pipe Supplier	O							\$ 74,000					\$ 272,054				\$ 272,054
	MN	Standard Contracting	Street Sweeping	W					\$ 35,000					\$ 35,000			\$ 27,160			
	MN	OTA Trucking	Trucking	M				\$ 120,000					\$ 34,392				\$ 34,392			
	IN	Triad Metals International	H-Pile Supplier	O							\$ 168,665					\$ 203,322				\$ 203,322
	MN	Jamar-ASDCO	Supplier	O							\$ 187,550					\$ 669,201				\$ 669,201
	MN	On-Call Pavement Sweeping, Inc.	Street Sweeping	W					\$ 550					\$ 550			\$ 550			
	MN	Dispatch Trucking	Trucking	W					\$ 18,424					\$ 180,738			\$ 180,738			
	MN	Astro Engineering	Anchor Assemblies Manufacturer	W					\$ 18,579					\$ 21,620			\$ 21,620			
	MN	Veit	Install Rock Anchors	O							\$ 37,017					\$ 37,017				\$ -

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
	MN	PCI Roads									\$ 1,236,968					\$ 1,236,968				\$ 443,776
	MN	FPI Paving Contractors	Asphalt Paving the Wilf Lots	O							\$ 95,000					\$ 99,179				\$ 99,179
	MN	Frattalone	Demolition of Building	O							\$ 2,108,835					\$ 1,234,552				\$ 1,129,661
	MN	Hanson Custom Crushing	Concrete Crushing	W					\$ 263,004					\$ 300,300			\$ 300,300			
	MN	Meyer Contracting	General Contracting	M				\$ 100,000					\$ 48,307				\$ 48,307			
	MN	Shaw Trucking, Inc	Trucking	M				\$ 300,000					\$ 761,752				\$ 761,752			
	MN	MBE, Inc	Concrete Trucking	M				\$ 120,000					\$ 692,157				\$ 692,158			
	MN	J&J Contracting	Waste Removal & Recycling	O							\$ 138,400					\$ 140,930				\$ 140,930
	MN	Action Pest Control	Pest Control of Dome before Demo	O							\$ 400					\$ 1,078				\$ 1,078
	MN	Lloyd's Construction Services	Selective Demo	W					\$ 300,000					\$ 152,500			\$ 152,500			
	MN	EnviroBate, Inc.	Seat Removal	W					\$ 86,626					\$ 82,003			\$ 82,003			
	ID	Advance Explosives Demolition	Demo - Explosives	O							\$ 67,000					\$ 67,000				\$ 67,000
	MN	Pete's Water & Sewer	Water, Sanitary & Storm Disconnects	M				\$ 28,890					\$ 29,680				\$ 29,681			
	MN	All City Elevator	Elevator Construction & Capping	O							\$ 37,793					\$ 40,689				\$ 40,689
	IL	Schnabel Foundation	Permanent Earth Retention System	O							\$ 3,478,090					\$ 3,877,274				\$ 3,877,274
	MN	Chippewa Forest Products	Manufacturer/ Supplier	W					\$ 45,000					\$ 60,135			\$ 60,135			
	MN	Utility Sales & Supply	Supplier	W					\$ 49,200					\$ 65,947			\$ 65,947			
	MN	Simplex Construction Supplies	Supplier	W					\$ 48,000					\$ 74,280			\$ 74,280			
	MN	Vic's Crane & Heavy Haul	Crane Rental	W					\$ 45,000					\$ 42,303			\$ 42,303			
	MN	Brenny's Transportation, Inc.	Trucking	W					\$ 48,210					\$ 64,135			\$ 64,135			
			Total									31%	\$ 6,267,843	\$ 6,084,381		\$ 26,904,976				
3.4	MN	Veit & Company, Inc	Caissons	O	\$ 2,690,000	\$ 677,558	24%				\$ 1,911,387	\$ 4,282,620				\$ 3,286,804				\$ 3,286,804
	MN	E&J Rebar	Rebar	W					\$ 307,928					\$ 531,418			\$ 531,418			
	MN	HTPO	Surveying	W					\$ 64,128					\$ 5,033			\$ 5,033			
	MN	Tarraf Construction	Concrete Placing	M				\$ 268,527					\$ 299,273				\$ 299,273			
	MN	On-Call Pavement Sweeping, Inc.	Street Sweeping	W					\$ 24,375					\$ 24,700			\$ 24,700			
	MN	EVS, Inc.	Surveying	M				\$ 98,868					\$ 95,868				\$ 95,868			
	MN	Goliath Hydro	Equipment	W					\$ 2,187					\$ 2,188			\$ 2,188			
	MN	Shaw Trucking, Inc.	Trucking	M				\$ 12,600					\$ 37,335				\$ 37,335			
			Total									23%	\$ 432,476	\$ 563,339		\$ 3,286,804				
3.5	MN	Mortenson/Thor	Structural Concrete	O	\$ 113,157,602	\$ 33,740,384	30%				\$ 35,510,937	\$ 117,796,538				\$ 27,943,235				\$ 30,464,749
	MN	Thor Construction	Concrete	M				\$ 16,971,445					\$ 17,370,014				\$ 17,370,014			

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
	MN	Woody's Rebar Company	Foundation Reinforcing	W					\$ 4,762,300					\$ 5,218,615				\$ 4,853,438			
	MN	Twin City Steel Erectors	Tower Crane Erection	O							\$ 318,500					\$ 316,292					\$ 316,292
	MN	CECO	Structural Formwork	O							\$ 18,734,700					\$ 19,722,261					\$ 19,722,261
	MN	MBE Inc.	Trucking formwork	M				\$ 70,000					\$ 26,217				\$ 26,217				
	MN	Simplex Construction Supplies	Plywood Supplier	W					\$ 300,000					\$ 462,406				\$ 462,406			
	MN	Cooper Construction	Install/Strip bulkhead and Install Pan Forms	W					\$ 1,800,000					\$ 1,950,648				\$ 1,950,648			
	MN	Cemstone - Ready Mix	Concrete Ready Mix	O							\$ 10,061,417					\$ 9,628,183					\$ 9,628,183
	MN	Cemstone - Pumping	Concrete Pumping	O							\$ 1,215,042					\$ 1,408,772					\$ 1,408,613
	WI	Morrow Equipment	Tower Crane Rental	O							\$ 1,868,500					\$ 1,967,252					\$ 1,967,352
	MN	Advance Equipment Company	Formwork Supplier	W					\$ 384,000					\$ 1,350,000				\$ 1,240,791			
	MN	Vic's Crane & Heavy Haul	Crane Services	W					\$ 1,038,357					\$ 3,178,812				\$ 3,178,812			
	MN	Metzger Building Material	Lumber Supplier	W					\$ 600,000					\$ 600,000				\$ 442,876			
	MN	Cooper Construction	Hand Rail	W					\$ 476,890					\$ 404,591				\$ 404,591			
	MN	Cooper Construction	Housekeeping Pads	W					\$ 245,385					\$ 325,072				\$ 325,072			
	MN	Bury Company	Reinforcing Supplier	O							\$ 14,000					\$ 16,500					\$ 16,500
	MN	Bald Eagle Erectors	Reinforcing Installer	M / V				\$ 10,000		\$ 10,000			\$ 9,867		\$ 9,867		\$ 9,867		\$ 9,867		\$ 9,867
	MN	Advantage Scaffold & Ladders	Scaffold Installer	O							\$ 23,936					\$ 100,260					\$ 95,247
	MN	Construction Midwest	Supplier	O							\$ 300					\$ 617,214					\$ 617,214
	MN	Dayton Superior Corporation	Supplier	O							\$ 5,436					\$ 97,526					\$ 97,526
	MN	Liftpro International	Supplier	O							\$ 2,954					\$ 65,449					\$ 65,449
	MN	Shaw/Stewart Lumber	Lumber Supplier	O							\$ 1,111					\$ 10,209					\$ 10,209
	MN	WP & RS Mars	Supplier	O							\$ 2,177					\$ 94,434					\$ 94,434
	MN	Maguire Marketing	Supplier	O							\$ 1,197					\$ 1,197					\$ -
	MN	Mid-County	Supplier	O							\$ 1,346					\$ 148,800					\$ 148,800
	MN	White Cap	Supplier	O							\$ 4,821					\$ 14,931					\$ 14,931
	MN	Harris/ Ambassador	Reinforcing Supplier	O							\$ 7,912,465					\$ 9,257,364					\$ 8,447,286
	MN	E&J Rebar	Reinforcing Installer	W					\$ 8,114,282					\$ 8,014,944				\$ 7,126,410			
	MN	ACME Tools	Supplier	O							\$ 3,450					\$ 304,797					\$ 304,797
	MN	Grainger	Supplier	O							\$ 885					\$ 24,985					\$ 24,985
	MN	ESCH Construction Supply Company	Supplier	O							\$ 1,025					\$ 48,897					\$ 48,897
	MN	Fastenal Company	Supplier	O							\$ 317					\$ 6,536					\$ 6,536
	MN	Hilti Incorporated	Supplier	O							\$ 1,418					\$ 242,574					\$ 242,574
	MN	Infinity Scaffold	Supplier	O							\$ 1,572					\$ 228,905					\$ 228,905
	MN	Quality Propane Inc	Supplier	O							\$ 6,678					\$ 697,065					\$ 697,065

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
	MN	Total Tool Supply	Supplier	O							\$ 8,059					\$ 46,015				\$ 46,015	
	MN	AM-TEC Designs	Steel Fabricator	W					\$ 250,000					\$ 250,000				\$ 231,408			
	MN	Danny's Construction	Column Shoring Installation & Jacking	W					\$ 240,839					\$ 283,338				\$ 283,338			
	MN	Danny's Construction	Snow Catch Panels	W					\$ 1,545,127					\$ 1,889,882				\$ 1,674,999			
	MN	All Test & Inspection	Testing	O							\$ 50,000					\$ 50,000				\$ 21,016	
	MN	Braun Intertec	Testing	O							\$ 2,348					\$ 81,962				\$ 81,962	
	SD	Dakota Riggers & Tool Supply Inc	Supplier	O							\$ 83,302					\$ 247,209				\$ 247,209	
	MN	GT Tool	Supplier	O							\$ 141					\$ 79,245				\$ 79,245	
	MN	Standard Iron & Wire Works	Supplier	O							\$ 2,920					\$ 19,881				\$ 19,881	
	MN	Tioga Air Heaters	Supplier	O							\$ 3,696					\$ 160,154				\$ 160,154	
	MN	Truenorth Steel	Supplier	O							\$ 5,324					\$ 17,482				\$ 17,482	
	MN	United Rentals	Supplier	O							\$ 16,417					\$ 443,500				\$ 443,500	
	WI	American Structural Metals	Supplier	O							\$ 1,687					\$ 1,072,687				\$ 1,072,687	
	MN	Brock-White Company	Supplier	O							\$ 879					\$ 57,675				\$ 57,675	
	MN	Innovative Transport Systems	Supplier	O							\$ 2,158					\$ 180,993				\$ 180,993	
	MN	Rocket Crane System	Crane Services	O							\$ 660					\$ 660				\$ 660	
	MN	Discount Steel	Supplier	O							\$ 842					\$ 830				\$ 830	
	MN	ICS Chillers	Supplier	O							\$ 6,866					\$ 36,602				\$ 36,602	
	MN	PCI Roads	Supplier	O												\$ 5,131				\$ 5,131	
	MN	Road Machinery & Supplies	Supplier	O							\$ 601					\$ 176,399				\$ 176,399	
	MN	Daico Enterprises	Supplier	O							\$ 527					\$ 4,257				\$ 4,257	
	MN	Tri-State Bobcat	Supplier	O							\$ 4,099					\$ 57,367				\$ 57,367	
	MN	Viking Industrial Supply	Supplier	O							\$ 418					\$ 3,306				\$ 3,306	
	MN	Spartan Mat LLC	Supplier	O							\$ 23,040					\$ 23,040				\$ 23,040	
	MN	ESS Brothers & Sons	Supplier	O							\$ 3,356					\$ 3,862				\$ 3,862	
	MN	Gary Carlson Equipment Co.	Supplier	O							\$ 6,328					\$ 40,681				\$ 40,681	
	MN	Hayden Murphy Equip Co	Supplier	O							\$ 1,397					\$ 7,725				\$ 7,725	
	MN	Mining Auger/Tool Works	Supplier	O							\$ 478					\$ 9,697				\$ 9,697	
	MN	RDO Integrated Controls	Supplier	O							\$ 736					\$ 1,958				\$ 1,958	
	MN	Schlomka Services	Supplier	O							\$ 11,958					\$ 12,663				\$ 12,663	
	MN	Shamrock Group	Supplier	O							\$ 1,103					\$ 12,797				\$ 12,797	
	MN	Geargrid Corporation	Supplier	O							\$ 9,016					\$ 9,016				\$ 9,016	
	MN	Able Hose & Rubber	Supplier	O							\$ 5,985					\$ 8,200				\$ 8,200	
	IL	CTL Group Total	Supplier	O							\$ 3,750					\$ 33,106				\$ 33,106	

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
	MN	Embroid Me	Supplier	O							\$ 2,278					\$ 2,278				\$ 2,278
	MN	Schwing America	Supplier	O							\$ 68,820					\$ 69,478				\$ 69,478
	MN	Toll Gas & Welding Supply	Supplier	O							\$ 849					\$ 9,739				\$ 9,739
	MN	Forklifts of Minnesota	Forklift Supplier	O							\$ 1,785					\$ 8,232				\$ 8,232
	TX	Derr & Isbell Construction	Steel Erector	O							\$ 2,017					\$ 2,017				\$ 2,017
	MN	Granite City Rental	Supplier	O							\$ 6,116					\$ 82,265				\$ 82,265
	MN	Goliath Hydro	Equipment	W					\$ 10,148					\$ 49,784			\$ 49,784			
	MN	1010 Metrodome	Vendor	O							\$ 3,876					\$ 23,599				\$ 23,599
	MN	Harris Mechanical	Mechanical	O							\$ 274,418					\$ 274,418				\$ 274,418
	MN	Advance Specialties	Concrete Masonry Supply	W					\$ 225					\$ 1,035			\$ 1,035			
	MN	Imperial Parking	Vendor	O							\$ 3,233					\$ 11,323				\$ 11,323
	WA	Safeworks Holding	Vendor	O							\$ 5,379					\$ 23,474				\$ 23,474
	MN	State of MN	Vendor	O							\$ 1,431					\$ 4,439				\$ 4,439
	MN	Gopher State Cleaning	Vendor	O							\$ 1,200					\$ 1,200				\$ 1,200
	MN	Premium Waters	Vendor	O							\$ 403					\$ 403				\$ 403
	MN	Roseville Radio	Vendor	O							\$ 315					\$ 1,006				\$ 1,006
	MN	Triple Transportation	Vendor	O							\$ 1,425					\$ 1,425				\$ 2,090
	MN	Aspen Equipment Co	Vendor	O							\$ 701					\$ 701				\$ 701
	MN	Advance Shoring Company	Equipment Rental	W					\$ 6,946					\$ 12,713			\$ 12,713			
	MN	Safeway Services	Supplier	O							\$ 5,139					\$ 14,869				\$ 14,869
		Total										35%	\$ 17,406,098	\$ 23,991,839	\$ 9,867	\$ 76,398,601				
3.6	MN	Wells Concrete/Hanson	Precast Stadia	O	\$ 19,224,114	\$ 1,911,000	10%				\$ 14,943,775	\$ 20,598,464				\$ 14,548,520				\$ 14,018,597
	IL	The Consulting Engineers Group	Project Engineering	O							\$ 1,015,450					\$ 1,291,571				\$ 1,291,571
	MN	TEK Steel Fabricators	Steel Fabrication	M				\$ 250,000					\$ 85,140				\$ 85,140			
	MN	Vic's Crane & Heavy Haul	Crane Services	W					\$ 1,174,000					\$ 1,201,326			\$ 1,201,326			
	MN	Shaw Trucking, Inc.	Trucking	M				\$ 300,000					\$ 474,746				\$ 474,746			
	MN	Danny's Construction	Crane Services	W					\$ 22,538					\$ 151,452			\$ 151,452			
	MN	Zimmerman Trucking	Trucking	W					\$ 170,000					\$ 56,019			\$ 56,019			
	MN	Advance Shoring Company	Equipment Rental	W					\$ 17,000					\$ 27,431			\$ 27,431			
	MN	Maverick Cutting & Breaking	Slab Sawing	O												\$ 16,190				\$ 16,190
	MN	Accurate Concrete	Supplier	O							\$ 2,646					\$ 51,776				\$ 51,776
	MN	Truck Crane	Crane Services	O							\$ 147,305					\$ 642,905				\$ 642,905
	MN	Veteran Co	Grouting & Patching	V						\$ 1,000					\$ 784,198			\$ 784,198		

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
	MN	Crystal Welding	Welding at Wells Concrete	W					\$ 15,000					\$ 77,055			\$ 77,055			
	MN	Landwehr Construction	Pick Plan Approvals	O							\$ 16,500					\$ 16,500				\$ 16,500
	MN	E&J Rebar	Welding	W					\$ 10,000					\$ 21,043			\$ 21,043			
	MN	Zachman Precast Inc	Precast	O							\$ 10,000					\$ 10,774				\$ 10,774
	MN	Right-Way Caulking	Caulking	O							\$ 963,900					\$ 928,782				\$ 928,782
	MN	Simplex Construction Supplies	Sealant/ Expansion Joint Supplier	W					\$ 165,000					\$ 213,037			\$ 213,037			
			Total									11%	\$ 559,886	\$ 1,747,362	\$ 784,198	\$ 17,507,018				
3.7-3.8	MN	Otis Elevator Company	Elevators & Escalators	O	\$ 8,051,900	\$ 446,563	6%				\$ 6,512,086	\$ 9,562,749				\$ 7,929,790				\$ 7,137,076
	MN	MEI (MN Elevator Company)	Frighht Elevator Material	O							\$ 597,899					\$ 890,647				\$ 890,647
	MN	H&B Elevators	Warehouse Lease	M				\$ 446,563					\$ 256,319				\$ 256,319			
	MN	Rocket Crane System	Crane Rental/ Hoisting	O							\$ 6,000					\$ 6,275				\$ 6,275
	MN	H&B Elevators	Entrances & Cab Interiors	M				\$ 349,523					\$ 327,829				\$ 327,829			
	MN	Jade Logistics	Transportation Logistics	M				\$ 12,250					\$ 2,506				\$ 2,506			
	MN	Arrow Lift	ADA Lifts	O							\$ 127,579					\$ 149,383				\$ 149,383
			Total									6%	\$ 586,654			\$ 8,976,095				
3.10	MN	Interclad	Exterior Curtainwall & Glazing	O	\$ 16,444,762	\$ 1,861,923	11%				\$ 13,313,458	\$ 17,949,560				\$ 14,395,485				\$ 14,172,536
	MN	Minneapolis Glass Company	Alum Doors & Frames	W					\$ 413,988					\$ 413,988			\$ 399,950			
	MN	Dziedzic Caulking, Inc.	Caulking	W					\$ 307,615					\$ 307,615			\$ 302,879			
	MN	Superl, Inc	Insulation	O							\$ 88,700					\$ 89,290				\$ 85,272
	MN	Luminous3 Finishes	Painting	W					\$ 3,600					\$ 133,948			\$ 133,948			
	MN	Joans Minority Supply	Glass Supplier	M				\$ 1,146,719					\$ 1,438,552				\$ 1,438,552			
	MN	Infinity Scaffold	Scaffolding	O							\$ 500,192					\$ 669,968				\$ 416,910
	MN	Infinity Access	Scaffolding Setup	V						\$ 670,490					\$ 500,714			\$ 500,714		
			Total									13%	\$ 1,438,552	\$ 855,551	\$ 500,714	\$ 15,154,743				
3.11	TN	Industrial Door Contractors	Operable Wall Mechanization	O	\$ 12,102,650	\$ 1,978,708	16%				\$ 7,115,198	\$ 12,999,109				\$ 7,636,376				\$ 6,823,401
	MN	Interclad	Exterior Curtainwall & Glazing	O							\$ 2,317,216					\$ 2,569,749				\$ 2,626,138
	MN	Dziedzic Caulking	Caulking	W					\$ 65,491					\$ 65,494			\$ -			
	MN	Rainbow Inc.	Field Painting	O							\$ 283,250					\$ 325,882				\$ 325,882
	MN	Build23	Electrical	O							\$ 224,845					\$ 224,845				\$ -
	MN	Atlas Specialized Transport, Inc	Trucking	W					\$ 80,000					\$ 92,894			\$ 92,894			
	MN	Mactech, Inc	Maching for Bearing Mount Surface	O							\$ 139,500					\$ 149,500				\$ 139,500

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
	MN	Danny's Construction	Steel Erection	W					\$ 1,877,150					\$ 1,934,369				\$ 1,935,039			
			Total									16%		\$ 2,092,757		\$ 10,906,352					
3.12	MN	Berwald Roofing Co.	Roofing / Roofing Systems	O	\$ 3,408,742	\$ 682,000	20%				\$ 2,726,742	\$ 4,058,719				\$ 3,200,308				\$ 2,997,372	
	MN	Valley Construction Supply	Material Supplier	W					\$ 375,000					\$ 466,998				\$ 466,998			
	MN	Emerge Construction	Supply Roofing System	M				\$ 307,000					\$ 391,413				\$ 391,413				
			Total									21%	\$ 391,413	\$ 466,998		\$ 3,200,308					
3.13 - 3.14	MN	MG McGrath, Inc.	Metal Panels / Exterior Studs & Sheathing	O	\$ 27,409,295	\$ 5,624,933	20%				\$ 16,664,741	\$ 32,299,900				\$ 14,724,513				\$ 14,007,113	
	MN	Infinity Scaffold	Swing Stage/Access	O							\$ 1,513,605					\$ (241,867)				\$ 78,652	
	MN	Infinity Access	Scaffold Installation	V						\$ 20,918					\$ 1,837,299				\$ 1,516,781		
	MN	M3 Sixty LLC	Louvers/Zinc/Centria Supplier	W					\$ 1,625,065					\$ 4,642,679				\$ 4,642,679			
	MN	Custom Drywall	Build Out/ Gypshreathing/Studs	O							\$ 4,305,898					\$ 6,303,443				\$ 5,420,689	
	MN	Tri-Constuction, Inc.	Gypshreathing/Studs	M				\$ 853,309					\$ 1,600,000				\$ 1,599,496				
	MN	Armstrong Crane & Rigging	Crane Services	O							\$ 685,000					\$ 740,000				\$ 734,066	
	MN	West Central Steel	Supplier	O							\$ 640,000					\$ 1,097,048				\$ 1,097,048	
	MN	Custom Stud	Supplier	O							\$ 300,000					\$ 481,785				\$ 481,785	
	MN	Jamar-ASDCO	Crane Services	O							\$ 175,000					\$ 245,000				\$ 244,585	
	MN	Wallboard	Material Supplier	W					\$ 625,760					\$ 870,000				\$ 862,012			
			Total									22%	\$ 1,600,000	\$ 5,512,679	\$ 1,837,299	\$ 23,349,922					
3.15	MN	RAM Construction	Waterproofing / Dampproofing	O	\$ 2,979,241	\$ 596,400	20%				\$ 2,302,874	\$ 4,134,846				\$ 3,168,532				\$ 2,991,309	
	MN	Simplex Construction Supplies	Supplier	W					\$ 328,200					\$ 492,063				\$ 492,063			
	MN	Two Buffalo Construction	Supplier	M				\$ 268,200					\$ 357,309				\$ 344,325				
	MN	Braun Intertec	Liquid Air/Vapor Testing	O							\$ 16,500					\$ 20,270				\$ 20,270	
	MN	Infinity Scaffold	Scaffold Erection	O							\$ 3,380					\$ 1,834				\$ 1,834	
	MN	Infintiy Access	Staffold Install	V						\$ 5,820					\$ 14,700				\$ 14,700		
	MN	Vic's Crane & Heavy Haul	Crane Services	W					\$ 5,560					\$ 27,340				\$ 22,320			
	MN	Armstrong Crane & Rigging	Crane Services	O							\$ 6,550					\$ 6,550				\$ 6,550	
	MN	Pie Consulting & Engineering	Waterproofing Leak Monitoring	O							\$ 10,883					\$ 10,883				\$ 10,883	
	MN	Ill Rivers Insulation, Inc	Insulation Supplier	M				\$ 6,774					\$ 11,365				\$ 11,365				
	IL	International Leak Detection, LLC	Waterproof Leak Monit Consultant	O							\$ 24,500					\$ 24,000				\$ 12,485	
			Total									21%	\$ 368,674	\$ 519,403	\$ 14,700	\$ 3,232,069					

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
3.19/8.1	MN	Standard Iron & Wire Works	Misc Metals	O	\$ 1,700,000	\$ 493,000	29%				\$ 1,207,000	\$ 5,375,192				\$ 2,768,993				\$ 2,610,758	
	MN	TEK Steel Fabricators	Steel Fabrication	M				\$ 153,000					\$ 32,800				\$ 32,800				
	MN	E&J Rebar	Installation of Misc. Metals	W					\$ 340,000					\$ 2,573,399				\$ 2,415,374			
			Total									48%	\$ 32,800	\$ 2,573,399		\$ 2,768,993					
3.20	MN	Carciofini Company	Expansion Control	V	\$ 1,152,000					\$ 623,743		\$ 2,123,643			\$ 1,387,687				\$ 1,213,477		
	MN	Infinity Scaffold	Scaffold Supplier	O							\$ 68,249					\$ 68,249					\$ 31,036
	MN	Infinity Access	Scaffold Installer	V						\$ 110,008					\$ 110,008				\$ 110,008		
	NY	Watson Bowman Acme	Supplier	O							\$ 350,000					\$ 557,700					\$ 557,700
			Total												\$ 1,497,695	\$ 625,949					
3.24a,3.24b,3.24c	MN	Parsons Technologies	Communications Cabling (Telecomm)	O	\$ 11,413,000	\$ 2,283,500	20%				\$ (847,302)	\$ 30,029,054				\$ 14,533,598					\$ 13,824,360
	MN	Gopher Stage Lighting	Material and Engineering Install	W					\$ 1,264,750					\$ 1,216,750				\$ 1,210,922			
	GA	Atlanta Rigging Systems	Rigging	O							\$ 826,154					\$ 48,000					\$ 40,000
	MN	Unitech	Supply & Install AV Systems	M				\$ 965,966					\$ 937,328				\$ 794,507				
	MN	Build 23	Conduit Rough In	O							\$ 4,862,587					\$ 8,113,301					\$ 6,964,763
	MN	Elliot Contracting Corp	Rough-In Tech Infrastructure	M				\$ 438,283					\$ 538,283				\$ 538,283				
	MN	MRJ Security	Supply & Install Access Cont Devices	M				\$ 532,491					\$ 910,441				\$ 805,212				
	MN	Gunnar Electric	Electrical	W					\$ 812,204					\$ 812,204				\$ 812,204			
	IL	Progressive Communications, Inc	AMX System Programming	O							\$ 59,000					\$ 58,500					\$ 26,913
	MN	Rocking M Coding & Design	On-Site AMX Commissioning	O							\$ 44,500					\$ 44,500					\$ 22,250
	MN	MTEC Electric	Provide and Install IDF Telecom	M				\$ 457,955					\$ 770,552				\$ 627,989				
	MN	TRICOM	Supply and Install Cable	W					\$ 1,225,022					\$ 1,227,895				\$ 1,219,727			
	TX	Abilene High Lift Aerial	Aerial Lift Truck	O							\$ 355,200					\$ 355,200					\$ 269,820
	MN	Povolony Specialties	Boxes	W					\$ 5,000					\$ 15,000				\$ 11,633			
	MN	Gephart Electric	Supply and Install Broadcast Cable	O							\$ 260,000					\$ 296,312					\$ 296,312
	MN	Advantage Scaffold	Scaffolding	O							\$ 141,190					\$ 141,190					\$ 141,170
	MN	All System Installation	Fiber Terminating	O							\$ 10,000					\$ 10,000					\$ 10,000
			Total									21%	\$ 3,156,604	\$ 3,271,849		\$ 23,600,601					
3.25	MN	Summit Fire Protection	Fire Protection	O	\$ 9,391,015	\$ 275,000	3%				\$ 8,746,653	\$ 10,889,128				\$ 9,974,580					\$ 9,590,115
	MN	Turner Office Resources	Office Build Out	M				\$ 24,116					\$ 24,776				\$ 24,776				
	MN	Allied Electrical & Industrial Supply Co	Material Supply	M				\$ 80,766					\$ 234,232				\$ 234,232				
	MN	Scaffold Service	Scaffold Installation	O							\$ 41,280					\$ (6,850)					\$ (9,635)

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
	MN	Rocket Crane Service	Hoist Scaffold to Upper Stadium	O							\$ 17,200					\$ 26,110				\$ 13,630
	MN	Superior Erectors	Scaffold Installation	O							\$ 181,000					\$ 286,024				\$ 286,024
	MN	Minnesota Conway	Deluge & Pre-Action Fire Protect	O							\$ 231,428					\$ 90,617				\$ 132,365
	MN	Build23	Install Heat Detection	O							\$ 33,000					\$ 80,737				\$ 72,663
	MN	Modern Electrical Solutions	Electrical Conduit Install	M				\$ 17,500					\$ 75,809				\$ 62,215			
	MN	Life Safety Systems, Inc	Fire Alarm Installation	V						\$ 18,073					\$ 103,093			\$ 83,013		
			Total									3%	\$ 334,817		\$ 103,093	\$ 10,451,218				
4.1	WI	Merrill Iron & Steel	Non-long Span Structural Steel Fab	O	\$ 23,724,336	\$ 5,810,000	20%				\$ 19,336,303	\$ 21,070,000				\$ 18,050,094				\$ 18,050,094
	MN	Allied Electrical & Industrial Supply Co.	Material Supplier	W					\$ 1,440,000					\$ 1,920,687			\$ 1,920,687			
	MN	Camelot Metals, Inc	Fabricator	W					\$ 12,658					\$ 610,865			\$ 610,865			
	MN	TEK Steel Fabricators	Fabricators	M				\$ 2,720,000				\$ 47,720					\$ 47,720			
	MN	Shaw Trucking, Inc.	Trucking	M				\$ 215,375				\$ 440,634					\$ 440,634			
			Total									14%	\$ 488,354	\$ 2,531,552		\$ 18,050,094				
4.2	TX	Derr & Isbell Construction	Non-long Span Steel Erection	O	\$ 21,565,125	\$ 3,000,000	14%				\$ 20,442,844	\$ 23,300,495				\$ 20,555,206				\$ 20,584,493
	MN	Luminous3 Finishes	Non-long Span Touch up	W					\$ 1,110,200					\$ 1,125,209			\$ 1,096,775			
	MN	Infinity Scaffold	Scaffolding Rental	O							\$ 8,993					\$ 7,214				\$ 7,214
	MN	Infinity Access	Scaffod Install	V						\$ 2,088					\$ 8,626			\$ 8,626		
	TX	BTT Steel Services	Structural Steel Detail/ Decking/Misc.	O							\$ 1,000					\$ 1,604,241				\$ 1,603,387
			Total									5%		\$ 1,125,209	\$ 8,626	\$ 22,166,660				
5.1	MN	Yaw Construction Group	Sales Preview Center	M	\$ 659,018	\$ 367,764	50%	\$ 198,762				\$ 888,083	\$ 319,953				\$ 319,954			
	MN	Zintl, Inc.	Drywall	W					\$ 77,840					\$ 118,718			\$ 118,718			
	MN	Absolute Commercial Flooring, Inc	Flooring	W					\$ 17,780					\$ 39,362			\$ 39,362			
	MN	Minneapolis Glass Company	Glass	W					\$ 19,220					\$ 23,733			\$ 23,733			
	MN	Assure Quality Painting, LLC	Paint & WC	W					\$ 37,380					\$ 23,666			\$ 23,666			
	MN	Dziedzic Caulking, Inc.	Caulking	W					\$ 4,596					\$ 4,551			\$ 4,550			
	MN	Palanisami	Engineering	M				\$ 3,000				\$ 1,320					\$ 1,320			
	MN	Twin City Acoustics	Acoustical Ceiling	O							\$ 12,542					\$ 19,597				\$ 19,597
	MN	National Steel	Steel Fabricator	O							\$ 50,060					\$ 52,900				\$ 52,900
	WI	Red Cedar Steel Erectors	Steel Erection	O							\$ 4,000					\$ 6,400				\$ 6,400
	MN	Floors by Becker	Flooring	O							\$ 17,673					\$ 17,673				\$ 17,673
	MN	Wasche Commerical Finishes	Painting	O							\$ 10,500					\$ 10,500				\$ 10,500

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBES\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBES\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBES\$ Paid	Actual Other\$ Paid	
	MN	Wilkie Sanderson	Millwork & Counter Top Material Supplier	O							\$ 81,000					\$ 100,484				\$ 100,484	
	MN	Bredemus Hardware	Supplier Doors, Frames & Hardware	W					\$ 9,186					\$ 16,866				\$ 16,866			
	MN	Stanley Access	Automatic Entrance	O							\$ 6,850					\$ 6,850				\$ 6,850	
	MN	Overhead Door Co.	Overhead Doors	O							\$ 3,400					\$ 3,550				\$ 3,550	
	MN	CD Tile	Tiling	O							\$ 6,000					\$ 23,762				\$ 23,762	
	MN	RAM Construction	Resinous Flooring	O							\$ 93,260					\$ 94,581				\$ 94,581	
	MN	W.L. Hall	Roller Window Shades - supply	O							\$ 5,969					\$ 3,617				\$ 3,617	
			Total									62%	\$ 321,273	\$ 226,896		\$ 339,914					
5.2	MN	MAG Mechanical	Sales Preview Center - Mechanical	M	\$ 155,062	\$ 123,157	77%	\$ 111,781				\$ 204,759	\$ 149,030				\$ 149,030				
	MN	Vogel Sheetmetal	Fabrication of Ductwork	W					\$ 4,565					\$ 2,417				\$ 2,417			
	MN	Ill Rivers Enterprise	Mechanical Duct & Pipe Insulation	M				\$ 6,811					\$ 6,811				\$ 6,811				
	MN	Frontier Fire Protection	Fire Protection Piping	O							\$ 22,310					\$ 31,460				\$ 31,460	
	MN	UHL Company	Tempature Controls	O							\$ 7,595					\$ 11,601				\$ 11,601	
	MN	International Test & Balance	Air & Water Balance	O							\$ 1,400					\$ 3,100				\$ 3,100	
	MN	National GPR	X-Ray for coredrills	O							\$ 600					\$ 340				\$ 340	
			Total									77%	\$ 155,841	\$ 2,417		\$ 46,501					
5.3	MN	Elliott Contracting Corp.	Sales Preview Center - Electrical	M	\$ 594,800	\$ 197,985	33%	\$ 197,985				\$ 662,858	\$ 252,932				\$ 252,932				
	MN	Life Safety Systems, Inc	Fire Alarm System	V						\$ 10,800					\$ 13,295				\$ 13,295		
	IL	Fabric Images	Light Fixtures - supplier	O							\$ 8,400					\$ 8,741				\$ 8,741	
	MN	Crescent Electric	Supplier	O							\$ 346,541					\$ 346,164				\$ 346,164	
	MN	3M Architectual Mkt Dept	Supplier	O							\$ 32,663					\$ 32,753				\$ 32,753	
	MN	National GPR	Ground Penetrating Radar- Surveyor	O							\$ 340					\$ 940				\$ 940	
	MN	JH Larson	Lighting Supplier	O							\$ 6,858					\$ 6,858				\$ 6,858	
	MN	United Electric	Supplier	O							\$ 1,175					\$ 1,175				\$ 1,175	
			Total									38%	\$ 252,932		\$ 13,295	\$ 396,631					
6.1-6.2	MI	Irwin Seating	Fixed & Retractable Seating	O	\$ 13,949,160	\$ 2,066,000	15%				\$ 11,883,160	\$ 13,981,296				\$ 11,359,067				\$ 10,383,514	
	MN	Copeland Trucking	Local Warehousing	M				\$ 65,000					\$ 80,475				\$ 80,475				
	MN	Thor Construction	Install of Fixed and Telescopic Seating	M				\$ 2,001,000					\$ 2,541,755				\$ 2,541,755				
			Total									19%	\$ 2,622,230			\$ 11,359,067					
7.1	MN	Metro Erectors	Stairs & Railings	W	\$ 4,331,279	\$ 4,331,279	100%		\$ 3,701,894			\$ 5,306,027		\$ 4,659,953				\$ 4,276,498			

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
	MN	Bald Eagle Erectors	Misc. Metals Installation	M / V				\$ 583,230		\$ 583,230			\$ 599,919		\$ 599,919		\$ 569,923		\$ 569,923	
	MN	Danny's Construction	Structural Metal Installation	W					\$ 46,155					\$ 46,155				\$ 43,847		
			Total									100%	\$ 599,919	\$ 4,706,108	\$ 599,919					
7.2	MN	Staging Concepts	Stadium Railings	O	\$ 11,140,972	\$ 3,230,882	29%				\$ 6,340,972	\$ 12,349,626				\$ 6,857,876				\$ 6,502,925
	MN	Danny's Construction	Ornamental Railing Install	W					\$ 3,900,000					\$ 4,364,750				\$ 3,893,072		
	MN	Bald Eagle Erectors	Ornamental Railing Install	M / V				\$ 900,000		\$ 900,000			\$ 1,127,000		\$ 1,127,000		\$ 797,851		\$ 797,851	
			Total									44%	\$ 1,127,000	\$ 4,364,750	\$ 1,127,000	\$ 6,857,876				
8.2	MN	AMG	Interior Glazing	O	\$ 3,522,935	\$ 817,707	23%				\$ 2,902,767	\$ 4,608,968				\$ 3,621,243				\$ 3,172,141
	MN	Casillas Glass, LLC	Glass/Glazing	M				\$ 303,169					\$ 342,434				\$ 223,051			
	MN	Roy C	Automatic Door	O							\$ 11,690					\$ 11,690				\$ -
	MN	M3 Sixty LLC	Supplier	W					\$ 238,184					\$ 559,175				\$ 487,428		
	MN	Tri-Construction, Inc.	Interior Blocking	M				\$ 67,125					\$ 74,425				\$ 60,273			
			Total									21%	\$ 416,859	\$ 559,175	\$ 3,632,933					
8.3	MN	Kendell Doors & Hardware	Doors, Frames, and Hardware	O	\$ 2,518,000	\$ 800,000	32%				\$ 1,709,132	\$ 3,074,039				\$ 2,089,141				\$ 1,912,015
	MN	Reiling Construction	Installation of Doors	M				\$ 808,868					\$ 984,898				\$ 984,898			
			Total									32%	\$ 984,898		\$ 2,089,141					
8.4	MN	Custom Drywall	Interior Studs & Drywall	O	\$ 20,616,200	\$ 4,123,240	20%				\$ 16,299,045	\$ 26,689,255				\$ 20,053,540				\$ 18,177,624
	MN	Tri-Constuction, Inc.	Framing/Dry-Wall/Insulation	M				\$ 1,855,440					\$ 3,910,000				\$ 3,903,871			
	MN	Canam Building	Material Supplier	O							\$ 51,000					\$ 51,000				\$ 50,652
	MN	Infinity Scaffold	Scaffold Rental	O							\$ 7,595					\$ 5,295				\$ 5,295
	MN	Infinity Access	Scaffold Installation	V						\$ 3,120				\$ 5,420				\$ 5,420		
	MN	Wallboard	Material Supplier	W					\$ 2,400,000					\$ 2,664,000				\$ 2,626,919		
			Total									25%	\$ 3,910,000	\$ 2,664,000	\$ 5,420	\$ 20,109,835				
8.5	AZ	Western Millwork	Millwork/Casework	O	\$ 7,365,046	\$ 1,473,009	20%				\$ 3,672,347	\$ 8,120,728				\$ 4,040,396				\$ 5,062,658
	MN	Innovative Surfaces	Stone Counter Surfaces	W					\$ 335,987					\$ 357,041				\$ -		
	MN	Joan's Minority Supply	Quartz and Solid Surface Countertops	M				\$ 1,179,282					\$ 1,473,953				\$ 1,009,643			
	MN	JR Jones	All Suites	O							\$ 1,214,686					\$ 1,216,805				\$ 1,082,196
	MN	Aaron Carlson	All Clubs	O							\$ 497,882					\$ 500,621				\$ 276,003
	MN	Northside Construction	Installation of Suites	O							\$ 288,750					\$ 329,578				\$ 231,857

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
	MN	Incor Installation	Installation of Suites	O							\$ 150,000					\$ 150,000				\$ -	
	MN	Astro Engineering	Metal Norseman Sculpture Fabrication	W					\$ 25,112						\$ 48,573			\$ 48,573			
	MN	Custom Drywall	Interior Studs & Drywall	O							\$ 1,000					\$ 3,762				\$ 3,762	
			Total									23%	\$ 1,473,953	\$ 405,614		\$ 6,241,161					
8.6	MN	MG McGrath, Inc.	Interior Metal Panels	O	\$ 2,227,542	\$ 291,814	13%				\$ 1,936,902	\$ 2,927,625				\$ 2,419,410				\$ 2,035,331	
	MN	M3 Sixty LLC	Supplier	W					\$ 290,640						\$ 508,215			\$ 508,215			
			Total									17%		\$ 508,215		\$ 2,419,410					
8.8	MN	Custom Drywall	Fireproofing	O	\$ 3,575,116	\$ 835,000	20%				\$ 2,336,165	\$ 4,024,225				\$ 3,035,936				\$ 2,850,501	
	MN	Simplex Construction Supplies	Supplier	W					\$ 306,000						\$ 128,338			\$ 128,338			
	MN	Wallboard	Supplier	W					\$ 1,951						\$ 1,951			\$ 1,951			
	MN	Painting By Nakasone, Inc.	Apply Intumescent Paint	M				\$ 606,000					\$ 850,000				\$ 834,388				
	MN	Tri-Construction, Inc.	Material Supplier and Labor	M				\$ 325,000					\$ 8,000				\$ 7,836				
			Total									25%	\$ 858,000	\$ 130,289		\$ 3,035,936					
9.1	MN	Kendell Doors & Hardware	Partitions and Accessories	O	\$ 1,607,913	\$ 743,000	46%				\$ 907,393	\$ 1,865,359				\$ 1,164,839				\$ 924,500	
	MN	Reiling Construction	Install Partitions	M				\$ 700,520					\$ 700,520				\$ 700,520				
			Total									38%	\$ 700,520			\$ 1,164,839					
9.2	MN	Twin City Garage Door	Overhead Doors	O	\$ 917,315	\$ 95,000	10%				\$ 359,310	\$ 1,167,995				\$ 9,961				\$ 469,651	
	MN	API Group	Install	O							\$ 150,000					\$ 290,000				\$ 68,422	
	MN	Gunnar Electric	Install	W					\$ 20,140					\$ 70,000			\$ 61,552				
	MN	Tri-Constuction, Inc.	Install	M				\$ 21,000					\$ 105,000				\$ 88,910				
	PA	Cornell Iron Works	Supplier Coiling Doors	O							\$ 266,379					\$ 522,234				\$ 276,109	
	IL	CHI Overhead Doors	Supplier Sectional OH Doors	O							\$ 43,328					\$ 84,000				\$ 42,729	
	PA	Horman Flexon	High Speed Doors	O							\$ 57,158					\$ 86,800				\$ 66,312	
			Total									15%	\$ 105,000	\$ 70,000		\$ 992,995					
9.3	MN	Star Equipment, Inc.	Loading Dock Equipment	O	\$ 77,672	\$ 2,500	3%				\$ 72,200	\$ 77,672				\$ 72,200				\$ 73,788	
	MN	Atlas Specialized Transport	Freight	W					\$ 2,500					\$ 2,500			\$ -				
	MN	A+ Overhead Door	Installation of Loading Dock Equipment	O							\$ 2,972					\$ 2,972				\$ -	
			Total									3%		\$ 2,500		\$ 75,172					

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid		
9.4/9.6/9.7	MN	Grazzini Brothers	Carpeting/Flooring	O	\$ 6,823,086	\$ 818,770	12%				\$ 5,374,496	\$ 8,557,465				\$ 7,033,718				\$ 6,520,036		
	MN	Dennis Environmental Operations	Floor Grinding	W					\$ 71,751					\$ 63,051				\$ 44,586				
	MN	W.L. Hall Company	Access Flooring	O													\$ 8,728				\$ 18,553	
	MN	AMJ	Install Raised Flooring	O													\$ 11,886				\$ -	
	MN	Gopher State Cleaning, Inc.	Expoxy Work	O													\$ 34,211				\$ 30,790	
	MN	Haldeman Homme	Wood Flooring	O													\$ 26,579				\$ -	
	MN	Platinum Floorcovering	Carpet and Resilient Work	O													\$ 340,092				\$ 114,270	
	MN	Rubble Tile	Setting Material Supplier	W					\$ 51,000						\$ 79,200				\$ 79,200			
	MN	Joan's Minority Supply	Tile	M				\$ 850,000						\$ 960,000				\$ 960,000				
			Total										13%	\$ 960,000	\$ 142,251		\$ 7,455,214					
9.5/10.2	MN	Swanson & Youngdale	Concrete Floor Sealer/Wall Finishes	O	\$ 3,976,318	\$ 575,468	15%				\$ 3,409,618	\$ 4,588,804					\$ 3,940,071				\$ 3,447,648	
	MN	Sunrise Painting & Wallcovering	Paint & Wallcovering	W					\$ 413,700					\$ 425,647				\$ 359,689				
	MN	Joan's Minority Supply	Paint & Wallcovering Supplier	M				\$ 153,000					\$ 223,086				\$ 223,086					
		Total										15%	\$ 223,086	\$ 425,647		\$ 3,940,071						
9.8	MN	Twin City Acoustics	Accoustical Ceilings and Walls	O	\$ 2,598,097	\$ 548,400	20%				\$ 2,043,697	\$ 2,696,630					\$ 2,087,460				\$ 1,892,072	
	MN	Midwest Window Systems, LLC	Acoustical Material	M				\$ 246,600					\$ 246,600				\$ 246,600					
	MN	Tegan Marketing, Inc	Acoustical Material	W					\$ 307,800					\$ 362,569				\$ 362,569				
		Total										23%	\$ 246,600	\$ 362,569		\$ 2,087,460						
9.9	MN	Northland Concrete & Masonry	Masonry, Stone, and Brick	O	\$ 11,200,000	\$ 1,339,500	12%				\$ 9,668,500	\$ 12,353,860					\$ 9,816,102				\$ 9,198,409	
	MN	Tri-Construction, Inc.	Misc. Work: Scaffold Building, Clean-Up	M				\$ 300,000					\$ 398,163				\$ 398,163					
	MN	Joan's Minority Supply	Block & Mortar Material Supplier	M				\$ 450,000					\$ 508,328				\$ 508,328					
	MN	Advance Specialties Company	Concrete Masonry Supply	W					\$ 100,000					\$ 127,038			\$ 127,038					
	MN	E & J Rebar	Supply & Install Rebar	W					\$ 337,500					\$ 230,380			\$ 230,380					
	MN	On Site Heat	Supplier	W					\$ 100,000					\$ 283,518			\$ 283,518					
	MN	ACME Tools	Supply Misc. Materials & Equipment	O												\$ 87,312				\$ 87,312		
	MN	Carciofini Company	Expansion Control	V						\$ 50,000						\$ 400,032			\$ 400,032			
	MN	Advantage Scaffold & Ladders	Equipment Supplier	O												\$ 259,008				\$ 259,008		
	MN	Amcon Block	Block Material Supplier	O												\$ 13,386				\$ 13,386		
	MN	TCC Materials	Mortar Material Supplier	O												\$ 10,716				\$ 10,716		
	MN	Cemstone	Concrete	O												\$ 8,500				\$ 8,500		
	IA	Duke Aerial Equipment, Inc	Equipment Supplier	O												\$ 6,124				\$ 6,124		

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
	MN	CHI Companies	Equipment Suplier	O							\$ 1,500					\$ 1,002				\$ 1,002
	MN	United Rentals	Equipment Suplier	O							\$ 20,000					\$ 25,882				\$ 25,882
	MN	ESCH Construction Supply Company	Equipment Suplier	O							\$ 5,000					\$ 24,330				\$ 24,330
	MN	Forklifts of Minnesota	Equipment Suplier	O							\$ 45,000					\$ 82,334				\$ 82,334
	MN	Ferrellgas	Propane Supplier	O							\$ 20,000					\$ 21,684				\$ 21,684
	MN	Hilti Incorporated	Epoxy Supplier	O							\$ 15,000					\$ 19,254				\$ 19,254
	MN	Shaw/Stewart Lumber	Lumber Supplier	O							\$ 10,000					\$ 15,914				\$ 15,914
	MN	Construction Midwest	Supply Misc. Materials	O							\$ 5,000					\$ 14,853				\$ 14,853
			Total									13%	\$ 906,491	\$ 640,936	\$ 400,032	\$ 10,406,401				
10.1	MN	Park Construction	Bituminous Pavement	O	\$ 715,550	\$ 159,352	22%				\$ 547,989	\$ 724,550				\$ 544,053				\$ 418,431
	MN	MBE, Inc	Trucking	M				\$ 45,795					\$ 11,187				\$ 11,187			
	MN	M & J Trucking	Trucking	W					\$ 8,209					\$ 8,209				\$ 8,209		
	MN	Safety Signs	Traffic Control	W					\$ 6,940					\$ -				\$ -		
	MN	JD Donovan, Inc.	Trucking	W					\$ 106,617					\$ 161,101				\$ 138,358		
			Total									25%	\$ 11,187	\$ 169,310		\$ 544,053				
10.3b	WI	Hufcor	Operable Particions	O	\$ 123,349	\$ 2,500	2%				\$ 122,249	\$ 298,387				\$ 297,287				\$ -
	MN	Copeland Trucking	Trucking	M				\$ 1,100					\$ 1,100							
			Total									2%	\$ 1,100		\$ 297,287					
10.4	NC	Promats	Netting & Padding	O	\$ 670,430	\$ 40,226	6%				\$ 364,126	\$ 675,824				\$ 363,318				\$ 245,024
	MN	Peterson Companies	Install Padding & Netting	O							\$ 281,150					\$ 281,150				\$ 120,835
	MN	Copeland Trucking	Trucking	M				\$ 3,800					\$ 3,800				\$ 1,700			
	MN	Atlas Trucking	Trucking	W					\$ 5,382					\$ 11,584				\$ 5,382		
	MN	Quality Cutting & Coring	Core Drilling	W					\$ 15,972					\$ 15,972				\$ -		
			Total									5%	\$ 3,800	\$ 27,556		\$ 644,468				
10.5	MN	Serigraphics Sign Systems	Exterior Signage	O	\$ 1,540,283	\$ 318,056	20%				\$ 691,742	\$ 1,779,680				\$ 1,182,508				\$ 1,024,488
	MN	Topline Adevertising	Install of Signage	O							\$ 298,000					\$ 76,140				\$ 61,766
	MN	A&B Welding	Sign Install	O							\$ 21,000					\$ 3,870				\$ 3,026
	MN	Elliot Contracting	Electrical Install	M				\$ 26,000					\$ 26,000				\$ -			
	MN	Adobe Designs	Sign Install	M				\$ 160,000					\$ 164,000				\$ 72,808			
	MN	Atlas Specialized Transport	Trucking	W					\$ 5,000					\$ 7,691				\$ 7,691		

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
	MN	Encompass Sign Systems	Manufacture Signs	W					\$ 202,000					\$ 223,000				\$ 111,500			
	MN	Assure Quality Painting	Painting	M				\$ 4,205					\$ 4,205								
	MN	Parsons	Electrical Install	O							\$ 28,236				\$ 28,236						\$ -
	MN	Vic's Crane	Crane Servuces	W					\$ 1,000					\$ 1,000				\$ -			
	MN	Custom Signs	Signage Vendor	O							\$ 103,100				\$ 63,030						\$ 63,030
			Total									24%	\$ 194,205	\$ 231,691	\$ 1,353,784						
10.6	MN	Action Fence, Inc	Fences & Gates	O	\$ 785,600	\$ 204,756	20%				\$ 369,532	\$ 927,880				\$ 645,553					\$ 639,988
	MN	Morcon Construction	Wedge Barriers	O							\$ 67,050				\$ 16,500						\$ 16,500
	MN	E&J Rebar	Foundation Rebar	W					\$ 16,175					\$ 9,959				\$ 9,959			
	MN	EVS	Surveying	M				\$ 8,460					\$ 8,460				\$ 8,460				
	MN	Sun-Up Construction	Fence Material	M				\$ 236,033					\$ 155,750				\$ 155,750				
	MN	Goliath Hydro-Vac	Excavation	W					\$ 14,200					\$ 30,829				\$ 30,829			
	MN	Barnum Gate Services, Inc.	Gate Operators	O							\$ 74,150				\$ 60,829						\$ 20,000
			Total									22%	\$ 164,210	\$ 40,788	\$ 722,882						
10.9	MN	Arteka	Landscaping/Irrigation	O	\$ 718,565	\$ 258,700	36%				\$ 222,931	\$ 1,555,951				\$ 821,956					\$ 804,315
	MN	Gertens	Soil Supplier	O							\$ 103,939				\$ 103,939						\$ 103,939
	MN	Bachmans	Tree Supplier	O							\$ 9,580				\$ 9,580						\$ 9,580
	MN	Wheeler Lumber	Wall & Paver Supplier	O							\$ 22,915				\$ 22,915						\$ 22,915
	MN	Emerge Construction	Install & Supply	W					\$ 124,621					\$ 124,621				\$ 64,978			
	MN	Minnesota Sodding Company	Sod, Seed	W					\$ 36,467					\$ 47,195				\$ 16,144			
	MN	Windsor Company	Landscape, Retaining Walls	M				\$ 198,112					\$ 425,746				\$ 329,300				
			Total									38%	\$ 425,746	\$ 171,816	\$ 958,390						
10.10	OH	Sports Facility Acoustics, Inc	Accoustical Baffle System	O	\$ 1,460,492	\$ 297,180	20%				\$ 1,093,052	\$ 1,611,050				\$ 1,255,622					\$ 1,175,070
	MN	Infinity Scaffold									\$ -				\$ -						\$ -
	MN	Infinity Access	Scaffold Installation	V						\$ 70,260					\$ 46,360				\$ 46,360		
	MN	Enviro-Tech Con Services, Inc	Supplier	M				\$ 297,180					\$ 309,067				\$ 309,067				
			Total									20%	\$ 309,067	\$ 46,360	\$ 1,255,622						
10.11	MN	Homeco Insulation, Co	Interior Sealants and Fire Safing	W	\$ 496,952	\$ 496,952	100%		\$ 492,612			\$ 392,263		\$ 387,924				\$ 387,924			
	MN	Metzger Building Materials	Insulation Material	W					\$ 4,340					\$ 4,340				\$ 4,340			
			Total									100%		\$ 392,263							

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
11.01	MI	Stafford Smith	Food Service	O	\$ 3,427,200	\$ 719,712	21%				\$ (10,365,844)	\$ 19,922,645				\$ 5,508,216				\$ 5,111,872	
	MN	Emerge Construction	Install & Supply	W				\$ 2,464,050					\$ 2,952,550				\$ 2,604,315				
	CO	Carts of Colorado	Install	O							\$ 200,000					\$ 122,161				\$ 122,161	
	WI	Perlick	Supply	O							\$ 886,361					\$ 363,565				\$ 363,565	
	IL	Bev Steam	Install Beverage Conduit & Supply	O							\$ 805,000					\$ 805,000				\$ -	
	MN	Custom Refrigeration	Install Refrigerators	O							\$ 509,976					\$ 530,000				\$ 440,000	
	MN	Omni Pro	Insulating Refrigeration	M				\$ 2,024					\$ 10,488				\$ 10,488				
	MN	Elliot Contracting	Electrical Installation	M				\$ 60,000					\$ 60,000				\$ 60,000				
	IN	Accutemp	Equipment Supplier	O							\$ 188,882					\$ 188,882				\$ 183,625	
	WI	Alto-Shaam	Equipment Supplier	O							\$ 237,931					\$ 237,931				\$ 198,808	
	MN	Albers Mechanical Contractors, Inc	Kitchen Equipment Install	O							\$ 2,566,345					\$ 3,088,460				\$ 3,088,460	
	FL	Atlas Metal	Equipment Supplier	O							\$ 55,652					\$ 55,652				\$ 53,458	
	NJ	Bizerba USA	Equipment Supplier	O							\$ 4,641					\$ 4,641				\$ 4,641	
	VT	Blodgett/Middleby	Equipment Supplier	O							\$ 45,995					\$ 45,995				\$ 45,995	
	SC	Benchmark	Equipment Supplier	O							\$ 15,075					\$ 15,075				\$ -	
	MO	Ole Hickory Pits	Equipment Supplier	O							\$ 19,997					\$ 19,997				\$ 19,997	
	MN	Minnesota Conway	Equipment Install	O							\$ 168,370					\$ 168,370				\$ 168,370	
	DE	Eagle Group	Equipment Supplier	O							\$ 189,742					\$ 190,332				\$ 190,332	
	IL	Elextrolux Professional	Equipment Supplier	O							\$ 39,828					\$ 79,656				\$ 79,656	
	KY	Halton Company	Equipment Supplier	O							\$ 1,452,765					\$ 1,452,765				\$ 1,452,765	
	PA	Inter Metro Industries	Equipment Supplier	O							\$ 347,319					\$ 347,319				\$ 347,319	
	CA	Coldzone	Equipment Supplier	O							\$ 230,381					\$ 312,422				\$ 312,422	
	CA	Jade Range	Equipment Supplier	O							\$ 92,223					\$ 92,223				\$ 92,223	
	WI	Manitowoc	Equipment Supplier	O							\$ 423,508					\$ 423,508				\$ 423,508	
	PA	National Continental Refrigeration	Equipment Supplier	O							\$ 976,537					\$ 1,007,545				\$ 1,007,545	
	WI	Nor-Lake, Inc	Equipment Supplier	O							\$ 1,040,000					\$ 1,069,450				\$ 1,069,450	
	KY	Vulcan FEG	Equipment Supplier	O							\$ 758,098					\$ 758,098				\$ 741,084	
	CA	American Range	Equipment Supplier	O							\$ 12,344					\$ 12,344				\$ 12,344	
		Total										15%	\$ 3,023,038			\$ 16,899,607					
12.1	MN	Ames Construction	Site Concrete, Site Finishes	O	\$ 9,447,500	\$ 2,438,017	26%				\$ 5,179,472	\$ 10,413,189				\$ 5,540,705				\$ 5,762,485	
	MN	O'Malley Construction, Inc	Curb Cutter/Concrete Paving	W					\$ 438,586					\$ 438,500				\$ 410,410			
	MN	E&J Rebar	Rebar Installation	W					\$ 151,690					\$ 160,079				\$ 160,079			

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid		
	MN	Thor Construction	Concrete Paving- Sidewalks-Stair	M				\$ 1,751,746					\$ 2,067,948				\$ 2,067,948					
	MN	Carciofini	Joint Sealing	V						\$ 244,200					\$ 244,200				\$ 233,869			
	MN	PCI Roads	Shotcrete	O							\$ 1,236,698					\$ 1,236,698					\$ -	
	MN	Utility Sales and Supply, Inc	Bollards, GeoFoam, Fabric	W					\$ 112,851					\$ 253,667				\$ 253,667				
	MN	Safety Signs	Traffic Control	W					\$ 46,217					\$ 57,107				\$ 57,107				
	MN	Minnesota Street Works	Sweeping	W					\$ 5,000					\$ 50,000				\$ 20,988				
	MN	Simplex Construction Supplies	Supplier	W					\$ 50,580					\$ 58,765				\$ 58,765				
	MN	Midwest Asphalt	Bituminous Paving	O							\$ 91,110					\$ 150,419					\$ 150,419	
	MN	EVS, Inc.	Surveying	M				\$ 139,350					\$ 155,102				\$ 155,102					
			Total									31%	\$ 2,223,049	\$ 1,018,117	\$ 244,200	\$ 6,927,822						
13.1	MN	Midwest Speciality Maintenance	Final Clean	O	\$ 977,078	\$ 195,416	20%				\$ 686,228	\$ 1,705,451				\$ 1,133,706					\$ 1,294,934	
	MN	Prime Construction Solutions	Post Construction Final Clean	M				\$ 97,200					\$ 437,747				\$ -					
	MN	API Supply	Equipment Rental	O							\$ 10,487					\$ 10,487						\$ 5,557
	MN	Sunbelt Rentals, Inc	Equipment Rental	O							\$ 18,163					\$ 18,163						
	MN	Abilene High Lift Aerial, LLC	Equipment Rental	O							\$ 49,500					\$ 49,500						
	MN	Indy Lift	Aerial Lift Equipment Supplier	W					\$ 20,000					\$ 8,138				\$ 6,765				
	MN	Corporate Clean	Post Construction Final Clean	W					\$ 95,500					\$ 47,710				\$ 40,889				
			Total									29%	\$ 437,747	\$ 55,848	\$ 1,211,856							
	TX	Facility Solutions Group	Sponsorship Signs	O	\$ 908,280	\$ 140,000	16%				\$ 696,080	\$ 1,173,017				\$ 875,038					\$ 638,827	
	MN	Albrecht Sign Company, Inc	Sign Install	M				\$ 140,000					\$ 187,799				\$ 187,799					
	MN	Vic's Crane & Heavy Haul, Inc.	Crane Service and Rigging	W					\$ 72,200					\$ 110,181				\$ 110,181				
			Total									25%	\$ 187,799	\$ 110,181	\$ 875,038							
	MN	Parsons Technologies	DAS- Public Safety System	O	\$ 1,549,743	\$ 220,000	14%	\$ 70,000			\$ 1,339,743	\$ 1,549,743	\$ 70,000			\$ 986,921					\$ 619,897	
	MN	Dell-Comm, Inc	Install DAS antennas	W					\$ 100,000					\$ 100,000				\$ -				
		Vertical Limit	Testing Equipment												\$ 352,822							\$ -
	MN	MP Technologies	DAS Install	O							\$ 40,000				\$ 40,000							\$ -
			Total									11%	\$ 70,000	\$ 100,000	\$ 1,379,743							
	MN	Tri-Construction	TV Install	M	\$ 102,000	\$ 102,000	100%	\$ 102,000				\$ 27,326	\$ 27,326				\$ 22,567					
			Total									100%	\$ 27,326									

U.S. Bank Stadium
WMBE Participation Summary

This report reflects procurement activity through June 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
	MN	Aaron Carlson	Founders Lounge	O	\$ 234,902	\$ -	0%				\$ 234,902	\$ 594,101				\$ 594,101				\$ 335,536
			Total									0%				\$ 594,101				
	MN	Wilkie Sanderson		O	\$ 277,472	\$ -	0%				\$ 277,472	\$ 277,472				\$ 277,472				\$ 263,598
			Total									0%				\$ 277,472				
	302	MN Companies	Total Construction Costs		\$ 670,650,285	\$ 183,773,879	N/A	\$ 70,770,802	\$ 97,685,205	\$8,677,248	\$ 499,370,222	\$ 800,428,444	\$ 102,357,141	\$ 128,971,456	\$ 14,381,332	\$ 561,695,520	\$ 99,334,245	\$ 120,608,706	\$ 13,260,619	
			Total Percentages		NA	27%	N/A	11%	15%	1%	74%	N/A	13%	16%	2%	70%	97%	94%	92%	
			Goal			20%		9%	11%											