

**U.S. Bank Stadium  
WMBE Participation Summary**



This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBES Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBES Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBES Paid	Actual Other\$ Paid
<b>General Conditions</b>																				
	MN	Tarraf Roll Off Services	Dumpsters	M	\$ 700,000	\$ 700,000	100%	\$ 700,000				\$ 764,018	\$ 764,018				\$ 764,018			
	MN	Biff's Inc.	Temp Toilets	M	\$ 400,000	\$ 400,000	100%	\$ 400,000				\$ 420,920	\$ 420,920				\$ 420,920			
	MN	Action Fence, Inc.	Temp Fencing	O	\$ 64,500	\$ -	0%				\$ 64,500	\$ 163,560				\$ 163,560				\$ 149,573
	MN	Eagle Visions	Fence Wrap	M	\$ 55,000	\$ 55,000	100%	\$ 55,000				\$ 60,000	\$ 60,000				\$ 60,000			
	MN	Franz Reprographics	Printing	W	\$ 60,000	\$ 60,000	100%		\$ 60,000			\$ 60,000		\$ 60,000				\$ 33,823		
<b>Professional Services Agreement</b>																				
	MN	EVS, Inc	Third Party Layout Control	M	\$ 9,200	\$ 9,200	100%	\$ 9,200				\$ 9,200	\$ 9,200				\$ 8,740			
	MN	EVS, Inc	Survey & Vibration Monitoring	M	\$ 74,450	\$ 74,450	100%	\$ 74,450				\$ 136,000	\$ 136,000				\$ 123,232			
	CO	Revey Associates	Third Party Rev - Roof Cable Demo Plan	O	\$ 13,600	\$ -	0%				\$ 13,600	\$ 13,600				\$ 13,600				\$ 10,442
	MN	Architectural Testing	Lab Mock Up structure	O	\$ 140,400	\$ -	0%				\$ 140,400	\$ 182,924				\$ 182,924				\$ 140,774
	MN	Braun Intertec	Mass Concrete Temp Monitoring	O	\$ 27,193	\$ -	0%				\$ 27,193	\$ 70,210				\$ 70,210				\$ 60,666
	MN	Braun Intertec	SWPPP Inspections	O	\$ 93,000	\$ 10,800	11%				\$ 76,200	\$ 93,000				\$ 76,200				\$ 49,222
	MN	Standard Contracting	Stormwater Inspections	W					\$ 10,800					\$ 10,800				\$ 4,200		
	MN	Sambatek	SWPPP Inspections	M				\$ 6,000					\$ 6,000				\$ 2,810			
	MN	Braun Intertec	3rd Party Inclosure	O	\$ 124,915		0%				\$ 124,915	\$ 124,915				\$ 124,915				\$ 65,341
	NY	Geiger Engineers	Tower Crane Foundation Design	O	\$ 39,034	\$ -	0%				\$ 39,034	\$ 413,189				\$ 413,189				\$ 390,037
	NY	Geiger Engineers	Third Party Review of Structural Steel	O	\$ 73,374	\$ -	0%				\$ 73,374	\$ 310,383				\$ 310,383				\$ 310,382
	NY	Geiger Engineers	Third Party Review of Demolition Plan	O	\$ 38,916	\$ -	0%				\$ 38,916	\$ 27,714				\$ 27,714				\$ 27,714
	NY	Geiger Engineers	Third Party Rev - Struct Precast Stadia	O	\$ 69,945	\$ -	0%				\$ 69,945	\$ 80,211				\$ 80,211				\$ 80,211
	NY	Geiger Engineers	Third Party Rev - Struct Precast Stadia	O	\$ 65,000	\$ -	0%				\$ 65,000	\$ 65,000				\$ 65,000				\$ 61,301
	NY	Geiger Engineers	Third Party Retractable Seating	O	\$ 36,580	\$ -	0%				\$ 36,580	\$ 36,580				\$ 36,580				\$ 21,969
	GA	AR Biddle & Associates	Third Party Scheduling	O	\$ 55,000	\$ -	0%				\$ 55,000	\$ 55,000				\$ 55,000				\$ -
	MN	MBJ	Thrd Part Rev - Earth Ret & Mass Concre Formwo	O	\$ 4,000	\$ -	0%				\$ 4,000	\$ 205,000				\$ 205,000				\$ 116,232
	GA	Morrison Hershfield Corp.	Third Part Rev of ETFE Enclosure	O	\$ 105,960	\$ -	0%				\$ 105,960	\$ 248,899				\$ 248,899				\$ 173,790
	MN	Tri-Construction, Inc.	Office Build-Out	M	\$ 195,806	\$ 97,183	50%	\$ 97,183				\$ 204,813	\$ 116,828				\$ 204,813			
	MN	Minnesota Acoustics	Acoustical Ceiling	O							\$ 7,500					\$ 7,635				\$ 7,635
	MN	Master Floors	Flooring	W					\$ 43,052					\$ 44,300				\$ 44,300		
	MN	Advancement in Flooring	Install Flooring	O							\$ 18,236					\$ -				\$ -
	MN	David Hardware, Inc.	Supply Doors & Hardware	O							\$ 12,800					\$ 15,156				\$ 15,156
	MN	Show Me Painting	Painting	O							\$ 14,635					\$ 19,131				\$ 19,131
	MN	Atomic Dumpsters	Dumpsters	O							\$ 2,400					\$ 1,763				\$ 1,763
			<b>Total</b>									79%	\$ 116,828	\$ 44,300	\$ 43,685					

U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid		
0.0	MN	Bolander - Xcel	Xcel Relocation	O	\$ 322,000	\$ 81,750	25%				\$ 220,350	\$ 296,444				\$ 186,455				\$ 296,444		
	MN	EVS, Inc	Surveying	M				\$ 3,750					\$ 3,563				\$ 3,563					
	MN	Shaw Trucking, Inc	Trucking	M				\$ 26,000					\$ 25,200				\$ 25,200					
	MN	Standard Contracting	Removal, Restoration	W					\$ 50,000					\$ 56,819				\$ 56,819				
	MN	Safety Signs	Signage	W					\$ 1,500					\$ 1,698				\$ 1,698				
	MN	Air Fresh Portable Toilets	Portable Toilets	W					\$ 500					\$ 290				\$ 290				
	MN	Able Hose & Rubber	Supplier	O							\$ 600					\$ 600					\$ 599	
	MN	Engineering Partners	Engineering	O							\$ 6,000					\$ 6,000					\$ 6,000	
	MN	Action Fence, Inc.	Fence Rental / Install	O							\$ 13,300					\$ 15,819					\$ 15,819	
			<b>Total</b>									30%	\$ 28,763	\$ 58,807		\$ 208,874						
1.1	MN	LeJeune Steel	Long Span Steel	O	\$ 82,533,155	\$ 39,850,000	47%				\$ 38,157,215	\$ 96,643,549				\$ 34,867,807					\$ 93,479,017	
	MN	TEK Steel Fabricators	Steel Supply and Fabrication	M				\$ 1,250,000					\$ 1,435,129				\$ 1,435,129					
	MN	Clean-N-Seal	Concrete Rust Removal Vendor	O							\$ 21,580					\$ 21,580					\$ 21,580	
	MN	Danny's Construction	Steel Erection	W					\$ 34,000,000					\$ 44,399,339				\$ 43,031,405				
	MN	Bald Eagle Erectors	Steel Erection	M / V				\$ 4,350,000		\$ 4,350,000			\$ 5,240,234		\$ 5,240,234		\$ 5,144,243		\$ 5,144,243			
	MN	Vic's Crane & Heavy Hauling	Set Snow Fence	W					\$ 58,195					\$ 58,195				\$ 58,195				
	MN	Thor Construction	Shoring Tower Foundations	M				\$ 55,825					\$ 55,825				\$ 55,825					
	CA	Sarens USA, Inc	Crane Operation	O							\$ 2,200,000					\$ 3,380,924					\$ 3,303,651	
	MN	Truck Crane Service	Crane Operation	O							\$ 586,000					\$ 3,977,297					\$ 3,977,297	
	MN	Veit & Company, Inc	Shoring Tower Anchors	O							\$ 364,560					\$ 377,566					\$ 368,127	
	MN	Infinity Scaffold	Scaffolding	O							\$ 1,418					\$ 179,623					\$ 249,609	
	MN	Infinity Access	Scaffolding Setup	V						\$ 17,000					\$ 69,695				\$ 51,925			
	MN	Rainbow Inc.	Field Painting	O							\$ 1,471,362					\$ 2,580,335					\$ 2,451,318	
			<b>Total</b>									53%	\$ 6,731,188	\$ 44,457,534	\$ 5,309,929	\$ 45,385,133						
1.2	NY	Vector Foiltec	ETFE Systems	O	\$ 9,104,750	\$ 514,057	6%				\$ 8,539,774	\$ 9,017,976				\$ 7,768,257					\$ 8,567,077	
	MN	Danny's Construction	ETFE System Install	W					\$ 514,057					\$ 638,853				\$ 638,853				
	MN	Advantage Scaffold & Ladders	Scaffold Installer	O							\$ 18,730					\$ 80,517					\$ 80,517	
	MN	Infinity Scaffold	Scaffold Supplier	O							\$ 22,189					\$ 70,654					\$ 133,267	
	MN	Infinity Access	Scaffold Installer	V											\$ 62,613				\$ 62,613			
	MN	MAG Mechanical	ETFE Air Duct Supply & Install	M				\$ 10,000					\$ 397,082				\$ 397,082					
			<b>Total</b>									11%	\$ 397,082	\$ 638,853	\$ 62,613	\$ 7,919,428						

U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
2.1 & 2.2	MN	Harris Mechanical	Mechanical & Plumbing	O	\$ 85,965,140	\$ 25,795,000	30%				\$ 67,416,171	\$ 97,374,669				\$ 61,129,734				\$ 86,788,400	
	MN	MAG Mechanical	Mechanical systems	M				\$ 3,010,000					\$ 9,446,191				\$ 9,442,611				
	MN	Nadeau Companies	Excavation	W					\$ 860,000					\$ 562,249				\$ 562,249			
	MN	Amit Enterprises	Mehcanical Supplier & Installer	M				\$ 3,863,816					\$ 5,850,530				\$ 5,850,530				
	MN	Go Fetsch Mechanical	Supplier/Installer of Mechanical Systems	M				\$ 1,341,126					\$ 9,169,468				\$ 9,104,824				
	MN	Omni Pro Inc	Mechanical Insulation	M				\$ 1,322,467					\$ 1,324,823				\$ 1,184,005				
	MN	Total Insulation	Insualtion of Mechanical Systems & Grease Duct	W					\$ 869,522					\$ 753,739				\$ 681,150			
	MN	Insulation Midwest, Inc	Insulation of Mechanical Systems	O							\$ 1,028,303					\$ 910,170				\$ 2,055,757	
	MN	Omni Pro Inc	Mechanical Insulation	M				\$ 1,114,500					\$ 1,408,099				\$ 1,219,168				
	IL	Bevstream Corp	Install Beverrage Conduit & Supply	O							\$ 1,113,400					\$ 1,422,261				\$ 1,256,695	
	MN	Johnson Controls Inc	Provide & Install Temperate Controls	O							\$ 822,007					\$ 930,712				\$ 1,964,022	
	MN	MTEC Electric	Rough in for Temp Controls	M				\$ 136,269					\$ 288,639				\$ 157,425				
	MN	Mayer Electric Corp	Rough in for Temp Controls	O							\$ 1,120,005					\$ 1,120,005				\$ 519,257	
	MN	Life Safety Systems, Inc	Smoke Control System Design	V						\$ 166,347				\$ 166,347				\$ 165,728			
	MN	Infinity Scaffold	Scaffolding	O							\$ 51,625					\$ 272,675				\$ 735,623	
	MN	Infinity Access	Scaffolding Setup	V						\$ 6,080				\$ 535,590				\$ 322,198			
	MN	Ames Construction	Excavation	O							\$ 175,000					\$ 380,000				\$ 240,954	
	MN	Systems Management	System Install	O							\$ 169,000					\$ 169,000				\$ 8,075	
	MN	Maverick Cutting & Breaking	Core Drilling	O							\$ 104,882					\$ 151,190				\$ 127,654	
	MN	Veit & Company, Inc	Drill Holes	O							\$ 56,500					\$ 61,365				\$ 58,297	
	MN	Climate Makers	Supplier and Installer	W					\$ 1,218,120					\$ 1,321,882				\$ 1,231,776			
			<b>Total</b>									31%	\$ 27,487,750	\$ 2,637,870	\$ 701,937	\$ 66,547,112					
2.4	MN	Build23	Electrical	O	\$ 58,382,000	\$ 17,508,000	30%				\$ 48,899,114	\$ 73,018,128				\$ 50,130,394				\$ 58,656,502	
	MN	Evolution Network Systems	Low Voltage	M				\$ 20,715					\$ 29,417				\$ 29,417				
	MN	Tri-Construction, Inc.	Office Build-out	M				\$ 7,500					\$ 5,818				\$ 5,818				
	MN	Nadeau Companies	Excavation	W					\$ 100,000					\$ 345,862				\$ 345,862			
	MN	Life Safety Systems, Inc	Fire Alarm Installation	V						\$ 808,000				\$ 868,620				\$ 569,050			
	MN	Modern Electrical Solutions	Electical Installation	M				\$ 672,923					\$ 2,598,655				\$ 2,197,817				
	MN	Infinity Scaffold	Scaffolding	O							\$ 38,658					\$ 70,210				\$ 183,180	
	MN	Infinity Access	Scaffold Installation	V						\$ 6,073				\$ 104,790				\$ 41,213			
	MN	AMP	Electrical Equipment Manufacturer	W					\$ 3,744,772					\$ 4,190,755				\$ 4,089,278			
	MN	Gunnar Electric	Install of Emergency Distribution System	W					\$ 1,304,600					\$ 6,896,259				\$ 5,479,066			
	MN	B&L Supply	Electrical Supplier	M				\$ 1,720					\$ 2,131,148				\$ 1,971,208				
	MN	Dirt Worx	Light Pole Bases	O							\$ 3,350					\$ 3,350				\$ 3,350	

U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid		
	MN	Lachmansingh, Carlo Sales, Inc	Electrical Supplier	M				\$ 703					\$ 17,337				\$ 17,337					
	MN	Elliot Contracting Corp	Electrical Contractor	M				\$ 1,501,540					\$ 4,151,325				\$ 3,986,309					
	MN	MG McGrath	Panels	O							\$ 125,000					\$ 125,000					\$ 125,000	
	CO	National Lightning Protection	Supply Lighting Protection Material	O							\$ 84,265					\$ 84,265					\$ 81,186	
	MN	Gopher Stage Lighting	Electrical Supplier	W					\$ 179,276					\$ 220,960				\$ 172,252				
	MN	Two Buffalo Construction	Electrical Supplier	M				\$ 41,042					\$ 22,978				\$ 22,978					
	MN	Povolony Specialties	Electrical Manufacturer	W					\$ 40,000					\$ 130,000				\$ 118,901				
	MN	Dirt Worx	Site Excavation	O							\$ 155,750					\$ 191,547					\$ 181,969	
	MN	MTEC Electric	Electrical Contractor	M				\$ 647,000					\$ 699,438				\$ 653,541					
			<b>Total</b>									29%	\$ 9,656,117	\$ 11,783,836	\$ 973,410	\$ 50,604,766						
3.1-3.3	MN	<b>Ames Construction, Inc.</b>	Earthwork/Utilities/Demo	O	\$ 36,192,658	\$ 10,864,129	30%				\$ 18,382,840	\$ 36,817,107				\$ 17,601,855					\$ 35,750,789	
	MN	Utility Sales & Supply	Supplier	W					\$ 17,800					\$ 44,018				\$ 44,018				
	MN	JD Donovan, Inc.	Trucking	W					\$ 4,750,000					\$ 4,750,000				\$ 2,448,074				
	MN	Yaw Construction Group	Earth Retention System - Gen Labor	M				\$ 200,000					\$ 204,301				\$ 204,301					
	MN	Minnesota Street Works	Street Sweeping	W					\$ 225,000					\$ 225,000				\$ 196,030				
	MN	EVS, Inc.	Survey	M				\$ 285,325					\$ 285,325				\$ 223,514					
	MN	Shaw Trucking, Inc	Trucking	M				\$ 4,180,000					\$ 4,211,930				\$ 4,211,930					
	MN	Chippewa Forest Products	Wood Logging - Supplier	W					\$ 61,800					\$ 1,800				\$ -				
	MN	E&J Rebar	Welding	W					\$ 1,660					\$ 1,660				\$ 1,660				
	MN	Ferguson Water Works	Pipe Supplier	O							\$ 69,000					\$ 310,408					\$ 310,408	
	MN	Royal Enterprises America	Pipe Supplier	O							\$ 74,000					\$ 272,054					\$ 272,054	
	MN	Standard Contracting	Street Sweeping	W					\$ 35,000					\$ 35,000				\$ 27,160				
	MN	OTA Trucking	Trucking	M				\$ 120,000					\$ 34,392				\$ 34,392					
	IN	Triad Metals International	H-Pile Supplier	O							\$ 168,665					\$ 203,322					\$ 203,322	
	MN	Jamar-ASDCO	Supplier	O							\$ 187,550					\$ 669,201					\$ 669,201	
	MN	On-Call Pavement Sweeping, Inc.	Street Sweeping	W					\$ 550					\$ 550				\$ 550				
	MN	Dispatch Trucking	Trucking	W					\$ 18,424					\$ 180,738				\$ 180,738				
	MN	Astro Engineering	Anchor Assemblies Manufacturer	W					\$ 18,579					\$ 21,620				\$ 21,620				
	MN	Veit	Install Rock Anchors	O							\$ 37,017					\$ 37,017					\$ -	
	MN	FPI Paving Contractors	Asphalt Paving the Wilf Lots	O							\$ 95,000					\$ 99,179					\$ 99,179	
	MN	Frattalone	Demolition of Building	O							\$ 2,108,835					\$ 1,234,552					\$ 3,446,058	
	MN	Hanson Custom Crushing	Concrete Crushing	W					\$ 263,004					\$ 300,300				\$ 300,300				
	MN	Meyer Contracting	General Contracting	M				\$ 100,000					\$ 48,307				\$ 48,307					
	MN	Shaw Trucking, Inc	Trucking	M				\$ 300,000					\$ 761,752				\$ 761,752					

U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBES Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBES Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBES Paid	Actual Other\$ Paid	
	MN	MBE, Inc	Concrete Trucking	M				\$ 120,000					\$ 692,157				\$ 692,158				
	MN	J&J Contracting	Waste Removal & Recycling	O							\$ 138,400					\$ 140,930					\$ 140,930
	MN	Action Pest Control	Pest Control of Dome before Demo	O							\$ 400					\$ 1,078					\$ 1,078
	MN	Lloyd's Construction Services	Selective Demo	W					\$ 300,000					\$ 152,500				\$ 152,500			
	MN	EnviroBate, Inc.	Seat Removal	W					\$ 86,626					\$ 82,003				\$ 82,003			
	ID	Advance Explosives Demolition	Demo - Explosives	O							\$ 67,000					\$ 67,000					\$ 67,000
	MN	Pete's Water & Sewer	Water, Sanitary & Storm Disconnects	M				\$ 28,890					\$ 29,680				\$ 29,681				
	MN	All City Elevator	Elevator Construction & Capping	O							\$ 37,793					\$ 40,689					\$ 40,689
	IL	Schnabel Foundation	Permanent Earth Retention System	O							\$ 3,478,090					\$ 3,769,990					\$ 4,184,073
	MN	Chippewa Forest Products	Manufacturer/ Supplier	W					\$ 45,000					\$ 60,135				\$ 60,135			
	MN	Utility Sales & Supply	Supplier	W					\$ 49,200					\$ 65,947				\$ 65,947			
	MN	Simplex Construction Supplies	Supplier	W					\$ 48,000					\$ 74,280				\$ 74,280			
	MN	Vic's Crane & Heavy Haul	Crane Rental	W					\$ 45,000					\$ 42,303				\$ 42,303			
	MN	Brenny's Transportation, Inc.	Trucking	W					\$ 48,210					\$ 64,135				\$ 64,135			
			<b>Total</b>									34%	\$ 6,267,843	\$ 6,101,988		\$ 24,447,276					
3.4	MN	<b>Veit &amp; Company, Inc</b>	Caissons	O	\$ 2,690,000	\$ 677,558	24%				\$ 1,911,387	\$ 4,282,620				\$ 3,286,804					\$ 4,282,620
	MN	E&J Rebar	Rebar	W					\$ 307,928					\$ 531,418				\$ 531,418			
	MN	HTPO	Surveying	W					\$ 64,128					\$ 5,033				\$ 5,033			
	MN	Tarraf Construction	Concrete Placing	M				\$ 268,527					\$ 299,273				\$ 299,273				
	MN	On-Call Pavement Sweeping, Inc.	Street Sweeping	W					\$ 24,375					\$ 24,700				\$ 24,700			
	MN	EVS, Inc.	Surveying	M				\$ 98,868					\$ 95,868				\$ 95,868				
	MN	Goliath Hydro	Equipment	W					\$ 2,187					\$ 2,188				\$ 2,188			
	MN	Shaw Trucking, Inc.	Trucking	M				\$ 12,600					\$ 37,335				\$ 37,335				
			<b>Total</b>									23%	\$ 432,476	\$ 563,339		\$ 3,286,804					
3.5	MN	<b>Mortenson/Thor</b>	Structural Concrete	O	\$ 113,157,602	\$ 33,740,384	30%				\$ 35,510,937	\$ 117,796,538				\$ 27,631,921					\$ 117,719,868
	MN	Thor Construction	Concrete	M				\$ 16,971,445					\$ 17,370,014				\$ 17,196,314				
	MN	Woody's Rebar Company	Foundation Reinforcing	W					\$ 4,762,300					\$ 5,218,615				\$ 4,698,805			
	MN	Twin City Steel Erectors	Tower Crane Erection	O							\$ 318,500					\$ 316,292					\$ 316,292
	MN	CECO	Structural Formwork	O							\$ 18,734,700					\$ 19,722,261					\$ 22,161,533
	MN	MBE Inc.	Trucking formwork	M				\$ 70,000					\$ 26,217				\$ 26,217				
	MN	Simplex Construction Supplies	Plywood Supplier	W					\$ 300,000					\$ 462,406				\$ 462,406			
	MN	Cooper Construction	Install/Strip bulkhead and Install Pan Forms	W					\$ 1,800,000					\$ 1,950,648				\$ 1,950,648			
	MN	Cemstone - Ready Mix	Concrete Ready Mix	O							\$ 10,061,417					\$ 10,061,417					\$ 9,570,454

U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
	MN	Cemstone - Pumping	Concrete Pumping	O							\$ 1,215,042					\$ 1,416,756				\$ 1,405,549
	WI	Morrow Equipment	Tower CraneRental	O							\$ 1,868,500					\$ 1,967,252				\$ 1,967,352
	MN	Advance Equipment Company	Formwork Supplier	W					\$ 384,000					\$ 1,350,000				\$ 1,240,791		
	MN	Vic's Crane & Heavy Haul	Crane Services	W					\$ 1,038,357					\$ 3,056,005				\$ 3,056,005		
	MN	Metzger Building Material	Lumber Supplier	W					\$ 600,000					\$ 600,000				\$ 442,876		
	MN	Cooper Construction	Hand Rail	W					\$ 476,890					\$ 404,591				\$ 404,591		
	MN	Cooper Construction	Housekeeping Pads	W					\$ 245,385					\$ 325,072				\$ 325,072		
	MN	Bury Company	Reinforcing Supplier	O							\$ 14,000					\$ 16,500				\$ 16,500
	MN	Bald Eagle Erectors	Reinforcing Installer	M / V				\$ 10,000		\$ 10,000			\$ 9,867		\$ 9,867		\$ 9,867		\$ 9,867	
	MN	Advatage Scaffold & Ladders	Scaffold Installer	O							\$ 23,936					\$ 100,260				\$ 95,247
	MN	Construction Midwest	Supplier	O							\$ 300					\$ 617,658				\$ 617,658
	MN	Dayton Superior Corporation	Supplier	O							\$ 5,436					\$ 97,526				\$ 97,526
	MN	Liftpro International	Supplier	O							\$ 2,954					\$ 65,449				\$ 65,449
	MN	Shaw/Stewart Lumber	Lumber Supplier	O							\$ 1,111					\$ 10,209				\$ 10,209
	MN	WP & RS Mars	Supplier	O							\$ 2,177					\$ 94,434				\$ 94,434
	MN	Maguire Marketing	Supplier	O							\$ 1,197					\$ 1,197				\$ -
	MN	Mid-County	Supplier	O							\$ 1,346					\$ 148,800				\$ 148,800
	MN	White Cap	Supplier	O							\$ 4,821					\$ 14,931				\$ 14,931
	MN	Harris/ Ambassador	Reinforcing Supplier	O							\$ 7,912,465					\$ 9,257,364				\$ 8,422,113
	MN	E&J Rebar	Reinforcing Installer	W					\$ 8,114,282					\$ 8,014,944				\$ 6,997,797		
	MN	ACME Tools	Supplier	O							\$ 3,450					\$ 304,797				\$ 304,797
	MN	Grainger	Supplier	O							\$ 885					\$ 24,985				\$ 24,985
	MN	ESCH Construction Supply Company	Supplier	O							\$ 1,025					\$ 48,768				\$ 48,768
	MN	Fastenal Company	Supplier	O							\$ 317					\$ 6,536				\$ 6,536
	MN	Hilti Incorporated	Supplier	O							\$ 1,418					\$ 242,323				\$ 242,323
	MN	Infinity Scaffold	Supplier	O							\$ 1,572					\$ 226,992				\$ 226,992
	MN	Quality Propane Inc	Supplier	O							\$ 6,678					\$ 697,065				\$ 697,065
	MN	Total Tool Supply	Supplier	O							\$ 8,059					\$ 46,015				\$ 46,015
	MN	AM-TEC Designs	Steel Fabricator	W					\$ 250,000					\$ 250,000				\$ 231,408		
	MN	Danny's Construction	Column Shoring Installation & Jacking	W					\$ 240,839					\$ 283,338				\$ 283,338		
	MN	Danny's Construction	Snow Catch Panels	W					\$ 1,545,127					\$ 1,889,882				\$ 1,674,999		
	MN	All Test & Inspection	Testing	O							\$ 50,000					\$ 50,000				\$ 21,016
	MN	Braun Intertec	Testing	O							\$ 2,348					\$ 81,962				\$ 81,962
	SD	Dakota Riggers & Tool Supply Inc	Supplier	O							\$ 83,302					\$ 247,209				\$ 247,209
	MN	GT Tool	Supplier	O							\$ 141					\$ 77,375				\$ 78,778

U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	WBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current WBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual WBE\$ Paid	Actual Other\$ Paid	
	MN	Standard Iron & Wire Works	Supplier	O							\$ 2,920					\$ 19,881				\$ 19,881	
	MN	Tioga Air Heaters	Supplier	O							\$ 3,696					\$ 160,154				\$ 160,154	
	MN	Truenorth Steel	Supplier	O							\$ 5,324					\$ 17,482				\$ 17,482	
	MN	United Rentals	Supplier	O							\$ 16,417					\$ 441,147				\$ 441,147	
	WI	American Structural Metals	Supplier	O							\$ 1,687					\$ 1,072,687				\$ 1,072,687	
	MN	Brock-White Company	Supplier	O							\$ 879					\$ 57,675				\$ 57,675	
	MN	Innovative Transport Systems	Supplier	O							\$ 2,158					\$ 180,703				\$ 180,703	
	MN	Rocket Crane System	Crane Services	O							\$ 660					\$ 660				\$ 660	
	MN	Discount Steel	Supplier	O							\$ 842					\$ 830				\$ 830	
	MN	ICS Chillers	Supplier	O							\$ 6,866					\$ 36,602				\$ 36,602	
	MN	PCI Roads	Supplier	O												\$ 5,131				\$ 5,131	
	MN	Road Machinery & Supplies	Supplier	O							\$ 601					\$ 176,399				\$ 176,399	
	MN	Daico Enterprises	Supplier	O							\$ 527					\$ 4,257				\$ 4,257	
	MN	Tri-State Bobcat	Supplier	O							\$ 4,099					\$ 57,367				\$ 57,367	
	MN	Viking Industrial Supply	Supplier	O							\$ 418					\$ 3,306				\$ 3,306	
	MN	Spartan Mat LLC	Supplier	O							\$ 23,040					\$ 23,040				\$ 23,040	
	MN	ESS Brothers & Sons	Supplier	O							\$ 3,356					\$ 3,862				\$ 3,862	
	MN	Gary Carlson Equipment Co.	Supplier	O							\$ 6,328					\$ 40,681				\$ 40,681	
	MN	Hayden Murphy Equip Co	Supplier	O							\$ 1,397					\$ 7,725				\$ 7,725	
	MN	Mining Auger/Tool Works	Supplier	O							\$ 478					\$ 9,697				\$ 9,697	
	MN	RDO Integrated Controls	Supplier	O							\$ 736					\$ 1,958				\$ 1,958	
	MN	Schlomka Services	Supplier	O							\$ 11,958					\$ 12,663				\$ 12,663	
	MN	Shamrock Group	Supplier	O							\$ 1,103					\$ 12,797				\$ 12,797	
	MN	Geargrid Corporation	Supplier	O							\$ 9,016					\$ 9,016				\$ 9,016	
	MN	Able Hose & Rubber	Supplier	O							\$ 5,985					\$ 8,200				\$ 8,200	
	IL	CTL Group Total	Supplier	O							\$ 3,750					\$ 33,106				\$ 33,106	
	MN	Embroid Me	Supplier	O							\$ 2,278					\$ 2,278				\$ 2,278	
	MN	Schwing America	Supplier	O							\$ 68,820					\$ 69,478				\$ 69,478	
	MN	Toll Gas & Welding Supply	Supplier	O							\$ 849					\$ 9,696				\$ 9,696	
	MN	Forklifts of Minnesota	Forklift Supplier	O							\$ 1,785					\$ 8,232				\$ 8,232	
	TX	Derr & Isbell Construction	Steel Erector	O							\$ 2,017					\$ 2,017				\$ 2,017	
	MN	Granite City Rental	Supplier	O							\$ 6,116					\$ 82,265				\$ 82,265	
	MN	Goliath Hydro	Equipment	W					\$ 10,148					\$ 49,784			\$ 49,784				
	MN	1010 Metrodome	Vendor	O							\$ 3,876					\$ 23,599				\$ 23,599	
	MN	Harris Mechanical	Mechanical	O							\$ 274,418					\$ 274,418				\$ 274,418	

U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBES Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBES Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBES Paid	Actual Other\$ Paid
	MN	Advance Specialties	Concrete Masonry Supply	W					\$ 225					\$ 1,035			\$ 1,035			
	MN	Imperial Parking	Vendor	O							\$ 3,233					\$ 11,323				\$ 11,323
	WA	Safeworks Holding	Vendor	O							\$ 5,379					\$ 22,782				\$ 22,782
	MN	State of MN	Vendor	O							\$ 1,431					\$ 4,439				\$ 4,439
	MN	Gopher State Cleaning	Vendor	O							\$ 1,200					\$ 1,200				\$ 1,200
	MN	Premium Waters	Vendor	O							\$ 403					\$ 403				\$ 403
	MN	Roseville Radio	Vendor	O							\$ 315					\$ 1,006				\$ 1,006
	MN	Triple Transportation	Vendor	O							\$ 1,425					\$ 1,425				\$ 2,090
	MN	Aspen Equipment Co	Vendor	O							\$ 701					\$ 701				\$ 701
	MN	Advance Shoring Company	Equipment Rental	W					\$ 6,946					\$ 12,713			\$ 12,713			
	MN	Safeway Services	Supplier	O							\$ 5,139					\$ 14,869				\$ 14,869
			<b>Total</b>									35%	\$ 17,406,098	\$ 23,869,032	\$ 9,867	\$ 76,521,408				
3.6	MN	<b>Wells Concrete/Hanson</b>	Precast Stadia	O	\$ 19,224,114	\$ 1,911,000	10%				\$ 14,943,775	\$ 20,598,464				\$ 14,698,191				\$ 19,568,541
	IL	The Consulting Engineers Group	Project Engineering	O							\$ 1,015,450					\$ 1,155,219				\$ 1,100,777
	MN	TEK Steel Fabricators	Steel Fabrication	M				\$ 250,000					\$ 85,140				\$ 85,140			
	MN	Vic's Crane & Heavy Haul	Crane Services	W					\$ 1,174,000					\$ 1,201,326			\$ 1,201,326			
	MN	Shaw Trucking, Inc.	Trucking	M				\$ 300,000					\$ 474,746				\$ 474,746			
	MN	Danny's Construction	Crane Services	W					\$ 22,538					\$ 151,452			\$ 151,452			
	MN	Zimmerman Trucking	Trucking	W					\$ 170,000					\$ 56,019			\$ 56,019			
	MN	Advance Shoring Company	Equipment Rental	W					\$ 17,000					\$ 27,431			\$ 27,431			
	MN	Maverick Cutting & Breaking	Slab Sawing	O												\$ 16,190				\$ 16,190
	MN	Accurate Concrete	Supplier	O							\$ 2,646					\$ 53,376				\$ 53,376
	MN	Truck Crane	Crane Services	O							\$ 147,305					\$ 642,905				\$ 642,905
	MN	Veteran Co	Grouting & Patching	V						\$ 1,000					\$ 784,198				\$ 784,198	
	MN	Crystal Welding	Welding at Wells Concrete	W					\$ 15,000					\$ 77,055			\$ 77,055			
	MN	Landwehr Construction	Pick Plan Approvals	O							\$ 16,500					\$ 16,500				\$ 16,500
	MN	E&J Rebar	Welding	W					\$ 10,000					\$ 21,043			\$ 21,043			
	MN	Zachman Precast Inc	Precast	O							\$ 10,000					\$ 10,774				\$ 10,774
	MN	Right-Way Caulking	Caulking	O							\$ 963,900					\$ 913,863				\$ 1,059,655
	MN	Simplex Construction Supplies	Sealant/ Expansion Joint Supplier	W					\$ 165,000					\$ 213,037			\$ 213,037			
			<b>Total</b>									11%	\$ 559,886	\$ 1,747,362	\$ 784,198	\$ 17,507,018				
3.7-3.8	MN	<b>Otis Elevator Company</b>	Elevators & Escalators	O	\$ 8,051,900	\$ 446,563	6%				\$ 6,512,086	\$ 9,231,617				\$ 7,598,768				\$ 8,370,254
	MN	MEI (MN Elevator Company)	Frighit Elevator Material	O							\$ 597,899					\$ 890,647				\$ 890,647



U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBES\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBES\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBES\$ Paid	Actual Other\$ Paid
	MN	H&B Elevators	Warehouse Lease	M				\$ 446,563					\$ 256,319				\$ 256,319			
	MN	Rocket Crane System	Crane Rental/ Hoisting	O							\$ 6,000					\$ 6,275				\$ 6,275
	MN	H&B Elevators	Entrances & Cab Interiors	M				\$ 349,523					\$ 349,523				\$ 183,897			
	MN	Jade Logistics	Transportation Logistics	M				\$ 12,250					\$ 2,506				\$ 2,506			
	MN	Arrow Lift	ADA Lifts	O							\$ 127,579					\$ 127,579				\$ 79,322
			<b>Total</b>									7%	\$ 608,348			\$ 8,623,269				
3.10	MN	<b>Interclad</b>	Exterior Curtainwall & Glazing	O	\$ 16,444,762	\$ 1,861,923	11%				\$ 13,313,458	\$ 17,901,707				\$ 14,364,602				\$ 16,719,112
	MN	Minneapolis Glass Company	Alum Doors & Frames	W					\$ 413,988					\$ 413,988				\$ 382,966		
	MN	Dziedzic Caulking, Inc.	Caulking	W					\$ 307,615					\$ 307,615				\$ 251,750		
	MN	Superl, Inc	Insulation	O							\$ 88,700					\$ 89,290				\$ 85,272
	MN	Luminous3 Finishes	Painting	W					\$ 3,600					\$ 116,978				\$ 116,978		
	MN	Joans Minority Supply	Glass Supplier	M				\$ 1,146,719					\$ 1,438,552				\$ 1,438,552			
	MN	Infinity Scaffold	Scaffolding	O							\$ 500,192					\$ 705,513				\$ 911,342
	MN	Infinity Access	Scaffolding Setup	V						\$ 670,490					\$ 465,169				\$ 305,822	
			<b>Total</b>									13%	\$ 1,438,552	\$ 838,581	\$ 465,169	\$ 15,159,405				
3.11	TN	<b>Industrial Door Contractors</b>	Operable Wall Mechanization	O	\$ 12,102,650	\$ 1,978,708	16%	\$ 3,400			\$ 7,111,798	\$ 12,827,552				\$ 7,538,987				\$ 10,713,828
	MN	Interclad	Exterior Curtainwall & Glazing	O							\$ 2,317,216					\$ 2,573,771				\$ 2,622,598
	MN	Dziedzic Caulking	Caulking	W					\$ 65,491					\$ 65,494				\$ -		
	MN	Rainbow Inc.	Field Painting	O							\$ 283,250					\$ 283,250				\$ 238,057
	MN	Build23	Electrical	O							\$ 224,845					\$ 224,845				\$ -
	MN	Atlas Specialized Transport, Inc	Trucking	W					\$ 80,000					\$ 92,894				\$ 92,894		
	MN	Mactech, Inc	Maching for Bearing Mount Surface	O							\$ 139,500					\$ 139,500				\$ 139,500
	MN	Danny's Construction	Steel Erection	W					\$ 1,877,150					\$ 1,908,811				\$ 1,859,001		
			<b>Total</b>									16%		\$ 2,067,199	\$ 10,760,353					
3.12	MN	<b>Berwald Roofing Co.</b>	Roofing / Roofing Systems	O	\$ 3,408,742	\$ 682,000	20%				\$ 2,726,742	\$ 3,735,204				\$ 2,988,163				\$ 3,145,577
	MN	Valley Construction Supply	Material Supplier	W					\$ 375,000					\$ 410,872				\$ 409,334		
	MN	Emerge Construction	Supply Roofing System	M				\$ 307,000					\$ 336,168				\$ 334,353			
			<b>Total</b>									20%	\$ 336,168	\$ 410,872	\$ 2,988,163					
3.13 - 3.14	MN	<b>MG McGrath, Inc.</b>	Metal Panels /Exterior Studs & Sheathing	O	\$ 27,409,295	\$ 5,624,933	20%	\$ 2,238,136	\$ 282,664		\$ 14,143,942	\$ 31,711,064				\$ 14,135,677				\$ 25,566,035
	MN	Infinity Scaffold	Swing Stage/Access	O							\$ 1,513,605					\$ 399,493				\$ 1,534,522
	MN	Infinity Access	Scaffold Installation	V						\$ 20,918					\$ 1,195,940			\$ 859,551		

U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
	MN	M3 Sixty LLC	Louvers/Zinc/Centria Supplier	W					\$ 1,625,065					\$ 4,642,679			\$ 4,642,679			
	MN	Custom Drywall	Build Out/ Gypshreathing/Studs	O							\$ 4,305,898					\$ 6,300,491				\$ 10,439,681
	MN	Tri-Constuction, Inc.	Gypshreathing/Studs	M				\$ 853,309					\$ 1,600,000				\$ 1,599,496			
	MN	Armstrong Crane & Rigging	Crane Services	O							\$ 685,000					\$ 740,000				\$ 734,066
	MN	West Central Steel	Supplier	O							\$ 640,000					\$ 1,100,000				\$ 1,097,048
	MN	Custom Stud	Supplier	O							\$ 300,000					\$ 481,785				\$ 481,785
	MN	Jamar-ASDCO	Crane Services	O							\$ 175,000					\$ 245,000				\$ 244,585
	MN	Wallboard	Material Supplier	W					\$ 625,760					\$ 870,000			\$ 857,178			
			<b>Total</b>									22%	\$ 1,600,000	\$ 5,512,679	\$ 1,195,940	\$ 23,402,446				
3.15	MN	<b>RAM Construction</b>	Waterproofing / Dampproofing	O	\$ 2,979,241	\$ 596,400	20%				\$ 2,302,874	\$ 4,134,846				\$ 3,168,160				\$ 3,834,580
	MN	Simplex Construction Supplies	Supplier	W					\$ 328,200					\$ 491,196			\$ 491,196			
	MN	Two Buffalo Construction	Supplier	M				\$ 268,200					\$ 357,309				\$ 344,325			
	MN	Braun Intertec	Liquid Air/Vapor Testing	O							\$ 16,500					\$ 20,270				\$ 20,270
	MN	Infinity Scaffold	Scaffold Erection	O							\$ 3,380					\$ 11,080				\$ 22,320
	MN	Infintiy Access	Staffold Install	V						\$ 5,820					\$ 11,240				\$ 5,820	
	MN	Vic's Crane & Heavy Haul	Crane Services	W					\$ 5,560					\$ 27,340			\$ 17,300			
	MN	Armstrong Crane & Rigging	Crane Services	O							\$ 6,550					\$ 6,550				\$ -
	MN	Pie Consulting & Engineering	Waterproofing Leak Monitoring	O							\$ 10,883					\$ 10,883				\$ 10,883
	MN	III Rivers Insulation, Inc	Insulation Supplier	M				\$ 6,774					\$ 6,818				\$ 6,818			
	IL	International Leak Detection, LLC	Waterproof Leak Monit Consultant	O							\$ 24,500					\$ 24,000				\$ 12,485
			<b>Total</b>									21%	\$ 364,127	\$ 518,536	\$ 11,240	\$ 3,240,943				
3.19/8.1	MN	<b>Standard Iron &amp; Wire Works</b>	Misc Metals	O	\$ 1,700,000	\$ 493,000	29%				\$ 1,207,000	\$ 5,375,192				\$ 2,768,993				\$ 5,012,697
	MN	TEK Steel Fabricators	Steel Fabrication	M				\$ 153,000					\$ 32,800				\$ 32,800			
	MN	E&J Rebar	Installation of Misc. Metals	W					\$ 340,000					\$ 2,573,399			\$ 2,415,374			
			<b>Total</b>									48%	\$ 32,800	\$ 2,573,399	\$ 2,768,993					
3.20	MN	<b>Carciofini Company</b>	Expansion Control	V	\$ 1,152,000						\$ 623,743	\$ 2,012,862			\$ 1,276,906				\$ 1,652,473	
	MN	Infinity Scaffold	Scaffold Supplier	O							\$ 68,249				\$ 68,249					\$ 138,390
	MN	Infinity Access	Scaffold Installer	V						\$ 110,008				\$ 110,008			\$ -			
	NY	Watson Bowman Acme	Supplier	O							\$ 350,000				\$ 557,700					\$ 557,700
			<b>Total</b>											\$ 1,386,914	\$ 625,949					
3.24a,3.24 b,3.24c	MN	<b>Parsons Technologies</b>	Communications Cabling (Telecomm)	O	\$ 11,413,000	\$ 2,283,500	20%				\$ (847,302)	\$ 29,578,822				\$ 14,167,490				\$ 24,134,078

U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
	MN	Gopher Stage Lighting	Material and Engineering Install	W					\$ 1,264,750					\$ 1,264,750				\$ 1,245,652			
	GA	Atlanta Rigging Systems	Rigging	O							\$ 826,154					\$ 48,000					\$ 40,000
	MN	Unitech	Supply & Install AV Systems	M				\$ 965,966					\$ 760,704				\$ 647,014				
	MN	Build 23	Conduit Rough In	O							\$ 4,862,587					\$ 8,113,301					\$ 5,559,696
	MN	Elliot Contracting Corp	Rough-In Tech Infrastructure	M				\$ 438,283					\$ 538,283				\$ 538,283				
	MN	MRJ Security	Supply & Install Access Cont Devices	M				\$ 532,491					\$ 910,441				\$ 661,227				
	MN	Gunnar Electric	Electrical	W					\$ 812,204					\$ 812,204				\$ 812,204			
	IL	Progressive Communications, Inc	AMX System Programming	O							\$ 59,000					\$ 103,000					\$ 49,163
	MN	Rocking M Coding & Design	On-Site AMX Commissioning	O							\$ 44,500					\$ 44,500					\$ 22,250
	MN	MTEC Electric	Provide and Install IDF Telecom	M				\$ 457,955					\$ 770,552				\$ 612,335				
	MN	TRICOM	Supply and Install Cable	W					\$ 1,225,022					\$ 1,227,895				\$ 935,509			
	TX	Abilene High Lift Aerial	Aerial Lift Truck	O							\$ 355,200					\$ 355,200					\$ 269,820
	MN	Povolony Specialties	Boxes	W					\$ 5,000					\$ 15,000				\$ 11,633			
	MN	Gephart Electric	Supply and Install Broadcast Cable	O							\$ 260,000					\$ 296,312					\$ -
	MN	Advantage Scaffold	Scaffolding	O							\$ 141,190					\$ 141,190					\$ 66,975
	MN	All System Installation	Fiber Terminating	O							\$ 10,000					\$ 10,000					\$ -
			<b>Total</b>									21%	\$ 2,979,980	\$ 3,319,849		\$ 23,278,993					
3.25	MN	<b>Summit Fire Protection</b>	Fire Protection	O	\$ 9,391,015	\$ 275,000	3%				\$ 8,746,653	\$ 10,586,247				\$ 9,703,969					\$ 9,469,707
	MN	Turner Office Resources	Office Build Out	M				\$ 24,116					\$ 24,776				\$ 24,776				
	MN	Allied Electrical & Industrial Supply Co	Material Supply	M				\$ 80,766					\$ 234,232				\$ 228,135				
	MN	Scaffold Service	Scaffold Installation	O							\$ 41,280					\$ (6,850)					\$ 290,019
	MN	Rocket Crane Service	Hoist Scaffold to Upper Stadium	O							\$ 17,200					\$ 26,110					\$ 13,630
	MN	Superior Erectors	Scaffold Installation	O							\$ 181,000					\$ 286,024					\$ 286,024
	MN	Minnesota Conway	Deluge & Pre-Action Fire Protect	O							\$ 231,428					\$ 79,431					\$ 317,986
	MN	Build23	Install Heat Detection	O							\$ 33,000					\$ 80,737					\$ 72,663
	MN	Modern Electrical Solutions	Electrical Conduit Install	M				\$ 17,500					\$ 65,489				\$ 57,394				
	MN	Life Safety Systems, Inc	Fire Alarm Installation	V						\$ 18,073				\$ 92,329				\$ 83,013			
			<b>Total</b>									3%	\$ 324,497	\$ 92,329	\$ 10,169,420						
4.1	WI	<b>Merrill Iron &amp; Steel</b>	Non-long Span Structural Steel Fab	O	\$ 23,724,336	\$ 5,810,000	20%				\$ 19,336,303	\$ 21,070,000				\$ 18,050,094					\$ 20,092,500
	MN	Allied Electrical & Industrial Supply Co,	Material Supplier	W					\$ 1,440,000					\$ 1,920,687			\$ 1,920,687				
	MN	Camelot Metals, Inc	Fabricator	W					\$ 12,658					\$ 610,865			\$ 610,865				
	MN	TEK Steel Fabricators	Fabricators	M				\$ 2,720,000					\$ 47,720				\$ 47,720				
	MN	Shaw Trucking, Inc.	Trucking	M				\$ 215,375					\$ 440,634				\$ 440,634				

U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
			<b>Total</b>									14%	\$ 488,354	\$ 2,531,552		\$ 18,050,094					
4.2	TX	Derr & Isbell Construction	Non-long Span Steel Erection	O	\$ 21,565,125	\$ 3,000,000	14%				\$ 20,442,844	\$ 23,360,498				\$ 20,615,808				\$ 22,757,594	
	MN	Luminous3 Finishes	Non-long Span Touch up	W					\$ 1,110,200					\$ 1,124,609			\$ 1,096,775				
	MN	Infinity Scaffold	Scaffolding Rental	O							\$ 8,993					\$ 7,214				\$ 15,840	
	MN	Infinity Access	Scaffod Install	V						\$ 2,088					\$ 8,626				\$ 8,626		
	TX	BTT Steel Services	Structural Steel Detail/ Decking/Misc.	O							\$ 1,000					\$ 1,604,241				\$ 1,583,670	
			<b>Total</b>									5%		\$ 1,124,609	\$ 8,626	\$ 22,227,263					
5.1	MN	Yaw Construction Group	Sales Preview Center	M	\$ 659,018	\$ 367,764	50%	\$ 198,762				\$ 888,083	\$ 319,953				\$ 888,083				
	MN	Zintl, Inc.	Drywall	W					\$ 77,840					\$ 118,718			\$ 118,718				
	MN	Absolute Commercial Flooring, Inc	Flooring	W					\$ 17,780					\$ 39,362			\$ 39,362				
	MN	Minneapolis Glass Company	Glass	W					\$ 19,220					\$ 23,733			\$ 23,733				
	MN	Assure Quality Painting, LLC	Paint & WC	W					\$ 37,380					\$ 23,666			\$ 23,666				
	MN	Dziedzic Caulking, Inc.	Caulking	W					\$ 4,596					\$ 4,551			\$ 4,550				
	MN	Palanisami	Engineering	M				\$ 3,000					\$ 1,320				\$ 1,320				
	MN	Twin City Acoustics	Acoustical Ceiling	O							\$ 12,542					\$ 19,597				\$ 19,597	
	MN	National Steel	Steel Fabricator	O							\$ 50,060					\$ 52,900				\$ 59,300	
	WI	Red Cedar Steel Erectors	Steel Erection	O							\$ 4,000					\$ 6,400				\$ -	
	MN	Floors by Becker	Flooring	O							\$ 17,673					\$ 17,673				\$ 17,673	
	MN	Wasche Commerical Finishes	Painting	O							\$ 10,500					\$ 10,500				\$ 10,500	
	MN	Wilkie Sanderson	Millwork & Counter Top Material Supplier	O							\$ 81,000					\$ 100,484				\$ 90,272	
	MN	Bredemus Hardware	Supplier Doors, Frames & Hardware	W					\$ 9,186					\$ 16,866			\$ 16,866				
	MN	Stanley Access	Automatic Entrance	O							\$ 6,850					\$ 6,850				\$ 6,850	
	MN	Overhead Door Co.	Overhead Doors	O							\$ 3,400					\$ 3,550				\$ 3,550	
	MN	CD Tile	Tiling	O							\$ 6,000					\$ 23,762				\$ 23,762	
	MN	RAM Construction	Resinous Flooring	O							\$ 93,260					\$ 94,581				\$ 94,581	
	MN	W.L. Hall	Roller Window Shades - supply	O							\$ 5,969					\$ 3,617				\$ 3,617	
			<b>Total</b>									62%	\$ 321,273	\$ 226,896	\$ 339,914						
5.2	MN	MAG Mechanical	Sales Preview Center - Mechanical	M	\$ 155,062	\$ 123,157	77%	\$ 111,781				\$ 204,759	\$ 149,030				\$ 204,759				
	MN	Vogel Sheetmetal	Fabrication of Ductwork	W					\$ 4,565					\$ 2,417			\$ 2,417				
	MN	III Rivers Enterprise	Mechanical Duct & Pipe Insulation	M				\$ 6,811					\$ 6,811				\$ 6,811				
	MN	Frontier Fire Protection	Fire Protection Piping	O							\$ 22,310					\$ 31,460				\$ 31,460	
	MN	UHL Company	Tempature Controls	O							\$ 7,595					\$ 11,601				\$ 11,601	

U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBES Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBES Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBES Paid	Actual Other\$ Paid
	MN	International Test & Balance	Air & Water Balance	O							\$ 1,400					\$ 3,100				\$ 3,100
	MN	National GPR	X-Ray for coredrills	O							\$ 600					\$ 340				\$ 340
			<b>Total</b>									77%	\$ 155,841	\$ 2,417		\$ 46,501				
5.3	MN	<b>Elliott Contracting Corp.</b>	Sales Preview Center - Electrical	M	\$ 594,800	\$ 197,985	33%	\$ 197,985				\$ 662,858	\$ 252,932				\$ 662,858			
	MN	Life Safety Systems, Inc	Fire Alarm System	V						\$ 10,800					\$ 13,295				\$ 13,295	
	IL	Fabric Images	Light Fixtures - supplier	O							\$ 8,400					\$ 8,741				\$ 8,741
	MN	Crescent Electric	Supplier	O							\$ 346,541					\$ 346,164				\$ 346,164
	MN	3M Architectual Mkt Dept	Supplier	O							\$ 32,663					\$ 32,753				\$ 32,753
	MN	National GPR	Ground Penetrating Radar- Surveyor	O							\$ 340					\$ 940				\$ 940
	MN	JH Larson	Lighting Supplier	O							\$ 6,858					\$ 6,858				\$ 6,858
	MN	United Electric	Supplier	O							\$ 1,175					\$ 1,175				\$ 1,175
			<b>Total</b>									38%	\$ 252,932		\$ 13,295	\$ 396,631				
6.1-6.2	MI	<b>Irwin Seating</b>	Fixed & Retractable Seating	O	\$ 13,949,160	\$ 2,066,000	15%				\$ 11,883,160	\$ 13,981,296				\$ 11,905,742				\$ 11,724,998
	MN	Copeland Trucking	Local Warehousing	M				\$ 65,000					\$ 74,555				\$ 74,555			
	MN	Thor Construction	Install of Fixed and Telescopic Seating	M				\$ 2,001,000					\$ 2,001,000				\$ 1,879,885			
			<b>Total</b>									15%	\$ 2,075,555			\$ 11,905,742				
7.1	MN	<b>Metro Erectors</b>	Stairs & Railings	W	\$ 4,331,279	\$ 4,331,279	100%		\$ 3,701,894			\$ 5,040,066		\$ 4,393,992					\$ 4,452,143	
	MN	Bald Eagle Erectors	Misc. Metals Installation	M / V				\$ 583,230		\$ 583,230			\$ 599,919		\$ 599,919		\$ 569,923		\$ 569,923	
	MN	Danny's Construction	Structural Metal Installation	W					\$ 46,155					\$ 46,155				\$ -		
			<b>Total</b>									100%	\$ 599,919	\$ 4,440,147	\$ 599,919					
7.2	MN	<b>Staging Concepts</b>	Stadium Railings	O	\$ 11,140,972	\$ 3,230,882	29%				\$ 6,340,972	\$ 11,749,244				\$ 6,567,244				\$ 8,097,630
	MN	Danny's Construction	Ornamental Railing Install	W					\$ 3,900,000					\$ 4,055,000				\$ 2,790,849		
	MN	Bald Eagle Erectors	Ornamental Railing Install	M / V				\$ 900,000		\$ 900,000			\$ 1,127,000		\$ 1,127,000		\$ 797,851		\$ 797,851	
			<b>Total</b>									44%	\$ 1,127,000	\$ 4,055,000	\$ 1,127,000	\$ 6,567,244				
8.2	MN	<b>AMG</b>	Interior Glazing	O	\$ 3,522,935	\$ 817,707	23%				\$ 2,902,767	\$ 4,349,833				\$ 3,415,496				\$ 3,554,273
	MN	Casillas Glass, LLC	Glass/Glazing	M				\$ 303,169					\$ 320,153				\$ 128,792			
	MN	Roy C	Automatic Door	O							\$ 11,690					\$ 11,690				\$ -
	MN	M3 Sixty LLC	Supplier	W					\$ 238,184					\$ 528,069				\$ 487,428		
	MN	Tri-Construction, Inc.	Interior Blocking	M				\$ 67,125					\$ 74,425				\$ 60,273			
			<b>Total</b>									21%	\$ 394,578	\$ 528,069		\$ 3,427,186				

U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
8.3	MN	Kendell Doors & Hardware	Doors, Frames, and Hardware	O	\$ 2,518,000	\$ 800,000	32%				\$ 1,709,132	\$ 3,074,039				\$ 2,141,141				\$ 1,813,843	
	MN	Reiling Construction	Installation of Doors	M				\$ 808,868					\$ 932,898				\$ 644,080				
			<b>Total</b>									30%	\$ 932,898			\$ 2,141,141					
8.4	MN	Custom Drywall	Interior Studs & Drywall	O	\$ 20,616,200	\$ 4,123,240	20%				\$ 16,350,045	\$ 26,073,454				\$ 19,711,739				\$ 21,183,233	
	MN	Tri-Constuction, Inc.	Framing/Dry-Wall/Insulation	M				\$ 1,855,440					\$ 3,900,000				\$ 3,858,420				
	MN	Canam Building	Material Supplier	O												\$ 51,000				\$ 50,652	
	MN	Infinity Scaffold	Scaffold Rental	O							\$ 7,595					\$ 5,295				\$ -	
	MN	Infinity Access	Scaffold Installation	V						\$ 3,120					\$ 5,420				\$ 5,420		
	MN	Wallboard	Material Supplier	W					\$ 2,400,000					\$ 2,400,000				\$ 2,341,670			
			<b>Total</b>									24%	\$ 3,900,000	\$ 2,400,000	\$ 5,420	\$ 19,768,034					
8.5	AZ	Western Millwork	Millwork/Casework	O	\$ 7,365,046	\$ 1,473,009	20%	\$ 293,727			\$ 3,378,620	\$ 8,120,728				\$ 4,061,450				\$ 5,147,921	
	MN	Innovative Surfaces	Stone Counter Surfaces	W					\$ 335,987					\$ 335,987				\$ -			
	MN	Joan's Minority Supply	Quartz and Solid Surface Countertops	M				\$ 1,179,282					\$ 1,473,953				\$ 430,957				
	MN	JR Jones	All Suites	O							\$ 1,214,686					\$ 1,216,805				\$ 963,402	
	MN	Aaron Carlson	All Clubs	O							\$ 497,882					\$ 500,621				\$ 228,259	
	MN	Northside Construction	Installation of Suites	O							\$ 288,750					\$ 329,578				\$ 183,792	
	MN	Incor Installation	Installation of Suites	O							\$ 150,000					\$ 150,000				\$ -	
	MN	Astro Engineering	Metal Norseman Sculpture Fabrication	W					\$ 25,112					\$ 48,573			\$ 46,350				
	MN	Custom Drywall	Interior Studs & Drywall	O							\$ 1,000					\$ 3,762				\$ 3,762	
			<b>Total</b>									23%	\$ 1,473,953	\$ 384,560	\$ 6,262,215						
8.6	MN	MG McGrath, Inc.	Interior Metal Panels	O	\$ 2,227,542	\$ 291,814	13%				\$ 1,936,902	\$ 2,705,659				\$ 2,415,259				\$ 1,601,958	
	MN	M3 Sixty LLC	Supplier	W					\$ 290,640					\$ 290,400			\$ 287,152				
			<b>Total</b>									11%	\$ 290,400		\$ 2,415,259						
8.8	MN	Custom Drywall	Fireproofing	O	\$ 3,575,116	\$ 835,000	20%				\$ 2,336,165	\$ 3,943,641				\$ 3,134,690				\$ 3,356,004	
	MN	Simplex Construction Supplies	Supplier	W					\$ 306,000					\$ 129,000			\$ 128,338				
	MN	Wallboard	Supplier	W					\$ 1,951					\$ 1,951			\$ 1,951				
	MN	Painting By Nakasone, Inc.	Apply Intumescent Paint	M				\$ 606,000					\$ 670,000				\$ 669,325				
	MN	Tri-Construction, Inc.	Material Supplier and Labor	M				\$ 325,000					\$ 8,000				\$ 7,836				
			<b>Total</b>									21%	\$ 678,000	\$ 130,951	\$ 3,134,690						

U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
9.1	MN	Kendell Doors & Hardware	Partitions and Accessories	O	\$ 1,607,913	\$ 743,000	46%				\$ 907,393	\$ 1,865,359				\$ 1,242,149				\$ 725,478	
	MN	Reiling Construction	Install Partitions	M				\$ 700,520					\$ 623,210				\$ 486,215				
			<b>Total</b>									33%	\$ 623,210			\$ 1,242,149					
9.2	MN	Twin City Garage Door	Overhead Doors	O	\$ 917,315	\$ 95,000	10%	\$ 33,000	\$ 20,860		\$ 305,450	\$ 1,130,195				\$ 42,161				\$ 632,990	
	MN	API Group	Install	O							\$ 150,000					\$ 290,000				\$ 68,422	
	MN	Gunnar Electric	Install	W					\$ 20,140					\$ 35,000			\$ 18,724				
	MN	Tri-Constuction, Inc.	Install	M				\$ 21,000					\$ 70,000				\$ 63,237				
	PA	Cornell Iron Works	Supplier Coiling Doors	O							\$ 266,379					\$ 522,234				\$ 259,085	
	IL	CHI Overhead Doors	Supplier Sectional OH Doors	O							\$ 43,328					\$ 84,000				\$ 42,729	
	PA	Horman Flexon	High Speed Doors	O							\$ 57,158					\$ 86,800				\$ 48,512	
			<b>Total</b>									9%	\$ 70,000	\$ 35,000		\$ 1,025,195					
9.3	MN	Star Equipment, Inc.	Loading Dock Equipment	O	\$ 77,672	\$ 2,500	3%				\$ 72,200	\$ 77,672				\$ 72,200				\$ -	
	MN	Atlas Specialized Transport	Freight	W					\$ 2,500					\$ 2,500			\$ -				
	MN	A+ Overhead Door	Installation of Loading Dock Equipment	O							\$ 2,972					\$ 2,972				\$ -	
			<b>Total</b>									3%		\$ 2,500		\$ 75,172					
9.4/9.6/9.7	MN	Grazzini Brothers	Carpeting/Flooring	O	\$ 6,823,086	\$ 818,770	12%				\$ 5,374,496	\$ 7,776,037				\$ 6,304,604				\$ 5,056,385	
	MN	Dennis Environmental Operations	Floor Grinding	W					\$ 71,751					\$ 63,051			\$ 44,586				
	MN	W.L. Hall Company	Access Flooring	O							\$ 19,253					\$ 20,614				\$ 18,553	
	MN	AMJ	Install Raised Flooring	O							\$ 11,886					\$ 11,886				\$ -	
	MN	Gopher State Cleaning, Inc.	Expoxy Work	O							\$ 109,121					\$ 34,211				\$ 30,790	
	MN	Haldeman Homme	Wood Flooring	O							\$ 26,579					\$ 26,579				\$ -	
	MN	Platinum Floorcovering	Carpet and Resilient Work	O							\$ 309,000					\$ 340,092				\$ 114,270	
	MN	Rubble Tile	Setting Material Supplier	W					\$ 51,000					\$ 15,000			\$ 15,000				
	MN	Joan's Minority Supply	Tile	M				\$ 850,000					\$ 960,000				\$ 960,000				
			<b>Total</b>									13%	\$ 960,000	\$ 78,051		\$ 6,737,986					
9.5/10.2	MN	Swanson & Youngdale	Concrete Floor Sealer/Wall Finishes	O	\$ 3,976,318	\$ 575,468	15%				\$ 3,409,618	\$ 3,989,950				\$ 3,357,122				\$ 2,341,088	
	MN	Sunrise Painting & Wallcovering	Paint & Wallcovering	W					\$ 413,700					\$ 425,647			\$ 332,279				
	MN	Joan's Minority Supply	Paint & Wallcovering Supplier	M				\$ 153,000					\$ 207,181				\$ 207,181				
			<b>Total</b>									15%	\$ 207,181	\$ 425,647		\$ 3,357,122					
9.8	MN	Twin City Accoustics	Accoustical Ceilings and Walls	O	\$ 2,598,097	\$ 548,400	20%				\$ 2,043,697	\$ 2,644,514				\$ 2,035,344				\$ 1,841,553	

U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid		
	MN	Midwest Window Systems, LLC	Acoustical Material	M				\$ 246,600					\$ 246,600				\$ 246,600					
	MN	Tegan Marketing, Inc	Acoustical Material	W					\$ 307,800					\$ 362,569				\$ 362,569				
			<b>Total</b>									23%	\$ 246,600	\$ 362,569		\$ 2,035,344						
9.9	MN	Northland Concrete & Masonry	Masonry, Stone, and Brick	O	\$ 11,200,000	\$ 1,339,500	12%				\$ 9,668,500	\$ 12,353,860				\$ 9,775,546					\$ 11,596,209	
	MN	Tri-Construction, Inc.	Misc. Work: Scaffold Building, Clean-Up	M				\$ 300,000					\$ 398,163				\$ 398,163					
	MN	Joan's Minority Supply	Block & Mortar Material Supplier	M				\$ 450,000					\$ 514,976				\$ 514,976					
	MN	Advance Specialties Company	Concrete Masonry Supply	W					\$ 100,000					\$ 106,750				\$ 76,822				
	MN	E & J Rebar	Supply & Install Rebar	W					\$ 337,500					\$ 348,750				\$ 228,476				
	MN	On Site Heat	Supplier	W					\$ 100,000					\$ 283,518				\$ 283,518				
	MN	ACME Tools	Supply Misc. Materials & Equipment	O							\$ 5,000					\$ 86,855					\$ 86,855	
	MN	Carciofini Company	Expansion Control	V						\$ 50,000					\$ 343,893				\$ 343,893			
	MN	Advantage Scaffold & Ladders	Equipment Supplier	O							\$ 30,000					\$ 250,932					\$ 250,932	
	MN	Amcon Block	Block Material Supplier	O							\$ 20,000					\$ 13,386					\$ 13,386	
	MN	TCC Materials	Mortar Material Supplier	O							\$ 10,000					\$ 10,716					\$ 10,716	
	MN	Cemstone	Concrete	O							\$ 3,500					\$ 8,500					\$ 8,500	
	IA	Duke Aerial Equipment, Inc	Equipment Supplier	O							\$ 4,000					\$ 6,124					\$ 6,124	
	MN	CHI Companies	Equipment Supplier	O							\$ 1,500					\$ 1,500					\$ 1,002	
	MN	United Rentals	Equipment Supplier	O							\$ 20,000					\$ 25,882					\$ 25,882	
	MN	ESCH Construction Supply Company	Equipment Supplier	O							\$ 5,000					\$ 24,330					\$ 24,330	
	MN	Forklifts of Minnesota	Equipment Supplier	O							\$ 45,000					\$ 82,334					\$ 82,334	
	MN	Ferrellgas	Propane Supplier	O							\$ 20,000					\$ 21,684					\$ 21,684	
	MN	Hilti Incorporated	Epoxy Supplier	O							\$ 15,000					\$ 19,254					\$ 19,254	
	MN	Shaw/Stewart Lumber	Lumber Supplier	O							\$ 10,000					\$ 15,914					\$ 15,914	
	MN	Construction Midwest	Supply Misc. Materials	O							\$ 5,000					\$ 14,853					\$ 14,853	
			<b>Total</b>									13%	\$ 913,139	\$ 739,018	\$ 343,893	\$ 10,357,810						
10.1	MN	Park Construction	Bituminous Pavement	O	\$ 715,550	\$ 159,352	22%				\$ 556,198	\$ 724,550				\$ 565,198					\$ 118,475	
	MN	MBE, Inc	Trucking	M				\$ 45,795					\$ 45,795				\$ 11,187					
	MN	Safety Signs	Traffic Control	W					\$ 6,940					\$ 6,940				\$ -				
	MN	JD Donovan, Inc.	Trucking	W					\$ 106,617					\$ 106,617				\$ -				
			<b>Total</b>									22%	\$ 45,795	\$ 113,557	\$ 565,198							
10.3b	WI	Hufcor	Operable Partitions	O	\$ 123,349	\$ 2,500	2%	\$ 2,500			\$ 120,849	\$ 298,387	\$ 2,500			\$ 295,887					\$ -	
			<b>Total</b>									2%	\$ 2,500		\$ 295,887							



U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
10.4	NC	Promats	Netting & Padding	O	\$ 670,430	\$ 40,226	6%	\$ 2,904	\$ 12,168		\$ 349,055	\$ 670,430				\$ 364,126				\$ -	
	MN	Peterson Companies	Install Padding & Netting	O							\$ 281,150					\$ 281,150				\$ 65,150	
	MN	Copeland Trucking	Trucking	M				\$ 3,800				\$ 3,800	\$ 3,800				\$ -				
	MN	Atlas Trucking	Trucking	W					\$ 5,382					\$ 5,382				\$ 2,691			
	MN	Quality Cutting & Coring	Core Drilling	W					\$ 15,972					\$ 15,972				\$ -			
			<b>Total</b>									4%	\$ 3,800	\$ 21,354		\$ 645,276					
10.5	MN	Serigraphics Sign Systems	Exterior Signage	O	\$ 1,540,283	\$ 318,056	20%				\$ 691,742	\$ 2,077,515				\$ 1,527,331				\$ 974,926	
	MN	Topline Adevertising	Install of Signage	O							\$ 298,000					\$ 30,816				\$ 18,593	
	MN	A&B Welding	Sign Install	O							\$ 21,000					\$ 3,870				\$ 3,026	
	MN	Elliot Contracting	Electrical Install	M				\$ 26,000				\$ 26,000	\$ 26,000				\$ -				
	MN	Adobe Designs	Sign Install	M				\$ 160,000				\$ 164,000	\$ 164,000				\$ 12,088				
	MN	Atlas Specialized Transport	Trucking	W					\$ 5,000					\$ 6,027				\$ 6,027			
	MN	Encompass Sign Systems	Manufacture Signs	W					\$ 202,000					\$ 223,000				\$ -			
	MN	Assure Quality Painting	Painting	M				\$ 4,205				\$ 4,205	\$ 4,205								
	MN	Parsons	Electrical Install	O							\$ 28,236					\$ 28,236					\$ -
	MN	Vic's Crane	Crane Servuces	W					\$ 1,000					\$ 1,000				\$ -			
	MN	Custom Signs	Signage Vendor	O							\$ 103,100					\$ 63,030					\$ 63,030
			<b>Total</b>									20%	\$ 194,205	\$ 230,027		\$ 1,653,283					
10.6	MN	Action Fence, Inc	Fences & Gates	O	\$ 785,600	\$ 204,756	20%				\$ 369,532	\$ 927,880				\$ 576,641				\$ 746,866	
	MN	Morcon Construction	Wedge Barriers	O							\$ 67,050					\$ 67,050				\$ -	
	MN	E&J Rebar	Foundation Rebar	W					\$ 16,175					\$ 15,000				\$ 9,959			
	MN	EVS	Surveying	M				\$ 8,460				\$ 8,460	\$ 8,460				\$ 7,610				
	MN	Sun-Up Construction	Fence Material	M				\$ 236,033				\$ 155,750	\$ 155,750				\$ 155,750				
	MN	Goliath Hydro-Vac	Excavation	W					\$ 14,200					\$ 30,829				\$ 30,829			
	MN	Barnum Gate Services, Inc.	Gate Operators	O							\$ 74,150					\$ 74,150					\$ -
			<b>Total</b>									23%	\$ 164,210	\$ 45,829		\$ 717,841					
10.9	MN	Arteka	Landscaping/Irrigation	O	\$ 718,565	\$ 258,700	36%				\$ 483,986	\$ 1,560,440				\$ 1,087,500				\$ 681,577	
	MN	Gertens	Soil Supplier	O							\$ -					\$ -					\$ -
	MN	Bachmans	Tree Supplier	O							\$ -					\$ -					\$ -
	MN	Wheeler Lumber	Wall & Paver Supplier	O							\$ -					\$ -					\$ -
	MN	Minnesota Sodding Company	Sod, Seed	W					\$ 36,467					\$ 47,195			\$ 16,144				

U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBES Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBES Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBES Paid	Actual Other\$ Paid
	MN	Windsor Company	Landscape, Retaining Walls	M				\$ 198,112					\$ 425,746				\$ 225,096			
			<b>Total</b>									30%	\$ 425,746	\$ 47,195		\$ 1,087,500				
10.10	OH	Sports Facility Acoustics, Inc	Accoustical Baffle System	O	\$ 1,460,492	\$ 297,180	20%				\$ 1,093,052	\$ 1,552,130				\$ 1,172,803				\$ 937,282
	MN	Infinity Scaffold																		
	MN	Infinity Access	Scaffold Installation	V						\$ 70,260				\$ 70,260						\$ -
	MN	Enviro-Tech Con Services, Inc	Supplier	M				\$ 297,180					\$ 309,067				\$ 283,782			
			<b>Total</b>									20%	\$ 309,067	\$ 70,260		\$ 1,172,803				
10.11	MN	Homeco Insulation, Co	Interior Sealants and Fire Safing	W	\$ 496,952	\$ 496,952	100%		\$ 492,612			\$ 392,263		\$ 387,924				\$ 301,114		
	MN	Metzger Building Materials	Insulation Material	W					\$ 4,340					\$ 4,340				\$ 4,340		
			<b>Total</b>									100%	\$ 392,263							
11.01	MI	Stafford Smith	Food Service	O	\$ 3,427,200	\$ 719,712	21%	\$ 342,720			\$ (10,708,564)	\$ 19,241,717				\$ 6,400,536				\$ 14,448,243
	MN	Emerge Construction	Install & Supply	W				\$ 2,464,050					\$ 2,601,889				\$ 2,549,333			
	CO	Carts of Colorado	Install	O							\$ 200,000				\$ 122,161					\$ 122,161
	WI	Perlick	Supply	O							\$ 886,361				\$ 363,565					\$ 313,918
	IL	Bev Steam	Install Beverage Conduit & Supply	O							\$ 805,000				\$ 805,000					\$ -
	MN	Custom Refrigeration	Install Refrigerators	O							\$ 509,976				\$ 480,000					\$ 295,000
	MN	Omni Pro	Insulating Refrigeration	M				\$ 2,024					\$ 10,488				\$ 10,488			
	MN	Elliot Contracting	Electrical Installation	M				\$ 60,000					\$ 95,123				\$ 59,301			
	IN	Accutemp	Equipment Supplier	O							\$ 188,882				\$ 188,882					\$ 183,625
	WI	Alto-Shaam	Equipment Supplier	O							\$ 237,931				\$ 237,931					\$ 198,808
	MN	Albers Mechanical Contractors, Inc	Kitchen Equipment Install	O							\$ 2,566,345				\$ 1,829,619					\$ 2,707,370
	FL	Atlas Metal	Equipment Supplier	O							\$ 55,652				\$ 55,652					\$ 53,458
	NJ	Bizerba USA	Equipment Supplier	O							\$ 4,641				\$ 4,641					\$ 4,641
	VT	Blodgett/Middleby	Equipment Supplier	O							\$ 45,995				\$ 45,995					\$ 45,995
	SC	Benchmark	Equipment Supplier	O							\$ 15,075				\$ 15,075					\$ -
	MO	Ole Hickory Pits	Equipment Supplier	O							\$ 19,997				\$ 19,997					\$ 19,997
	MN	Minnesota Conway	Equipment Install	O							\$ 168,370				\$ 168,370					\$ 128,065
	DE	Eagle Group	Equipment Supplier	O							\$ 189,742				\$ 190,332					\$ 190,332
	IL	Elextrolux Professional	Equipment Supplier	O							\$ 39,828				\$ 79,656					\$ 79,656
	KY	Halton Company	Equipment Supplier	O							\$ 1,452,765				\$ 1,452,765					\$ 1,364,905
	PA	Inter Metro Industries	Equipment Supplier	O							\$ 347,319				\$ 347,319					\$ 347,319
	CA	Coldzone	Equipment Supplier	O							\$ 230,381				\$ 312,422					\$ 312,422

U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
	CA	Jade Range	Equipment Supplier	O							\$ 92,223					\$ 92,223				\$ 92,223	
	WI	Manitowoc	Equipment Supplier	O							\$ 423,508					\$ 423,508				\$ 423,508	
	PA	National Continental Refrigeration	Equipment Supplier	O							\$ 976,537					\$ 1,007,545				\$ 1,007,545	
	WI	Nor-Lake, Inc	Equipment Supplier	O							\$ 1,040,000					\$ 1,120,581				\$ 1,120,581	
	KY	Vulcan FEG	Equipment Supplier	O							\$ 758,098					\$ 758,098				\$ 741,084	
	CA	American Range	Equipment Supplier	O							\$ 12,344					\$ 12,344				\$ 12,344	
			<b>Total</b>									14%	\$ 2,707,500			\$ 16,534,217					
12.1	MN	Ames Construction	Site Concrete, Site Finishes	O	\$ 9,447,500	\$ 2,438,017	26%				\$ 6,416,170	\$ 9,875,270				\$ 6,740,845				\$ 6,028,181	
	MN	O'Malley Construction, Inc	Curb Cutter/Concrete Paving	W					\$ 438,586					\$ 438,500				\$ 275,167			
	MN	E&J Rebar	Rebar Installation	W					\$ 151,690					\$ 151,690				\$ 137,962			
	MN	Thor Construction	Concrete Paving-Sidewalks-Stair	M				\$ 1,751,746					\$ 1,500,000				\$ 1,207,284				
	MN	Carciolini	Joint Sealing	V						\$ 244,200				\$ 244,200				\$ 106,275			
	MN	Utility Sales and Supply, Inc	Bollards, GeoFoam, Fabric	W					\$ 112,851					\$ 422,778				\$ 422,778			
	MN	Safety Signs	Traffic Control	W					\$ 46,217					\$ 46,217				\$ 30,237			
	MN	Minnesota Street Works	Sweeping	W					\$ 5,000					\$ 50,000				\$ 18,888			
	MN	Simplex Construction Supplies	Supplier	W					\$ 50,580					\$ 50,580				\$ 46,661			
	MN	Midwest Asphalt	Bituminous Paving	O							\$ 91,110					\$ 91,110				\$ 88,356	
	MN	EVS, Inc.	Surveying	M				\$ 139,350					\$ 139,350				\$ 129,727				
			<b>Total</b>									28%	\$ 1,639,350	\$ 1,159,765	\$ 244,200	\$ 6,831,955					
13.1	MN	Midwest Speciality Maintenance	Final Clean	O	\$ 977,078	\$ 195,416	20%				\$ 764,378	\$ 977,078				\$ 764,378				\$ 151,892	
	MN	Prime Construction Solutions	Post Construction Final Clean	M				\$ 97,200					\$ 97,200				\$ -				
	MN	Indy Lift	Aerial Lift Equipment Supplier	W					\$ 20,000					\$ 20,000				\$ -			
	MN	Corporate Clean	Post Construction Final Clean	W					\$ 95,500					\$ 95,500				\$ -			
			<b>Total</b>									22%	\$ 97,200	\$ 115,500		\$ 764,378					
	TX	Facility Solutions Group	Sponsorship Signs	O	\$ 908,280	\$ 140,000	16%				\$ 696,080	\$ 986,111				\$ 716,488				\$ 597,000	
	MN	Albrecht Sign Company, Inc	Sign Install	M				\$ 140,000					\$ 179,624				\$ 135,224				
	MN	Vic's Crane & Heavy Haul, Inc.	Crane Service and Rigging	W					\$ 72,200					\$ 90,000				\$ 70,858			
			<b>Total</b>									27%	\$ 179,624	\$ 90,000		\$ 716,488					
	MN	Parsons Technologies	DAS- Public Safety System	O	\$ 1,549,743	\$ 220,000	14%	\$ 70,000			\$ 1,339,743	\$ 1,549,743	\$ 70,000			\$ 1,339,743	\$ -			\$ 309,949	
	MN	Dell-Comm, Inc	Install DAS antennas	W					\$ 100,000					\$ 100,000				\$ -			
	MN	MP Technologies	DAS Install	O							\$ 40,000					\$ 40,000				\$ -	

U.S. Bank Stadium  
WMBE Participation Summary

This report reflects procurement activity through April 2016

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
			<b>Total</b>									11%	\$ 70,000	\$ 100,000		\$ 1,379,743				
	MN	Tri-Construction	TV Install	M	\$ 102,000	\$ 102,000	100%	\$ 102,000				\$ 23,755	\$ 23,755				\$ 2,902			
			<b>Total</b>									100%	\$ 23,755							
	MN	Aaron Carlson	Founders Lounge	O	\$ 234,902	\$ -	0%			\$ 234,902		\$ 234,902				\$ 234,902				\$ -
			<b>Total</b>									0%				\$ 234,902				
	MN	Wilkie Sanderson		O	\$ 277,472	\$ -	0%			\$ 277,472		\$ 277,472				\$ 277,472				\$ -
			<b>Total</b>									0%				\$ 277,472				
	314	MN Companies	<b>Total Construction Costs</b>		\$ 670,650,285	\$ 183,773,879	N/A	\$ 73,686,089	\$ 97,868,066	\$8,677,248	\$ 496,272,073	\$ 783,117,149	\$ 99,447,826	\$ 127,357,972	\$ 13,335,898	\$ 549,952,457	\$ 94,927,813	\$ 116,125,334	\$ 11,902,996	\$ 802,960,214
			<b>Total Percentages</b>		NA	27%	N/A	11%	15%	1%	74%	N/A	13%	16%	2%	70%	95%	91%	89%	
			<b>Goal</b>			20%		9%	11%											